
Advanced Individual Training A.I.T. Barracks Fort Eustis, VA





AE Senior Thesis

Natalie Bockhorst Construction Management Chimay Anumba, PhD. PE





- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
 - 2. Structural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements



Advanced Individual Training A.I.T. Barracks Fort Eustis, VA

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements





Project Overview

Advanced Individual Training Barracks
Building #2301, Marshall St. Fort Eustis, VA
Barracks
3
91,800 S.F.



Advanced Individual Training A.I.T. Barracks Fort Eustis, VA


- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Problem Identification
 - 2. Durations
 - 3. Typical Sequencing
 - 4. SIPS
 - 5. Recommendation
 - 6. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

Problem Identification:

Unforeseen conditions Mortar time consternate concerning precast elements Limited scaffolding

Analysis #1 Short Interval Production Schedule: Masonry Façade Work

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Problem Identification
 - 2. Durations
 - 3. Typical Sequencing
 - 4. SIPS
 - 5. Recommendation
 - 6. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements




Analysis #1 Short Interval Production Schedule: Masonry Façade Work

Activity	Area A (Days)	Area B (Days)	Area C (Days)	Area D (Days)
Spray Foam Insulation	11	11	11	5
Install Brick Veneer	13	7	13	6
Brick Wash	2	2	2	2
Install Precast	6	6	6	1
Total	32	22	32	14


Activity	Total Duration	Unit	Unit/Day
Spray Foam Insulation	38 Days	36,391sqft	960 SF/Day
Install Brick Veneer	39 Days	173,223 Bricks	4500 Bricks/Day or
			990 SF/Day
Install Precast	19 Days	297 precast	16 Precast/Day

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Problem Identification
 - 2. Durations
 - 3. Typical Sequencing
 - 4. SIPS
 - 5. Recommendation
 - 6. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements









- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Problem Identification
 - 2. Durations
 - 3. Typical Sequencing
 - 4. SIPS
 - 5. Recommendation
 - 6. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

	1	2
Area A	•	
South level 1		
West level 1		
North level 1		
Area B		-
North level 1		
Area C		-
North level 1		
East level 1		
South level 1		
Area B		
South level 1	N.	

hort Interval Production Schedule: Masonry Façade Work

												Jul	y 20)11														
3	4	5	6	7	8	9	1 0	1 1	1 2	1 3	1 4	1 5	1 6	1 7	1 8	1 9	2 0	2 1	2 2	2 3	2 4	2 5	2 6	2 7	2 8	2 9	3 0	3 1
										111																		
																											_	
				2														-										
							_							-	~				<									
																14												
																2				N N							8	
							3			1	1					1				-		5						
SIN SIN				3				-	NI.			2	(i))	100	242	No.	6	14		61	NN.			N.	200		12	
				-								AND AND																197 B
	1							-	2							N.V.		Sp	ray	Foa	m	2				~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~		1011
NUW.	N.C.		Star Star													N.S. N		Ins	stall	Bri	ck V	Ven	eer				1000	
	N.C.										-			2				Ins	stall	Pre	cas	t						20.0
2				2	22		26	2						1									-			10		

															Aug	ust	201	1												
	1	2	3	4	5	6	7	8	9	1 0	1 1	1 2	1 3	1 4						2 1	2 2	2 3	2 4	2 5	2 6	2 7	2 8	2 9	3 0	3 1
Area D																														
East/ South level 1	MAN AND					N. N.			10000				No. 1. No.	N.S. D.L.S.											Concernation of the second				Service Service	
West/North level 1	No. Con	N. C. C.	No. Charles	L. SWAM					Same and		Charles and					10000	10000	A Strange									No.		Maria I	A LAND
East/South level 2			and and and	C. ANA	1 A CAR	1000		No. W	S. ANNI	Cherry Con	to V N	No. Contraction	A DOWN		A STAN		No. State			South N. N.									ALL	A FUNCTION
West/North level 2			No. No. No.	A State of the sta						C. M. C. M. C.	No. No. No.				No. No.								A DAY AND A				N. Caller		Wale of the second	
											A NA ROAD AND AND AND AND AND AND AND AND AND A			Contraction of the			The second second			Ins	stall	Foa Bri	ck V		eer					
								ALC: N		A A A							2			Ins	stall	Pre	ecast	t			1210			


- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Problem Identification
 - 2. Durations
 - 3. Typical Sequencing
 - 4. SIPS
 - 5. Recommendation
 - 6. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements


Analysis #1 Sho
Original Target
120 Days
Original Target
38%
Cost Reduction
It is recomme

nort Interval Production Schedule: Masonry Façade Work

ade Work Schedule Durations	
Actual	SIPS
194 Days	59 Days
çade Work Schedule Savings	
Actual	SIPS
0%	70%
oor 2. Equipment	
use a SIPS for the Mason	nry Façade Work
	Actual 194 Days çade Work Schedule Savings Actual

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
 - 1. Original Brick Veneer Elevations
 - 2. New Precast Façade Elevations
 - 3. Comparison
 - 4. Recommendation
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements






East Elevation

West Elevation


- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
 - Original Brick Veneer Elevations
 - 2. New Precast Façade Elevations
 - 3. Comparison
 - 4. Recommendation
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements



East Elevation

West Elevation

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
 - Original Brick Veneer Elevations
 - 2. New Precast Façade Elevations
 - 3. Comparison
 - 4. Recommendation
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements



- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
 - 1. Original Brick Veneer Elevations
 - 2. New Precast Façade Elevations
 - 3. Comparison
 - 4. Recommendation
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

Architectural Breadth






New Precast Façade Elevations



East Elevation



West Elevation



A.I.T. Barracks Fort Eustis, VA Natalie Bockhorst CM

East Elevation

West Elevation

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
 - 1. Original Brick Veneer Elevations
 - 2. New Precast Façade Elevations
 - 3. Comparison
 - 4. Recommendation
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

Architectural B
Origin
Unit Masonry
Precast Concrete
Total
Original Target
120 Days
It is re

readth

	Façade Cost Comparison						
in	al Façade	New	Façade				
Sec. N	\$65.00 Cost/SF	Precast Panels	\$ 50.00 Cost/SF				
	\$10.00 Cost/SF						
.1	\$75.00 Cost/SF	Total	\$ 50.00 Cost/SF				

Façade Schedu	le Comparison	
Actual	SIPS	New Façade
194 Days	59 Days	48 Days

recommended to use a Precast Concrete Façade


- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- **3.** Analysis #2: Comparing Contracts
 - **1.** Problem Identification
 - 2. Design Build vs. Integrated Project Delivery
 - 3. Risk Analysis Matrix
 - 4. Recommendations
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

Problem Identification:



Analysis # 2: Comparing Contracts and Evaluating the Risk

Design Build Contract Approach



- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
 - 1. Problem Identification
 - 2. Design Build vs. Integrated Project Delivery
 - 3. Risk Analysis Matrix
 - 4. Recommendations
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements


A	nalysis # 2: C
	Integrated
•	Mutual respect
•	Mutual risk a
A CONTRACT	
•	Collaborative i
	making
•	Early involven
	participants
•	Open and enha

Comparing Contracts and Evaluating the Risk

Fundamental Principles		
Project Delivery	Design Build Project Delivery	
t and trust	• Mutual respect and trust	
nd reward	• Collaborative innovation and decision making	
innovation and decision	• Early goal definition	
nent of all key	Intensified Planning	
anced communication		

IPD		DB	
Pros	Cons	Pros	Cons
$\sqrt{Collaborative team}$	X Target cost/value	√ Speed	X Design choices
	design		are typically limited
$\sqrt{\text{Early decision}}$	X Shared risk,	$\sqrt{Consolidated cost}$	X Decision making
making	reward, contingency	risk held with the	process is
		Design Builder	accelerated
√ Dynamic cost	X Larger team	$\sqrt{\text{Owner staffing}}$	
modeling		requirement is	
		reduced	
√ Advanced			
technical			
coordination			
$\sqrt{\text{Reduce RFI's}}$			
CO's and total cost			

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
 - **Problem Identification**
 - 2. Design Build vs. Integrated Project Delivery
 - 3. Risk Analysis Matrix
 - 4. Recommendations
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements



nalysis				
	Integrated Project Delivery			
SUB	Owner	Arch	СМ	SUB

Medium Risk

Risk Ar

Design Build

CM

Low Risk

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
 - 1. Problem Identification
 - 2. Design Build vs. Integrated Project Delivery
 - 3. Risk Analysis Matrix

4. Recommendations

- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

Analysis # 2: Comparing Contracts and Evaluating the Risk

It is not recommended to use an IPD Approach

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
 - **1.** Problem Identification
 - 2. Flow Charts
 - 3. Last Planner
 - 4. Recommendations
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements


Problem Identification:



Analysis #3 Schedule Acceleration Techniques

Unforeseen conditions ► Site work moved to critical path

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
 - 1. Problem Identification
 - 2. Flow Charts
 - 3. Last Planner
 - 4. Recommendations
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements



1.	Project Overview	Project: A.I.T.	Barrack
2.	Analysis #1: SIPS 1. Architectural Breadth	Activity	
3.	Analysis #2: Comparing Contracts		MTW
4.	Analysis #3: Schedule Acceleration1. Problem Identification	Mark Existing Utilities	X X
	 Flow Charts Last Planner 	Earthwork Inspections	X X X X X X
5.	4. Recommendations Analysis #4: Modularization	Remove Existing Trees	X X X X X
6. 7.	Final Recommendations Acknowledgements	Rough Grade Building Pad	X X
	8	Install Storm Drain	
		Underground Electric	

Analysis #3 Schedule Acceleration Techniques

acks 4 Week Lookahead Schedule Site Work				
TWTFS	MTWTFS	MTWTFS	MTWTFS	Schedule
				Actual Last Planner
X X X X X X X X	X X X X X X X X X X X X X X	X X X X X X X X X X X X X X	XXXXXX	Actual Last Planner
X				Actual Last Planner
X X X				Actual Last Planner
X X X X	X X X X			Actual Last Planner
	X X X X X X X X X	Х		Actual Last Planner

The process for creating the weekly work plans will be as followed:

Monday – Update the project schedule Tuesday – Develop the future schedule Wednesday – Update the schedule if necessary Thursday – Distribute the weekly work plan for the following week to foremen, so they can prepare for the next weeks work

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts

4. Analysis #3: Schedule Acceleration

- 1. Problem Identification
- 2. Flow Charts
- 3. Last Planner

4. Recommendations

- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements

Analysis #3 Schedule Acceleration Techniques

It is recommended to use the Last Planner

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
 - **1.** Problem Identification
 - 2. Schedule Impact
 - 3. Areas of Modularization
 - Financial Feasibility 4.
 - 5. Recommendations
- 6. Final Recommendations
- 7. Acknowledgements

Problem Identification:



Analysis #4: Analyzing the Effects of Modularization

Repetitive and standardized building ► Reduce schedule

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
 - Problem Identification
 - 2. Schedule Impact
 - 3. Areas of Modularization
 - **Financial Feasibility** 4.
 - 5. Recommendations
- 6. Final Recommendations
- 7. Acknowledgements


Activity Foundations Structure Building Envelope MEP Rough in (Inwall)

MEP Rough in (Overhead) Interior Finishes Punchlist


Activity

Foundations Structure **Building Envelope** MEP Rough in (Inwall) MEP Rough in (Overhead) Interior Finishes Punchlist

Analysis #4: Analyzing the Effects of Modularization




On-Site Construction Schedule




Light Steel Framing with Modular Bathroom Units Schedule

Activity	-8	-4	1	5
Foundations			e	
Modular Bedroom Units			Site	-
Building Envelope			6	
MEP Rough in			tart	
Finishes			S	




Modular Construction Schedule

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
 - Problem Identification
 - 2. Schedule Impact
 - 3. Areas of Modularization
 - **Financial Feasibility** 4.
 - 5. Recommendations
- 6. Final Recommendations
- 7. Acknowledgements



Typical Room Enlarged

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
 - **Problem Identification**
 - 2. Schedule Impact
 - 3. Areas of Modularization
 - **Financial Feasibility**
 - 5. Recommendations
- 6. Final Recommendations
- 7. Acknowledgements



Crane Placement and Working Radius Plan

Cost C	Comparison
Original Cost: \$18,618,720	
Modular Construction Cost:	\$16,756,848

Benefits

- 1. Controlled factory environment
- 2. Cost Savings
- 3. Modular units are built on a flat surface
- 4. Average 50% schedule savings
- 5. There is less of a disturbance on site
- 6. Standardized design
- 7. Low waste
- 8. Environmentally friendly construction process

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
 - 1. Problem Identification
 - 2. Schedule Impact
 - 3. Areas of Modularization
 - 4. Financial Feasibility
 - 5. Recommendations
- 6. Final Recommendations
- 7. Acknowledgements

Analysis #4: Analyzing the Effects of Modularization




Problems

- 1. Double Walls 2. Continual Vapor Barrier 3. Installation 4. Insulation
- 5. Water Infiltration
- 6. Roof
- 7. Logistics

It is not recommended to use Modularization

Cost Comparison	
al Cost:	\$18,618,720
ar Construction Cost:	\$16,756,848

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements











Analysis #1: SIPS ► SIPS is Recommended

Analysis #2: Contract Comparison ▶ IPD is not Recommended

Analysis #3 Schedule Acceleration ► The Last Planner is Recommended

Analysis #4 Modularization Modularization is not Recommended

- 1. Project Overview
- 2. Analysis #1: SIPS
 - 1. Architectural Breadth
- 3. Analysis #2: Comparing Contracts
- 4. Analysis #3: Schedule Acceleration
- 5. Analysis #4: Modularization
- 6. Final Recommendations
- 7. Acknowledgements


Acknowledgements

Balfour Beatty Construction



Friends and Family AE Faculty Advisor: Dr. Anumba Balfour Beatty Construction Project Team U.S. Army Corps Project Team PACE Industry Members





Questions?

