

## Central Bed Tower Expansion



**Sarah L. Bell**

Professor James Faust | Dr. Craig Dubler

Construction Management | 2011-2012

# Central Bed Tower Expansion




**Sarah L. Bell**

Senior Thesis Presentation

Construction Management | 2011-2012

## Presentation Outline

- Project Overview
- Prefabricated Acoustical Walls (Breadth)
- BIM Implementation with Phased Scheduling
- Photovoltaic Façade Change (Breadth)
- Prefabricated MEP Systems
- Conclusions and Recommendations








# Presentation Outline

- Project Overview
- Prefabricated Acoustical Walls
- BIM Implementation with Phased Scheduling
- Photovoltaic Façade Change
- Prefabricated MEP Systems
- Conclusions and Recommendations

# Project Overview

- ❑ **Occupants:** University of Virginia Health System
- ❑ **Location:** University of Virginia at Charlottesville, VA
- ❑ **Function:** Medical Facility Expanding Patient Care Wing
- ❑ **Size:** 60,000 ft<sup>2</sup> (New), 70,000 ft<sup>2</sup> (Renovated)
- ❑ **Stories:** 6 Occupied Floors , 2<sup>nd</sup> Floor Mechanical Space
- ❑ **Schedule:** August 2008 – December 2011
- ❑ **Cost:** \$55 Million
- ❑ **Delivery Method:** Design Assist CM Agent – Multiple Prime Contract

# Project Overview






# Presentation Outline

- Project Overview
- *Prefabricated Acoustical Walls*
- BIM Implementation with Phased Scheduling
- Photovoltaic Façade Change
- Prefabricated MEP Systems
- Conclusions and Recommendations

## Analysis I – Prefabricated Acoustical Wall



## Prefabricated Acoustical Walls




## Prefabricated Acoustical Walls


**Problem** – Renovation areas are subject to time restrictions due to high noise volume, vibrations, and dust control originating from the construction areas

**Goal** – Increase work productivity and quality via the implementation of prefabricated acoustical walls.

## Prefabricated Acoustical Walls



# Prefabricated Acoustical Walls



# Prefabricated Acoustical Walls

## Wall Constructability

- ❑ Ensure a completely sealed enclosure
- ❑ Noise frequency estimated to be 125 Hz
- ❑ Expected noise volume from source around 86 dB
- ❑ Normal conversation noise level is around 63 dB
- ❑ Want Noise Volume reduced to under 63 dB

# Prefabricated Acoustical Walls

$$NR = TL + 10\log(a_2/S)$$

Noise Reduction 125 dB	
Noise Level at Source	86 dB
TL	38 dB
$a_2$	464.4 Sabins
S	168 ft <sup>2</sup>
NR	42.4 dB
Noise Transferred	44 dB

# Prefabricated Acoustical Walls

## Wall Cost Analysis

Cost of Acoustical Walls	
Type	Cost
Material	\$17,504.45
Lost Revenue	\$831,600
Total	<b>\$849,104.45</b>

# Prefabricated Acoustical Walls

## Outcome

- ❑ No Solution for vibrations
- ❑ Theoretically, acoustical walls were a good idea
- ❑ Practically, walls are too heavy and cannot extend to base of the next floor's metal decking
- ❑ Time restrictions will remain in place
- ❑ There is no cost benefit of using these walls

# Prefabricated Acoustical Walls

## Schedule Analysis

- ❑ Original duration of 50 days/floor
- ❑ Adjacent private patient rooms will need to be vacated
- ❑ Only one waiting room per floor may be renovated at a time
- ❑ No schedule reduction expected

# Prefabricated Acoustical Walls

## Wall Cost Analysis

Cost of Acoustical Walls	
Type	Cost
Material	\$17,504.45
Lost Revenue	\$831,600
Total	<b>\$849,104.45</b>

# Prefabricated Acoustical Walls

## Recommendation

- ❑ Prefabricated Acoustical Walls are not recommended for this project.

# Prefabricated Acoustical Walls

## Schedule Analysis

- ❑ Original duration of 50 days/floor
- ❑ Adjacent private patient rooms will need to be vacated
- ❑ Only one waiting room per floor may be renovated at a time
- ❑ No schedule reduction expected






# Presentation Outline

- Project Overview
- Prefabricated Acoustical Walls
- **BIM Implementation with Phased Scheduling**
- Photovoltaic Façade Change
- Prefabricated MEP Systems
- Conclusions and Recommendations

## Analysis II –BIM Implementation

# BIM Implementation



# BIM Implementation

**Problem** – Project is several months behind schedule and the schedule lacks organization possibly causing delays in construction

**Goal** – Add quality and possible acceleration to the project by creating a phased schedule that can be linked to a 3D model

# BIM Implementation

## Phase I – Building Prep

- Owner Vacancy
- Demolition and Steel Strengthening


## Phase II– Structure

- Superstructure
- Façade

## Phase III– Interior

- Rough-In
- Finishes
- Commissioning

# BIM Implementation



# BIM Implementation

## Outcome

- ❑ Implementing a Phased Schedule on this project is expected to reduce the duration construction by one month
- ❑ Increase in quality of construction experience for hospital staff and patrons
- ❑ Detailed interior modeling is impractical
- ❑ Use of general phased models would prove beneficial for all parties involved

# BIM Implementation

## Phase I – Building Prep

- ❑ Owner Vacancy
- ❑ Demolition and Steel Strengthening

## Phase II– Structure


- ❑ Superstructure
- ❑ Façade

## Phase III– Interior

- ❑ Rough-In
- ❑ Finishes
- ❑ Commissioning



# BIM Implementation



# BIM Implementation

## Recommendation

- Phased Scheduling and Simple 3D Models are recommended for this project.

# BIM Implementation

## Phase I – Building Prep

- Owner Vacancy
- Demolition and Steel Strengthening

## Phase II– Structure

- Superstructure
- Façade

## Phase III– Interior

- Rough-In
- Finishes
- Commissioning




# Presentation Outline

- Project Overview
- Prefabricated Acoustical Walls
- BIM Implementation with Phased Scheduling
- **Photovoltaic Façade Change**
- Prefabricated MEP Systems
- Conclusions and Recommendations

## Analysis III –Photovoltaic Façade Change



# Photovoltaic Façade Change




# Photovoltaic Façade Change

**Problem** – 17,500 ft<sup>2</sup> glass façade offers little privacy for room occupants and has the potential to take on sustainable aspect

**Goal** – Value engineer the glass façade to include photovoltaic panels ,potentially reducing the hospital’s electrical load

# Photovoltaic Façade Change





# Photovoltaic Façade Change




PVGU Design Parameters	
Location	Charlottesville, VA
Latitude	38.03°N
Longitude	78.48°W
Elevation	594' (181m)
Façade Orientation	NNW
Total Area of Glass Façade	17,955 ft <sup>2</sup>
Area Covered by PVGU	10,080 ft <sup>2</sup>
Tilt Angle	90°
<b>Sun Hours/Day</b>	
High	4.5
Low	3.37
Average	4.13

# Photovoltaic Façade Change

## Outcome

- ❑ Location and Azimuth is not ideal for this system
- ❑ System does not produce enough energy to sustain the expected loads
- ❑ Payback period is much greater than system lifespan

# Photovoltaic Façade Change



System Summary	
System Size	112.4 kW
AC Energy	41,381 kWh
Energy Value	\$3,310.48
Cost of System	\$75/ft <sup>2</sup>
Payback Period	>> 25 years

# Photovoltaic Façade Change




PVGU Design Parameters	
Location	Charlottesville, VA
Latitude	38.03°N
Longitude	78.48°W
Elevation	594' (181m)
Façade Orientation	NNW
Total Area of Glass Façade	17,955 ft <sup>2</sup>
Area Covered by PVGU	10,080 ft <sup>2</sup>
Tilt Angle	90°
<b>Sun Hours/Day</b>	
High	4.5
Low	3.37
Average	4.13

# Photovoltaic Façade Change

## Recommendation

- Photovoltaic Glass Panels are not recommended for use on this project.

# Photovoltaic Façade Change



System Summary	
System Size	112.4 kW
AC Energy	41,381 kWh
Energy Value	\$3,310.48
Cost of System	\$75/ft <sup>2</sup>
Payback Period	>> 25 years



# Presentation Outline

- Project Overview
- Prefabricated Acoustical Walls
- BIM Implementation with Phased Scheduling
- Photovoltaic Façade Change
- **Prefabricated MEP Systems**
- Conclusions and Recommendations

## Analysis IV – Prefabricated MEP Systems



## Prefabricated MEP Systems



## Prefabricated MEP Systems

**Problem** - Project is several months behind schedule due to continuous delays and restricted work hours

**Goal** - Reduce the construction schedule through the use of prefabricated MEP Systems

## Prefabricated MEP Systems

18

### Benefits of Prefabricated Systems

- Safety
- Quality Control
- Waste Reduction
- Cost Savings
- Schedule Reduction

### Challenges Facing Prefabricated Systems


- Project Labor Agreement
- Interfering Trade Packages



## Prefabricated MEP Systems

(2) Types of Prefabricated Systems to be Used:

Type I – Modular MEP Racks



## Prefabricated MEP Systems

“You will save anywhere between 75% to 85% of the critical path labor hours by utilizing prefabricated MEP modules opposed to using the traditional method.”

-MEP Solutions

Estimated 50% time saved by separate prefabricated utilities

## Prefabricated MEP Systems

19

(2) Types of Prefabricated Systems to be Used:

Type II – Separate Utilities



# Prefabricated MEP Systems

## Schedule Reduction

- Estimated Time Savings is around 65% of original duration

Summary of Schedule Reduction per Floor		
	Original Duration (days)	Modified Duration (days)
Electrical Rough-In	80 x .65	28
Mechanical Rough-In	74 x .65	26
Plumbing Rough-In	64 x .65	23

# Prefabricated MEP Systems

“You will save anywhere between 75% to 85% of the critical path labor hours by utilizing prefabricated MEP modules opposed to using the traditional method.”

-MEP Solutions

Estimated 50% time saved by separate prefabricated utilities

# Prefabricated MEP Systems

## Cost Savings

Summary of Labor Cost Savings		
	Traditional Method	Prefabrication Method
Electrical Rough-In	\$1,608,455.10	\$562,959.28
Mechanical Rough-In	\$1,445,818.96	\$507,990.45
Plumbing Rough-In	\$935,720.31	\$336,274.49
In-Shop Labor	N/A	\$815,511.87
Crane Operator	N/A	\$25,634.67
<b>Total</b>	<b>\$3,989,994.36</b>	<b>\$2,248,370.75</b>
<b>Cost Savings</b>		<b>44%</b>



# Prefabricated MEP Systems

## Schedule Reduction

- Estimated Time Savings is around 65% of original duration

Summary of Schedule Reduction per Floor		
	Original Duration (days)	Modified Duration (days)
Electrical Rough-In	80 x .65	28
Mechanical Rough-In	74 x .65	26
Plumbing Rough-In	64 x .65	23

# Prefabricated MEP Systems

## Outcome

- Prefabricated MEP results in significant schedule savings
- Labor costs can be reduced by around 44% across all applicable trades
- Increased safety and quality control can be expected

# Prefabricated MEP Systems

## Cost Savings

Summary of Labor Cost Savings		
	Traditional Method	Prefabrication Method
Electrical Rough-In	\$1,608,455.10	\$562,959.28
Mechanical Rough-In	\$1,445,818.96	\$507,990.45
Plumbing Rough-In	\$935,720.31	\$336,274.49
In-Shop Labor	N/A	\$815,511.87
Crane Operator	N/A	\$25,634.67
<b>Total</b>	<b>\$3,989,994.36</b>	<b>\$2,248,370.75</b>
<b>Cost Savings</b>		<b>44%</b>

# Prefabricated MEP Systems

## Schedule Reduction

- Estimated Time Savings is around 65% of original duration

Summary of Schedule Reduction per Floor		
	Original Duration (days)	Modified Duration (days)
Electrical Rough-In	80 x .65	28
Mechanical Rough-In	74 x .65	26
Plumbing Rough-In	64 x .65	23

# Prefabricated MEP Systems

## Recommendation

- This method is recommended for use on this project

# Prefabricated MEP Systems

## Cost Savings

Summary of Labor Cost Savings		
	Traditional Method	Prefabrication Method
Electrical Rough-In	\$1,608,455.10	\$562,959.28
Mechanical Rough-In	\$1,445,818.96	\$507,990.45
Plumbing Rough-In	\$935,720.31	\$336,274.49
In-Shop Labor	N/A	\$815,511.87
Crane Operator	N/A	\$25,634.67
<b>Total</b>	<b>\$3,989,994.36</b>	<b>\$2,248,370.75</b>
<b>Cost Savings</b>		<b>44%</b>



# Presentation Outline

- Project Overview
- Prefabricated Acoustical Walls
- BIM Implementation with Phased Scheduling
- Photovoltaic Façade Change
- Prefabricated MEP Systems
- **Conclusions and Recommendations**

# Conclusions and Recommendations

- ❑ Analysis #1 – Because the schedule was not reduced and no money was saved, prefabricated acoustical walls are not recommended
- ❑ Analysis #2 – Due to the time savings and increased quality for hospital patrons, phased scheduling and 3D modeling is recommended
- ❑ Analysis #3 – Because the PVGU system does not repay their cost within 25 years, this system is not recommended
- ❑ Analysis #4 – Due to schedule and cost savings along with increased safety, the prefabricated MEP method is recommended for use in this project





## Central Bed Tower Expansion



**Sarah L. Bell**

Professor James Faust | Dr. Craig Dubler

Construction Management | 2011-2012

## Acknowledgements

Dr. Craig Dubler

Professor James Faust

Professor Moses Ling

Penn State AE Faculty

HBE Project Team

My Friends and Family

## Acknowledgements



## Central Bed Tower Expansion



**Sarah L. Bell**

Professor James Faust | Dr. Craig Dubler

Construction Management | 2011-2012

# Questions



# Appendices

## Absorption Coefficient of Adjacent Room

Type	No. of Type	Size	Total Size (ft <sup>2</sup> )	α (decimal percent)	a (sabins)
Wall	2	16'x14'	448	.55	246.4
	2	10'x14'	280		
Ceiling	1	10'x16'	160	.38	60.8
Floor	1	10'x16'	160	.02	3.2
<b>Total</b>			464.4 sabins		

## R.S. Means Wall Assembly Cost

Item	Quantity	Material(\$)	Installation(\$)	Sub-Total (\$)	Total(\$)
Metal Stud	1	.67	1.01	1.68	1.68
5/8" GWB	4	.31	.53	.84	3.36
3-1/2" Fiberglass Insulation	1	.59	.39	.98	.98
Taping & Finishing	2	.10	1.06	1.16	2.32
<b>Total Cost</b>		\$8.34 x (93.4/100) x .836 = \$6.51			<b>\$6.51/ft<sup>2</sup></b>

# Appendices

## Color Key


Renovation in Progress





Enclosures Erected



Complete




# Appendices








# Appendices



# Appendices





# Appendices

## Single Patient Room

Light Type	Description	No. of Lamps	Wattage	Total Watts
UBM-2	Fluorescent Wallwasher with Recessed Aperture	2	26	52
UBM-3A	Metal Halide Adjustable Accent Luminaire	2	20	40
UBM-4.1A	Linear Fluorescent Surface Mounted	1	24	24
UBM-6A	Compact Fluorescent Shower Light	2	32	64
UBM-6B	Pendent LED Fixture with Mono Point Canopy	2	3	6
UBM-9	Fluorescent Wall Sconce	1	17	17
UBM-12A	Linear Fluorescent Parabolic Downlight	1	54	54
UBM-14A	Surface Mounted Linear Color Changing Uplight	1	54	54
UBM-15A	Fluorescent Staggered Strip - Surface Mounted	3	54	162
UBM-16	Linear Fluorescent Strip - Surface Mounted in Cove	1	39	39
UBM-18	LED Recessed Wall Luminaire for Wet Location	2	3	6
UBM-20	Direct/Indirect Linear Fluorescent Luminaire	2	54	108
UBM-22	Staggered Lamps Continuous Rows Fixture		54	0
UBM-23	Wall Mounted Plug-In With Gooseneck Arm Multi Direction Task Luminaire	1	3	3
<b>Total W/h for one patient room</b>				<b>629</b>

# Appendices

## PVGU Sizing Calculations (Full Lighting Load)

Sun Hours/Day	4.13	Determined from Wholesale Solar's Solar Mapping Chart
Total Wh/Day	2743.2 kW	114.27 kW/h lighting load multiplied by 24 hours
Watts per Hour of Sunlight	664.21 kW	2743.2 kW/day divided by 4.13 Sun Hours/Day
Actual Produced Power	195.13 W/h	11.15 W/ft <sup>2</sup> (taken from tech specs) multiplied by 17.5 ft <sup>2</sup>
# of Panels Required	3504	664.21 kW divided by 195.13 W
Total kW Panels can Produce	464.19 kW	(195.13 W/h)x(576 panels)x(4.13 hours) divided by 1000
% of Required Power that can be Supplied	17%	464.19 kW ÷ 2743.2 kW

## PVGU Sizing (Patient Room Lighting Load)

Sun Hours/Day	4.13	Determined from Wholesale Solar's Solar Mapping Chart
Total Wh/Day	1087 kW	45.29 kW/h lighting load multiplied by 24 hours
Watts per Hour of Sunlight	263.17 kW	1087 kW/day divided by 4.13 Sun Hours/Day
Actual Produced Power	195.13 W/h	11.15 W/ft <sup>2</sup> (taken from tech specs) multiplied by 17.5 ft <sup>2</sup>
# of Panels Required	1348.7	263.17 kW divided by 195.13 W/h
Total kW Panels can Produce	464.19 kW	(195.13 W/h)x(576 panels)x(4.13 hours) divided by 1000
% of Required Power that can be Supplied	42.7%	464.19 kW ÷ 1087 kW

# Appendices

## PVGU Design Parameters

Location	Charlottesville, VA
Latitude	38.03°N
Longitude	78.48°W
Elevation	594' (181m)
Façade Orientation	NNW
Total Area of Glass Facade	17,955 ft <sup>2</sup>
Area Covered by PVGU	10,080 ft <sup>2</sup>
Tilt Angle	90°
<b>Sun Hours/Day</b>	
High	4.5
Low	3.37
Average	4.13

### COST:

Fronius 7.5-1 → \$3,305/Inverter

Total of 14 Inverters for both systems

\$3,305 x 14 = \$46,270

Total Cost = \$46,270