# GEISINGER GRAY'S WOODS AMBULATORY CARE CAMPUS - PHASE II



AE 481W: Senior Thesis

Proposal Presentation

George M. Andonie

Advisor: Rob Leicht

December 05, 2013

#### BUILDING BACKGROUND

#### Function

- Outpatient Surgery Center
  - Houses 70 Exam Rooms, 4 Operating Rooms, 4 Endoscopy Suites &
     2 Main Therapy Rooms
  - Phase I (2007-2008): Ambulatory Services
  - Phase II (2012-2014): Surgery Care

#### Project Overview

- Location: Port Matilda, PA
- 77,560 GSF
- \$20.1 Million GMP
- 18 Month Duration
- Deign-Bid-Build with CM @ Risk
- LEED Certified





## ANALYSIS 1: VIRTUAL MOCKUPS FOR OPERATING ROOMS

#### Problem

- Field Mockup Process
- Design Input End Users
- Costly & Time Consuming
  - 8-week design review process
- Areas Left Until End
- Obstruct trades
- Risk of Delays

#### Research Opportunity

- Use of Virtual Mockups for Design Reviews
- Doctor & Nurse Input
- Design Prior to Construction
- Reduction of Waste
- Cost & Schedule Benefit



\*Pictures taken from Sonali Kumar's Dissertation on EVPS

## ANALYSIS 2: BUILDING FAÇADE PREFABRICATION

#### Existing Conditions


- Brick Masonry 103 working days
- Curtain Wall 25 working days
- Critical Path

#### Problem

- Extensive Manpower
- Detailed Connections
- Weather Delays
- Site Congestion

#### Research Opportunity

- Prefabricating Exterior Panels
- Cost and Schedule Analysis
- Alternate Systems
- Mechanical, Structural, and Architectural Breadths



\*Picture taken from www.altusprecast.com



\*Picture taken from www.empireconstruction.com

#### **Mechanical Breadth:**

- Insulation Properties
- Thermal Characteristics
- Heating/Cooling Loads
- Façade Joints

#### **Structural Breadth:**

Panel Loads

Vs.

- Structural Analysis
- Panel Connections
- Foundation Analysis


## ANALYSIS 3: EQUIPMENT PROCUREMENT & INSTALLATION

#### Problem

- Medical Equipment managed by owner
- Usually Procured Late in Project
  - Most Up-to-Date
  - Push Payments Back
- Challenge for equipment Rough-ins

#### Research Opportunity

- Effective methods for information Exchange
- Implementing Strategy
- Least Impact on Cost & Schedule
  - Reducing Changes/Rework
- Use of Technology for Workforce



\*Operating Room Electrical Plan taken from sheet E5.3.1 on the Project Drawings

## ANALYSIS 4: STRUCTURAL COMPOSITE SLABS

- MEP, Interior & Structural account for 80% of building costs
  - Value Engineering
  - MEP & Interior vital to quality & performance
  - Focus on Structural System
    - Composite Metal Decking

#### Research Opportunity

- Re-evaluate current structural system
- Lightweight to Normal Weight Concrete
- Structural Analysis
- Potential Impacts on Fire Resistance & Moisture Content
- Cost/Benefit Analysis

#### \*\* LW vs. NW Concrete Slabs \*Cost/SF **Concrete Type Unit Weight (PCF)** Strength (psi) Cost/CY Normal Weight 150 +/- 3 \$108.0 \$1.97 5,000 110 +/- 3 Lightweight 3,000 \$133.0 \$2.30

#### **Structural Breadth:**

- Beam & Column Sizing
- Concrete Thickness
- Metal Decking Span
- Metal Decking Type
- Fireproofing

<sup>\*2</sup>½ " thick floor slab including finish, no reinforcing

<sup>\*\*</sup>Data taken from RS Means 2013

### QUESTIONS?

