



The SCRIPPS Research Institute
Florida Atlantic University

BIOMEDICAL RESEARCH BUILDING

JUPITER, FLORIDA



PRESENTED BY:
ADAM HOUCK
**CONSTRUCTION
MANAGEMENT OPTION**

MONDAY, APRIL 13, 2009

The SCRIPPS Research Institute
Florida Atlantic University

BIOMEDICAL RESEARCH BUILDING

JUPITER, FLORIDA



PRESENTED BY:
Adam Houck
**CONSTRUCTION
MANAGEMENT OPTION**
MONDAY, APRIL 13, 2009

presentation OUTLINE

- PROJECT OVERVIEW
- TECHNICAL ANALYSES
 - ANALYSIS ONE – Prefabrication of Lab Island Rough-in
 - ANALYSIS TWO – Co-Generation – *Mechanical & Electrical Breadth*
 - ANALYSIS THREE – Alternate Forming Methods
- INDUSTRY RESEARCH OF BIM & PREFABRICATION
- ACKNOWLEDGEMENTS
- QUESTIONS & COMMENTS



presentation OUTLINE

THE SCRIPPS RESEARCH INSTITUTE JUPITER FLORIDA

- **PROJECT OVERVIEW**

- TECHNICAL ANALYSES

- ANALYSIS ONE – Prefabrication of Lab Island Rough-in
- ANALYSIS TWO – Co-Generation – Mechanical & Electrical Breadth
- ANALYSIS THREE – Alternate Forming Methods

- INDUSTRY RESEARCH OF BIM & PREFABRICATION

- ACKNOWLEDGEMENTS

- QUESTIONS & COMMENTS

project OVERVIEW

PROJECT LOCATION AND SIZE

Jupiter Florida, Florida Atlantic University Jupiter Campus

OCCUPANCY AND FUNCTION

The SCRIPPS Research Institute – Biomedical Research

SIZE

132,675 GSF

Construction SCHEDULE

August 2006 – January 2009

CONTRACT SIZE \$358.25/SF

\$47.53 M GMP

project SITE

Large Site with 2 Main Entrance/Exits
Material Staging & Traffic Flow not Issues on this Site



project OVERVIEW

project SITE

THE SCRIPPS RESEARCH INSTITUTE
JUPITER FLORIDA



project TEAM

OWNER
SCRIPPS

ARCHITECT – *Joint Venture*
Zeidler Partnership Ltd. & Bohlin Cywinski Jackson

CONSTRUCTION MANAGER
FLUOR

GENERAL CONTRACTOR
WEITZ - DPR

SCRIPPS
FLORIDA

Large Site with 2 Main Entrance/Exits
Material Staging & Traffic Flow not Issues on this Site



project OVERVIEW

THE SCRIPPS RESEARCH INSTITUTE
JUPITER FLORIDA



project FEATURES

1st Floor

Vivarium, CUP, Loading Dock, Mechanical Yard

2nd & 3rd Floors

Research Laboratories, Offices, Common Area

3 Story Atrium at the Main Entrance

4th Floor

Mechanical Penthouse



THE SCRIPPS RESEARCH INSTITUTE

PROJECT OVERVIEW

TECHNICAL ANALYSES

- ANALYSIS ONE – PREFABRICATION OF LAB ISLAND ROUGH-IN
- ANALYSIS TWO – CO-GENERATION – Mechanical & Electrical Breadth
- ANALYSIS THREE – ALTERNATE FORMING METHOD

INDUSTRY RESEARCH OF PREFABRICATION & BIM

ACKNOWLEDGEMENTS

QUESTIONS & COMMENTS

Prefabrication of Lab Island Mechanical Rough-in

FUNCTION
Laboratory
Work Stations

AS- INSTALLED
Field Installed by:
Casework Installer
Plumbing Contractor
Electrical Contractor

PROPOSAL
Change the installation to a
Prefabricated Assembly


GOALS
Improve Constructability
Schedule Compression
Cost Savings

Prefabrication of Lab Island Assemblies



prefabrication ANALYSIS

Prefabrication of Lab Island Assemblies




analysis ONE

DESIGN methodology

- Review the Installation Process
 - # of Islands in Laboratory Areas
 - Components of Each Assembly
 - Analyze the Schedule of the Installation
- Design
 - Model Islands in Revit MEP 2009
 - Create Inventory for Each Island
- Estimate
 - Durations & Cost for Both Methods of Installation

prefabrication ANALYSIS



prefabrication ANALYSIS

analysis RESULTS

prefabrication ANALYSIS

Prefabrication of Lab Island Assemblies



Cost & Schedule

Field Installed System		Prefabricated System	
Materials	\$72,906.82	Materials	\$72,906.82
Field Installation	\$94,817.73	Prefabrication	\$55,580.90
		Field Installation	\$2170.00
TOTAL	\$167,724.55	TOTAL	\$130,658.74

Savings of \$37,000

With Prefabrication	Days to Install	Total Days
Install 3 rd Floor Island Assemblies	1	2
Install 2 nd Floor Island Assemblies	1	
Without Prefabrication		
Island Casework Supports 3 rd Floor Research One	5	60
Island Piping & Conduit 3 rd Floor Research One	10	
Island Casework Supports 3 rd Floor Research Two	5	
Island Piping & Conduit 3 rd Floor Research Two	10	
Island Casework Supports 2 nd Floor Research One	5	
Island Piping & Conduit 2 nd Floor Research One	10	
Island Casework Supports 2 nd Floor Research Two	5	
Island Piping & Conduit 2 nd Floor Research Two	10	

Savings of 58 Days

Prefabrication of Lab Island Assemblies

- Prefabrication Saves \$0.29/SF
 - Controlled Environment & Learning Curve
 - Inventory from the Model Takeoff
- Cost Comparison
 - Installation Cost only Consideration for Field Installation
 - 5 Hours/Island * 2 Men * \$35/hour * 60 Islands
 - Lull & Driver Already Provided by Installer
- Productivity

Crew	#Men	Task	Productivity
Unload Truck To Lull	2	Unload Delivery to Lull	10 min/4 assemblies
Lull Driver	1	Lift Assemblies to Bldg.	10 min/4 assemblies
Unload Lull in Bldg.	2	Unload Lull inside Bldg & Deliver to Bolt Crew	5 min/4 assemblies
Bolt Crews	2	Install Island Assembly – Bolt Into Place	30 min/assembly

THE SCRIPPS RESEARCH INSTITUTE

PROJECT OVERVIEW

TECHNICAL ANALYSES

- ANALYSIS ONE — PREFABRICATION OF LAB ISLAND ROUGH-IN
- ANALYSIS TWO — CO-GENERATION — *Mechanical & Electrical Breadth*
- ANALYSIS THREE — ALTERNATE FORMING METHOD

INDUSTRY RESEARCH OF PREFABRICATION & BIM

ACKNOWLEDGEMENTS

QUESTIONS & COMMENTS

Co-Generation plant

BACKGROUND

FPL supplies the campus with its power

PROPOSAL

Add Co-Generation plant to supply the building needs

GOALS

- Reduce Electrical Demand of the Building
- Produce Electrical, Heating & Cooling Demands of the Building
- Reduction of Carbon Footprint
- Mitigate Up-Front Investment Through Payback & Savings Analysis

Co-Generation Plant Addition



Mechanical & Electrical ANALYSIS

Solar Turbines




A Caterpillar Company

Product Selection

RECUPERATED GAS TURBINE

Mercury™

Mercury 50 4.6 MW
9351 kJ/kWh-hr
(8663 Btu/kWh-hr)



HEAT RECOVERY PERFORMANCE DATA

Specific Site Performance	Saturn	Centaur	Centaur	Mercury
Exhaust Temperature, °C	511	446	513	377
Exhaust Temperature, (°F)	(952)	(835)	(956)	(710)
Exhaust Mass Flow, thousand kg/hr	23.4	67.9	68.2	63.7
Exhaust Mass Flow, (thousand Btu/hr)	(51.5)	(149.6)	(150.3)	(140.4)
Turbine Fuel Input, GJ/hr	17.7	45.1	50.0	42.7
Turbine Fuel Input, (MMBtu/hr)	(16.8)	(42.7)	(53.1)	(40.5)
Process Steam Production (Unfired)				
Steam Output, tonnes/hr	4.0	8.9	11.5	6.3
Steam Output, (thousand Btu/hr)	(8.9)	(19.8)	(25.3)	(13.8)
Process Steam Production with Supplemental Firing, 871°C (1600°F)				
Steam Output, tonnes/hr	8.4	24.2	24.0	22.4
Steam Output, (thousand Btu/hr)	(18.5)	(53.3)	(53.0)	(49.4)
Additional Fuel to Burner, GJ/hr	10.4	35.7	30.5	38.7
Additional Fuel to Burner, (MMBtu/hr)	(9.8)	(33.8)	(28.9)	(36.7)
Process Steam Production with Supplemental Firing, 1538°C (2800°F)				
Steam Output, tonnes/hr	18.1	51.3	51.0	47.4
Steam Output, (thousand Btu/hr)	(40.0)	(113.2)	(112.4)	(104.4)
Additional Fuel to Burner, GJ/hr	33.2	100.4	95.9	100.0
Additional Fuel to Burner, (MMBtu/hr)	(31.5)	(95.2)	(90.9)	(94.8)

analysis TWO

DESIGN methodology

As-Designed Building Loads

Thermal Loads		Electrical Loads		Thermal/Electric Ratio	
2 Hot Water Boilers	7,300 MBH	Electrical Load	5.67MW		
2 Steam Boilers	12,500MBH				
2 Chillers	1,300Tons				
				$\frac{21,440,000 \frac{BTU}{hr}}{19,359,688 \frac{BTU}{hr}}$	1.107

Sizing Design Conditions for Intake Air Cooling

Outdoor Air Design Conditions

- 95°F @60%RH
- $T_{db} \cong 78^\circ\text{F}$
- $w = 0.022$

Desired Supply Air Conditions

- $\dot{V} = 30,000 \text{ cfm} \Rightarrow @ 60^\circ\text{db } 80\%RH$
- $\dot{m} = 2.300 \frac{\text{BTU}}{\text{min}} \quad h = 24 \frac{\text{BTU}}{\text{lbm}} \quad w = 0.009 \frac{\text{lbm H}_2\text{O}}{\text{lbm air}}$
- $\rho = 13.1 \frac{\text{ft}^3}{\text{lbm}}$

Utility Information

Customer Charge – \$375.00/Month

ON – PEAK		CHARGES	OFF – PEAK
\$0.00634/kWh	BASE		\$0.00508/kWh
\$0.05928/kWh	NRG		\$0.05432/kWh
\$0.00071/kWh	Environmental		\$0.00071/kWh
\$0.00012/kWh	Storm		\$0.00012/kWh
\$0.00160/kWh	Conservation		\$0.00160/kWh
\$0.06805/kWh			\$0.06183/kWh
\$5.90000/kWh	Demand		\$5.90000/kWh
\$3.08000/kWh	Capacity		\$3.08000/kWh


The 1st Boxed # is the amount we will be paid by the utility for power supplied back to the grid, the 2nd boxed # is the amount we will be paid by the grid for having power available whenever they need it.

Mechanical & Electrical ANALYSIS

Product Selection

•FEEDERS

- 23kV & 150 Amp Transmission From Turbine
- MV Cable 90°C [3] #1 AWG rated for 175 Amps
- 150 Amp Fuse to Protect



Mechanical & Electrical ANALYSIS

analysis RESULTS

Mechanical & Electrical ANALYSIS

Cost Comparison

Original System		Cogeneration System	
[2] 5400 MBH H ₂ O Boilers	\$75,000	[2] 1000 Ton Absorption Chillers	\$1,040,000
[2] 8000 MBH Steam Boilers	\$145,000	[1] 1000 Ton Centrifugal Chiller	\$370,000
[2] 1050 Ton Centrifugal Chillers	\$1,026,000	[1] 200 kW Black Start Generator	\$120,000
[1] 2.25MW Generator	\$703,407	[1] Mercury 50 Gas Turbine(23kV)	\$4,000,000
		[1] 5.5 MW Switchgear w/ Turbine	
		[1] Big Duct Burner	\$300,000
		[1]Power Disconnect 5.5MW 23kV	\$43,000
		[1] Steam ↔ H ₂ O Heat Xchanger (10,000,000 ^{btu} / _{hr})	\$35,000
		[2] Steam Turbines ([1]100kW & [1]500kW)	\$1,100,000
	TOTAL \$1,949,407		TOTAL \$7,008,000

Up-Front Investment
\$5.06 Million
\$38.13/SF

Design IMPACT

Electrical Supply Requirements

•4.952 MW
Originally 5.67 MW

Electrical Supply Capacity

•5.2 MW
Turbine & pressure reducing Steam Turbines

Steam Supply Requirements

•56,500 PPH

Steam Supply Capacity

•104,400 PPH

•Produce All Electricity On Site with Turbine

-eliminate grid dependence

•Produce All Steam, Cooling & HW Requirements with Turbine

-Cooling done utilizing Absorption Chillers run by steam from turbine

Utility Billing Information For 3 Building TSRI Campus

Utility and Gas Billing for 1yr. Period

Days	Month-yr of Service	Bldg \$	Bldg KWH	Chiller \$	Chiller KWH	TECO GAS Supplier	Therms N Gas
30	Apr-07	\$30,000.00	320000	\$24,000.00	227600	\$13,748.15	15622.9
31	May-07	\$31,000.00	334000	\$34,000.00	343600	\$12,205.34	13869.7
30	Jun-07	\$34,000.00	371600	\$42,000.00	447200	\$12,260.95	13932.9
31	Jul-07	\$34,000.00	366400	\$44,000.00	465200	\$9,374.02	10652.3
31	Aug-07	\$33,000.00	352800	\$44,000.00	464400	\$9,749.78	11079.3
30	Sep-07	\$36,000.00	389600	\$46,000.00	490400	\$8,648.73	9828.1
31	Oct-07	\$32,000.00	345600	\$37,000.00	393200	\$8,990.70	10216.7
30	Nov-07	\$36,000.00	390000	\$30,000.00	304000	\$11,704.09	13300.1
31	Dec-07	\$34,000.00	364800	\$28,000.00	288400	\$12,829.34	14578.8
275	SubTotal	\$300,000.00	3234800	\$329,000.00	3424000	\$99,511.10	113080.8
31	Jan-08	\$36,000.00	393800	\$24,000.00	239600	\$14,017.26	15928.7
28	Feb-08	\$32,000.00	348400	\$30,000.00	311600	\$13,158.73	14953.1
31	Mar-08	\$32,000.00	348400	\$29,000.00	284400	\$14,496.60	16473.3
365	TOTALS	\$400,000.00	4325400	\$412,000.00	4259600	\$141,183.59	160435.9
8760	Hours/yr	TOTAL COST	\$953,183.59				

\$0.09584/kVWH

\$0.88/Therm

Mechanical & Electrical ANALYSIS

Cost Comparison

Original Design Yearly Amounts Owed				
Energy Type	Demand	Units	Cost	TOTAL \$
Electrical Utility	8,585,000.0	kWh	\$0.09	\$812,003.64
Natural Gas	160,435.9	Therm	\$0.88	\$141,183.59
TOTAL				\$953,187.23

After Re-Design Yearly Amounts Owed				
Energy Type	Demand	Units	Cost	TOTAL \$
Electrical Utility	0	kWh	\$0.09	\$0.00
Natural Gas	397,704	Therm	\$12.00	\$349,979.52
TOTAL				\$349,979.52

After Re-Design Yearly Amounts Paid From Utility				
Energy Type	Output	Units	Cost	TOTAL \$
Electrical Production	16,644,000	kWh	\$0.06	\$957,030.00
Demand Available	22,800	kW	\$5.90	\$134,520.00
TOTAL				\$1,091,550.00

analysis RESULTS

COST analysis

Total Savings

After Re-Design Yearly Totals

Energy Type	TOTAL \$
[-] Natural Gas Bill	\$349,979.52
[+] Amt Saved from Redesign	\$953,187.23
[+] Income From Utility	\$1,091,550.00
TOTAL (+)	\$1,694,757.71

\$1.7 Million/yr

Payback

Project Cost	Annual Operating Cost	Net Savings	Simple Payback
\$5,058,593.00	\$349,979.52	\$1,694,757.71	3.0 yr.

Mechanical & Electrical ANALYSIS

TSRI CAMPUS IMPACT

351,803 SF

The 3 Building Campus Total Cost - \$168 Million - \$477.54/SF

Up Front Investment comes to an addition of - \$14.38/SF

From the Information Contained on the Actual Utility Bills The Co-Generation Design Produces Enough Power to Completely Eliminate Electrical Supply from the Grid with Additional Power To Sell Back to the Grid

- Reduce Carbon Footprint by 63% Saving 12,029 Tons CO₂/yr
- Original: 19,080.107 Tons CO₂/yr from Electrical & NG Demand
- After Re-design 7,051.292 Tons CO₂/yr for NG to run Turbine

THE SCRIPPS RESEARCH INSTITUTE

● PROJECT OVERVIEW

● TECHNICAL ANALYSES

- ANALYSIS ONE—PREFABRICATION OF LAB ISLAND ROUGH-IN
- ANALYSIS TWO—CO-GENERATION—*Mechanical & Electrical Breadth*
- ANALYSIS THREE—ALTERNATE FORMING METHOD

● INDUSTRY RESEARCH OF PREFABRICATION & BIM

● ACKNOWLEDGEMENTS

● QUESTIONS & COMMENTS

Alternate Forming Method

BACKGROUND

Original Forming was conventional hand built timber and plywood constructed in the field

PROPOSAL

Utilize Flying Forms for the structural erection

GOALS

- Reduce Construction Schedule
- Reduce Waste in the forming process
- Reduce Cost



Formwork ANALYSIS

Flying Forms For THE SCRIPPS RESEARCH INSTITUTE



analysis THREE

DESIGN methodology

- Review the Original Forming System & Compare
 - Analyze the Cost of the Original System
 - Analyze the Schedule of the Original System
- Alternate Method
 - Model Structure in Revit Structure
 - Create Takeoff
- Estimate
 - Durations & Cost for Both Methods of Installation
 - MC² and Industry Professional Information

Formwork ANALYSIS

FORMING METHOD COMPARISON

System	Components	Typical Column Forms	Typical Floor Forms	Method	Cycle	Cost	Advantages	Disadvantages
Conventional	Field built wood and steel gang forms	Either sheet plywood or MDO with pre-fabricated column clamping system	Hand built, jack shore supported plywood/MDO	Crane and hand set.	15 days per production floor area	+20% over a mean average	Best used where the structural design indicates multiple differing conditions; the number of floor penetrations is excessive and varies by size. Offset integral structure	Cost of material and labor; forms tend to be easily damaged, waste, no recycling potential. Slow cycle. Numerous re-shores interfere with the ability of other trades to access work areas.
Tying - Conventional Slabs	Pre-engineered element forms with field applied facing	Walls or columns, pre-engineered forming systems suitable for multiple re-use	Truss supported flat forms that can be dropped in place and pulled through the face of the building	Crane set	1-3 days per floor depending on concrete specifications. Use of "high early" concrete prevalent with this system	+10% under a mean average	Best used for hi-rise buildings with large bay spacing and clear slab edges. Premium re-use of components. Minimal waste. Small penetrations will be core drilled at later date.	Requires modular structural layout without excess of unique features, drop beams, etc. Requires additional re-shoring in terms of material and time to leave shores in place.
Tying - Post Tensioned Slabs	Pre-engineered element forms with field applied facing	Walls or columns, pre-engineered forming systems suitable for multiple re-use	Truss supported flat forms that can be dropped in place and pulled through the face of the building	Crane set	1-30 days per floor depending on concrete specifications. Use of "high early" concrete prevalent with this system	+10% under a mean average	Best used for hi-rise buildings with large bay spacing and clear slab edges. Also, multi-story condominiums. Premium re-use of components. Minimal waste. Requires less shoring because floors are tensioned structures. Column forming can commence the same day after the floor sets.	Requires modular structural layout without excess of unique features, drop beams, etc. Penetrations must all be laid out in advance due to potential of cutting cables with core drilling. Floors camber during tensioning; therefore systems is not suitable where F33 fitness or greater is required.

Formwork ANALYSIS

Conventional Forming on The Biomedical Research Building



analysis RESULTS

Production IMPACT

- Conventional Forming System
 - **Forming Shoring of Decking Done Simultaneously**
 - Left in Place Until Concrete Reached 28 Day Design Strength
 - **New Formwork For Each Level, no Re-use**
- Flying Formwork System
 - **Form & Shore Deck with Truss System for Initial Pour**
 - Utilizing High Early Strength Concrete Pull Forms after 4 Days
 - **Jump Flying Truss Forms to Next Level**
 - Re-Shore the Deck of the Lower Level as Truss is Pulled
 - **Re-use the Forming System Floor to Floor**

Formwork ANALYSIS

Flying Forms For The Biomedical Research Building



Formwork ANALYSIS

analysis RESULTS

Formwork ANALYSIS

COST COMPARISON

Cost Comparison of the Two Forming Methods

Conventional Forming Items	Cost	Flying Formwork Items	Cost
Administrative Requirements	\$135,360	Administrative Requirements	\$101,520
Temporary Facilities	\$365,195	Temporary Facilities	\$325,140
Execution Requirements	\$54,128	Execution Requirements	\$53,379
Structural CIP Forms	\$1,740,156	Structural CIP Forms	\$1,375,163
Concrete Accessories	\$210,184	Concrete Accessories	\$210,184
Reinforcing Steel	\$538,822	Reinforcing Steel	\$538,822
Structural Concrete	\$687,569	Structural Concrete	\$687,569
Finishing	\$171,374	Finishing	\$171,374
Curing	\$33,852	Curing	\$33,852
TOTAL	\$3,936,640	TOTAL	\$3,497,003

SAVINGS Impact

•**COST** saves \$3.31/SF

•**\$440,000** In Savings Is Realized Through Utilizing Flying Forms


- reduced waste
- re use of forms

•**SCHEDULE**

•**16 Days** are Saved in the Construction Schedule

- high early strength concrete
- re use of forms

SCHEDULE COMPARISON



Pre-Fab & Formwork ANALYSES

Technical ANALYSES

Co-Generation ANALYSIS

Conclusions & RECOMMENDATIONS

✓ Prefabrication of Island Mechanical Assembly
Allows the Laboratory finishes to be completed 58 days earlier
Estimated Savings roughly \$37,000

✓ Flying Forms
Reduces Waste
Allows the Structural phase to be completed 16 days earlier
Estimated Savings of nearly \$0.5 Million Dollars

✓ Co-Generation Facility
Creates Savings of nearly 2.7 Million each year
High Initial Investment paid for in 3 years
Carbon Footprint of TSRI Reduced by 63%





Solar Turbines

A Caterpillar Company

RECUPERATED GAS TURBINE

Mercury™

Mercury 50 4.6 MW
9351 kJ/kWh-IT
(RACC 11h/kWh-IT)



PREFABRICATION & BIM

● PROJECT OVERVIEW

● TECHNICAL ANALYSES

● ANALYSIS ONE—PREFABRICATION OF LAB ISLAND ROUGH-IN

● ANALYSIS TWO—CO-GENERATION—Mechanical & Electrical Breadth

● ANALYSIS THREE—ALTERNATE FORMING METHOD

● **INDUSTRY RESEARCH OF PREFABRICATION & BIM**

● ACKNOWLEDGEMENTS

● QUESTIONS & COMMENTS

PROBLEM STATEMENT

TECHNOLOGY DEMANDS

Implementation has no Standard – Project Specific

Up-Front Commitment Clearly Defined Scope of Work

Prefabrication & BIM Needs: Management Execution Planning Standard Requirements

Early Decision Making & Extensive Planning Earlier Design Completion with Greater Detail

PREFABRICATION & BIM

Up-Front Commitment

Accepting Responsibility and Making a Commitment to Implementing these Technologies Successfully can be Easily Prepared for and Handled by Management.

PREFABRICATION

BENEFITS OF PREFABRICATION

- Reduced Construction Costs
- Schedule Reduction
- Increased Quality
- Reduced Waste
- Increased Safety
- Site Congestion




PREFABRICATION

The controlled environment leads to reduced construction cost, shorter construction & installation time, reduced waste, an increase in quality and a higher degree of safety.

DISADVANTAGES OF PREFABRICATION

Size of Assembly & Transportation

Design Flexibility



The size & weight of prefab assemblies is an essential concern when considering what can effectively be transported to the site without complicating the installation process.

BIM & Prefabrication

BIM CONNECTION TO PREFABRICATION

Increase Opportunity for Prefabrication


Improve Coordination

Decrease Field Conflicts

Shorten Schedule

Material Staging

Better Design Input



BIM & Prefabrication


The increase in coordination and earlier design finalization leads to decreased conflicts in the field.

BIM helps but issues in the field offset its full potential. The Learning Curve with this technology calls for more ROI studies.

INDUSTRY research

BIM & Prefabrication at The SCRIPS Research Institute
Benefits of Implementing Pre-Engineered Systems & Technology

- Prefabrication of the Mechanical Islands
- Utilizing Prefabricated Flying Forms
- Containerized Delivery of Turbine



INDUSTRY research

CONCLUSIONS & RECOMMENDATIONS

✓ Change is Coming, Prepare and Assist:

- BIM Leader Within Each Company
- Educational Plan to Mitigate Learning Curve
- Integrated Design Build Approach
- Highlight Positive Impact of Technology
- Document Results of Implementation
- LEAD, PROMOTE & CHALLENGE

INDUSTRY research

BIM & Prefabrication at The SCRIPS Research Institute
Benefits of Implementing Pre-Engineered Systems & Technology

- BIM Streamlining of all assembly installations, forming processes and materials staging of deliveries



ACKNOWLEDGEMENTS

?? QUESTIONS ??



SAUER, INC.

ISEC, INC.

FLUOR

AE FACULTY

BRIAN AULT

MY FIANCÉ, FRIENDS & FAMILY

S C R I P P S

F L O R I D A

?? QUESTIONS ??

Co-Generation calculations

Co-Generation calculations

Co-Generation calculations

Quantify Building Loads

Thermal Loads

- [2] 5400 MBH Hot Water (8,640)
- [2] 8100 MBH Steam (12,500)
- [2] 1050 Ton Electric Centrifugal Chillers

Building loads Total

- 7,300 MBH H₂O
 - 1,300 Ton Cooling
 - 12,500 Steam
 - 6.5MW electrical (6.356MW)
- (eliminate 1400kVA Electric Centrifugal Chiller)
Makes electrical load = 5.67MW electrical

$$\frac{21,440,000 \dot{Q}}{19,359,600} = 1.107$$

Additional Cooling for the Air Intake of the Turbine

Outdoor Air Design Conditions	Desired Supply Air Conditions
<ul style="list-style-type: none"> • 95°F @ 60%RH • T_{db} @ 78°F • w = 0.022 	<ul style="list-style-type: none"> • V = 30,000 cfm @ 60' db 80%RH • m = 2,300 $\frac{\text{BTU}}{\text{min}}$ h = 24 $\frac{\text{BTU}}{\text{lbm}}$ w = 0.009 $\frac{\text{lbm H}_2\text{O}}{\text{lbm air}}$ • p = 13.1 $\frac{\text{lb}}{\text{in}^2}$
	ΔT
	$\dot{Q}_{\text{Sens}} = (1.1)(30,000)(95 - 60) = 1,155,000 \frac{\text{BTU}}{\text{hr}}$
	= 97 Tons
	$\dot{Q}_{\text{latent}} = (4,850)(10,000)(0.022 - 0.009) = 1,891,500 \frac{\text{BTU}}{\text{hr}}$
	= 158 Tons
	COP _{abs} ≈ 0.75
	≈ 260 Tons Additional @ absorber
	$0.75 = \frac{260 \text{ Tons}}{(\text{energy in})} = 347 \text{ "Tons" energy in}$
	= 4,164,000 $\frac{\text{BTU}}{\text{hr}}$
	= 4,350 $\frac{\text{lbm steam}}{\text{hr}}$ @ 5psig

Steam Requirements & Steam Turbine Power Calculation

$$3,412 \frac{\text{BTU}}{\text{hr}} = 1 \text{ kW}$$

$$2000_{\text{tons}} @ \text{COP} = 0.75 = 2670 \text{ "Tons" of steam}$$

$$= 32,040,000 \frac{\text{BTU}}{\text{hr}}$$

$$@ 5 \text{ psig steam, } h_{fg} = 960 \frac{\text{BTU}}{\text{lbm}}$$

$$= 33,400 \frac{\text{lbm}}{\text{hr}} \text{ 5psig steam}$$

$$@ 150 \text{ psig, } h_g = 1195.1 \frac{\text{BTU}}{\text{lbm}}$$

$$@ 100 \text{ psig, } h_g = 1190 \frac{\text{BTU}}{\text{lbm}}$$

$$@ 5 \text{ psig, } h_g = 1156.1 \frac{\text{BTU}}{\text{lbm}}$$

$$\dot{Q}_{\text{net}} = (1,300 \frac{\text{lbm}}{\text{hr}}) (1,195.1 - 1190 \frac{\text{BTU}}{\text{lbm}}) = 66,300 \frac{\text{BTU}}{\text{hr}} \text{ out}$$

$$\dot{Q}_{\text{out}} = (33,400 \frac{\text{lbm}}{\text{hr}}) (1,195.1 - 1156.1 \frac{\text{BTU}}{\text{lbm}}) = 1,697,600 \frac{\text{BTU}}{\text{hr}} \text{ out}$$

$$= 1,758,900 \frac{\text{BTU}}{\text{hr}}$$

$$= 2,000,000 \frac{\text{BTU}}{\text{hr}}$$

$$\sim 590 \text{ kW "extra" @ Steam Turbine}$$

NG Req. for Turbine & Duct Burner

$$\text{Fuel In} = 40.5 \frac{\text{MMBTU}}{\text{hr}} @ \text{GT}$$

$$+ 94.8 \frac{\text{MMBTU}}{\text{hr}} @ \text{Duct Burner}$$

$$= 135,300 \frac{\text{BTU}}{\text{hr}} \text{ Total}$$

$$= 135,300 \text{ ft}^3 \frac{\text{NG}}{\text{hr}}$$

$$= 2,255 \text{ cfm NG @ 300psig}$$

Total Steam Requirements

NEW SYSTEM COMPONENTS DESIGN

- Chiller Plant - 1300 Tons for the Buildings + 300 Tons @ Turbine air intake cooling
 - o [2] 1000 Ton absorber chillers
 - o [1] 1000 Ton electric centrifugal chiller
 - Steam Plant: 13,000 $\frac{\text{lbm}}{\text{hr}}$ 100psig steam for the Buildings
 - + 33,400 $\frac{\text{lbm}}{\text{hr}}$ 5psig steam for absorbers
- = 46,400 $\frac{\text{lbm}}{\text{hr}}$ steam
- Hot Water = 9,600,000 $\frac{\text{BTU}}{\text{hr}} = 10,000 \frac{\text{lbm}}{\text{hr}}$ 5psig steam
- Total Steam = 56,500 $\frac{\text{lbm}}{\text{hr}}$

The conclusion that leads to is the requirement for the High Duct Burner with the Mercury 50 to 78000

Co-Generation calculations

Co-Generation calculations

Co-Generation calculations

Original Design Yearly Amounts Owed					After Re-Design Yearly Totals	
Energy Type	Demand	Units	Cost	TOTAL \$	Energy Type	TOTAL \$
Electrical Utility	8,585,000.0	kWh	\$0.09	\$812,003.64	[+] Natural Gas Bill	\$349,979.52
Natural Gas	160,435.9	Therm	\$0.88	\$141,183.59	[+] Amt Saved from Redesign	\$953,187.23
					[+] Income From Utility	\$1,091,550.00
TOTAL				\$953,187.23	TOTAL [+]	\$1,694,757.71

After Re-Design Yearly Amounts Owed					Project Cost Annual Operating Cost Net Savings Simple Payback			
Energy Type	Demand	Units	Cost	TOTAL \$	Project Cost	Annual Operating Cost	Net Savings	Simple Payback
Electrical Utility	0	kWh	\$0.09	\$0.00	\$5,058,593.00	\$349,979.52	\$1,694,757.71	3.0 yr.
Natural Gas	397,704	Therm	\$12.00	\$349,979.52				
TOTAL				\$349,979.52				

After Re-Design Yearly Amounts Paid From Utility				
Energy Type	Output	Units	Cost	TOTAL \$
Electrical Production	16,644,000	kWh	\$0.06	\$957,030.00
Demand Available	22,800	kW	\$5.90	\$134,520.00
TOTAL				\$1,091,550.00

Calculating the cost comparison of the two systems with respect to Billing Amounts

\$0.88/Therm = 1,000,000 Btu

Gas Turbine NG Requirements – Running the turbine at 63% capacity at all times producing 3 MW= 26.4 $\frac{\text{Therms}}{\text{hr}}$

$$\left(8760 \frac{\text{hr}}{\text{yr}}\right) \left(26.4 \frac{\text{Therms}}{\text{hr}}\right) = 231,264 \frac{\text{Therms}}{\text{yr}}$$

Duct Burner NG Requirements – Running the burner at 40% capacity for half the year to meet additional steam requirements for the Absorption Chiller requirements = 38 $\frac{\text{Therms}}{\text{hr}}$

$$\left(4380 \frac{\text{hr}}{\text{yr}}\right) \left(38 \frac{\text{Therms}}{\text{hr}}\right) = 166,440 \frac{\text{Therms}}{\text{yr}}$$

Adding these two numbers you come up with a total of 397,704 $\frac{\text{Therms}}{\text{yr}}$

This would cost \$349,979.52 /yr

According to the Billing Information – The demand is approximately 1.1 MW at all times. Running our Turbine to produce 3 MW at all times means that we will be supplying 1.9 MW to the grid.

$$\frac{(1900\text{kW})(8760\text{hr})\left(\frac{\$0.0575}{\text{kWh}}\right)}{\text{yr}} = \$957,030/\text{yr}$$

There will also be an income amount based on the available demand to the grid

$$(1900\text{kW})\left(\frac{\$5.90}{\text{Month}}\right)(12 \text{ Months}) = \$134,520/\text{yr}$$

Utility and Gas Billing for 1yr. Period

Days	Month-yr of Service	Bldg \$	Bldg KWH	Chiller \$	Chiller KWH	TECO GAS Supplier	Therms N Gas
30	Apr-07	\$30,000.00	320000	\$24,000.00	227600	\$13,748.15	15622.9
31	May-07	\$31,000.00	334000	\$34,000.00	343600	\$12,205.34	13869.7
30	Jun-07	\$34,000.00	371600	\$42,000.00	447200	\$12,260.95	13932.9
31	Jul-07	\$34,000.00	366400	\$44,000.00	465200	\$9,374.02	10652.3
31	Aug-07	\$33,000.00	352800	\$44,000.00	464400	\$9,749.78	11079.3
30	Sep-07	\$36,000.00	389600	\$46,000.00	490400	\$8,648.73	9828.1
31	Oct-07	\$32,000.00	345600	\$37,000.00	393200	\$8,990.70	10216.7
30	Nov-07	\$36,000.00	390000	\$30,000.00	304000	\$11,704.09	13300.1
31	Dec-07	\$34,000.00	364800	\$28,000.00	288400	\$12,829.34	14578.8
275	SubTotal	\$300,000.00	3234800	\$329,000.00	3424000	\$99,511.10	113080.8
31	Jan-08	\$36,000.00	393800	\$24,000.00	239600	\$14,017.26	15928.7
28	Feb-08	\$32,000.00	348400	\$30,000.00	311600	\$13,158.73	14953.1
31	Mar-08	\$32,000.00	348400	\$29,000.00	284400	\$14,496.50	16473.3
365	TOTALS	\$400,000.00	4325400	\$412,000.00	4259600	\$141,183.59	160435.9
8760	Hours/yr	TOTAL COST	\$953,183.59				

Customer Charge – \$375.00/Month

ON – PEAK		CHARGES	OFF – PEAK	
\$0.0914/kWh	BASE		\$0.00508/kWh	
\$0.0528/kWh	NG		\$0.05432/kWh	
\$0.00071/kWh	Environmental		\$0.00071/kWh	
\$0.00012/kWh	Storm		\$0.00012/kWh	
\$0.00160/kWh	Conservation		\$0.00160/kWh	
\$5.90000/kWh	Demand		\$5.90000/kWh	
\$3.08000/kWh	Capacity		\$3.08000/kWh	

The 1st Boxed # is the amount we will be paid by the utility for power supplied back to the grid, the 2nd boxed # is the amount we will be paid by the grid for having power available whenever they need it.