



The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Place Rebar for Tower Crane Foundation
- Demolition of Towers and Courtyard Facades
- Demolition in Bookstore Lobby
- Excavate Foundations in Courtyard
- Mechanical and Electrical relocation for Cooler relocation
- Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio

HUB- Robeson Parking Deck View



Top of Parking Deck View



HUB
EXPANSION
FOR THE STUDENTS
THROUGH COMMUNITY
COLLABORATION & SAFETY



South Entrance View



Loading Dock View



Tower Crane Foundation



Courtyard Demolition and Excavation



B2 Lobby Demolition



Planned Work

- Continue Rebar for Tower Crane
- Continue Demolition in Bookstore Lobby
- Continue Demolition of Towers and Courtyard
- Continue Ground Level Footing Excavation in Courtyard
- Continue Grange Building Sitework
- Continue Mechanical and Electrical relocation for Cooler relocation
- Continue Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio
- Continue Excavation for Pile Caps in Sub-Basement (pending engineering design for shoring)