


The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Form and Pour Grade Beams
- Formwork for Meeting Room Foundations
- Bookstore Level Roof Drain Leaders
- Temp Heat to Unit Heaters in Bookstore Basement
- Insulate Pipes in Food Service Crawlspace
- Relocate Electric Panel in Basement
- Relocate Car Chargers at Grange Building
- Excavate Food Service Crawlspace
- Weld Column Base Plates in Courtyard
- Weld Column Plates in Bookstore for Mezzanine
- Demo in Courtyard at Ground Level, 1st, and 2nd Level

Top of Parking Deck View



HUB EXPANSION

FOR THE STUDENTS
THROUGH COMMUNITY
COLLABORATION & SAFETY



Loading Dock View



Bookstore Level Steel Prep for Ground Floor Mezzanine



Courtyard Demolition



Food Service Cooler Excavation



Planned Work

- Footer and Pier Reinforcement at LL.2 Line in Courtyard (Meeting Room Foundations)
- Form, Reinforce, and Pour Grade Beams for Meeting Room Foundations
- Form, Reinforce, and Pour Shear Wall at Northwest end of Courtyard
- Build Temp Walls at Pre Function Lounge for Meeting Room Overbuild
- Disconnect Utilities to Meeting Room Overbuild
- Demo at Meeting Room Overbuild for Setting New Steel
- Relocate Electric Panel in Basement
- Grange Parking Lot Work
- Food Service Crawlspace Excavation
- Courtyard Demolition at Ground Level Entrance
- Temporary Heat to Unit Heaters in Bookstore
- Steel Work for Bookstore Ground Level Mezzanine