

The Pennsylvania State University HUB Addition and Renovation University Park, PA








Work In Progress

- Temporary Walls on the Ground Floor
- Demolition in the Bookstore & Towers
- Demolition in the Courtyard
- Electrical Ductbank Re-Feed Work





HUB Parking Deck View















Top of Parking Deck View







South Entrance View










Interior Demolition













Planned Work

- Continue Demolition in the Bookstore & Towers
- Continue Demolition in Lower Lobby
- Demolition in the Courtyard
- Continue Grange Building Siteowrk (pending approval of ramp and grading changes)
- Continue Electrical Ductbank Re-Feed Work

