

# The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA







## **Work In Progress**

- Excavation for Tower Crane Foundation
- Demolition of Mechanical Systems in the Bookstore
- Excavate for Pile Caps in Sub-Basement
- Demolition of Towers and Courtyard Facades
- Installation of Bookstore New Water Service
- Saw Cutting in Courtyard and Bookstore





### **HUB Parking Deck View**









#### **Top of Parking Deck View**















#### **South Entrance View**







#### **Loading Dock View**





































© Gilbane Building Co., Inc.





#### **Planned Work**

- Finish Excavation for Tower Crane Foundation
- Begin Tower Crane Rebar Placement
- Continue Demolition of Towers and Courtyard
- Continue Mechanical Demolition in the Bookstore
- Continue Excavation for Pile Caps in Sub-Basement
- Continue Grange Building Sitework (pending approval of ramp and grading changes)
- Laser Scan Courtyard and Bookstore

