



APPENDIX A

Phase A

Project Summary Schedule

T.C. Williams High School Replacement Project





APPENDIX B

Phase A

Detailed Project Schedule

T.C. Williams High School Replacement Project



ID		Task Name	Duration	Start	Finish	2005												2006												2007								
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep						
139		Kitchen Complete	0 days	Wed 5/9/07	Wed 5/9/07																																	
140		Area 5 - Gymnasium	495 days?	Tue 6/28/05	Tue 5/22/07																																	
141		Underslab Plumbing	192 days?	Tue 6/28/05	Wed 3/22/06																																	
142		Excavate Foundations	277 days?	Fri 7/8/05	Mon 7/31/06																																	
143		Concrete Foundations	156 days?	Fri 7/8/05	Fri 2/10/06																																	
144		Block Masonry	301 days?	Mon 7/18/05	Mon 9/11/06																																	
145		Brick Masonry	227 days?	Tue 9/20/05	Wed 8/2/06																																	
146		Underslab Electrical	96 days?	Wed 11/9/05	Wed 3/22/06																																	
147		SOG Concrete	195 days?	Tue 11/15/05	Mon 8/14/06																																	
148		Arch. Pre-Cast	199 days?	Thu 11/17/05	Tue 8/22/06																																	
149		Structural Steel Erection	159 days?	Wed 12/28/05	Mon 8/7/06																																	
150		Metal Decking	134 days?	Mon 1/16/06	Thu 7/20/06																																	
151		Roofing	156 days?	Mon 1/23/06	Mon 8/28/06																																	
152		Install Air Handling Equipment	222 days?	Mon 2/13/06	Tue 12/19/06																																	
153		Electrical Systems Rough-In	145 days?	Mon 3/6/06	Fri 9/22/06																																	
154		Plumbing Rough-In	145 days?	Mon 3/6/06	Fri 9/22/06																																	
155		Fire Alarm Rough-in	156 days?	Mon 3/6/06	Mon 10/9/06																																	
156		HVAC Rough-In	162 days?	Mon 4/10/06	Tue 11/21/06																																	
157		Install Transformers & Panel Boards	76 days?	Mon 6/5/06	Mon 9/18/06																																	
158		Windows & Curtainwalls	19 days?	Thu 8/10/06	Tue 9/5/06																																	
159		GYM Dry-In	0 days	Wed 9/6/06	Wed 9/6/06																																	
160		Fire Protection Rough-In	87 days?	Fri 9/8/06	Mon 1/8/07																																	
161		Install Plumbing Fixtures	21 days?	Tue 9/26/06	Tue 10/24/06																																	
162		Install Security Equip.	9 days?	Tue 10/3/06	Fri 10/13/06																																	
163		Install GYM Ceiling Equip.	34 days?	Thu 10/5/06	Tue 11/21/06																																	
164		Install Millwork Components	19 days?	Thu 10/12/06	Tue 11/7/06																																	
165		Prime & Paint	84 days?	Tue 10/17/06	Fri 2/9/07																																	
166		Install Lockers	34 days?	Thu 10/26/06	Tue 12/12/06																																	
167		Install GYM Divider Curtain Track	4 days?	Thu 10/26/06	Tue 10/31/06																																	
168		Hang Doors & Hardware	9 days?	Thu 11/2/06	Tue 11/14/06																																	
169		GYM Ceiling Light Fixtures	35 days?	Wed 11/22/06	Tue 1/9/07																																	
170		Install Consolidation Boxes	14 days?	Wed 12/6/06	Mon 12/25/06																																	
171		Hang Doors & Hardware	9 days?	Thu 12/14/06	Tue 12/26/06																																	
172		Install GYM Sub-Floor & Hardwood	19 days?	Fri 2/16/07	Wed 3/14/07																																	
173		Floor Finishes	9 days?	Fri 4/6/07	Wed 4/18/07																																	
174		Install Divider Curtains	9 days?	Fri 4/13/07	Wed 4/25/07																																	
175		Install GYM Bleachers	19 days?	Fri 4/20/07	Wed 5/16/07																																	
176		GYM Area Complete	0 days	Tue 5/22/07	Tue 5/22/07																																	
177		Area 1 - NE Tower	480 days?	Fri 7/15/05	Fri 5/18/07																																	
178		Geopier Foundations	33 days?	Fri 7/15/05	Tue 8/30/05																																	
179		Underslab Plumbing	56 days?	Mon 8/1/05	Mon 10/17/05																																	
180		Excavate Foundations	48 days?	Wed 8/10/05	Fri 10/14/05																																	
181		Concrete Foundations	46 days?	Mon 8/15/05	Mon 10/17/05																																	
182		Block Masonry	251 days?	Mon 8/15/05	Mon 7/31/06																																	
183		Underslab Electrical	8 days?	Fri 10/7/05	Tue 10/18/05																																	
184		SOG Concrete	7 days?	Mon 10/17/05	Tue 10/25/05																																	

Project: T.C. Williams High School

Detailed Project Schedule

Date: April 12, 2007

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline

Page 4

ID		Task Name	Duration	Start	Finish	2005												2006												2007								
						Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep						
185		Structural Steel Erection	84 days?	Mon 3/6/06	Thu 6/29/06																																	
186		Metal Decking	64 days?	Mon 4/3/06	Thu 6/29/06																																	
187		SOD Elevated Concrete	42 days?	Mon 4/3/06	Tue 5/30/06																																	
188		Brick Masonry	62 days?	Mon 6/12/06	Tue 9/5/06																																	
189		Fire Alarm Rough-in	57 days?	Mon 6/26/06	Tue 9/12/06																																	
190		Install Air Handling Equipment	63 days?	Wed 6/28/06	Fri 9/22/06																																	
191		Roofing	16 days?	Thu 9/7/06	Thu 9/28/06																																	
192		NE Tower Dry-In	0 days	Fri 9/29/06	Fri 9/29/06																																	
193		Install Transformers & Panel Boards	9 days?	Mon 10/2/06	Thu 10/12/06																																	
194		Install Security Equip.	9 days?	Fri 11/17/06	Wed 11/29/06																																	
195		Install Consolidation Boxes	14 days?	Mon 2/19/07	Thu 3/8/07																																	
196		NE Tower Complete	0 days	Fri 5/18/07	Fri 5/18/07																																	
197		Area 6 - Mech/Elect Wedge - Auto Strip	386 days?	Wed 7/20/05	Thu 1/11/07																																	
198		Excavate Foundations	13 days?	Wed 7/20/05	Fri 8/5/05																																	
199		Concrete Foundations	5 days?	Mon 8/1/05	Fri 8/5/05																																	
200		Block Masonry	283 days?	Wed 8/10/05	Fri 9/8/06																																	
201		Underslab Electrical	88 days?	Mon 8/15/05	Wed 12/14/05																																	
202		Concrete Foundations	5 days?	Mon 8/22/05	Fri 8/26/05																																	
203		SOG Concrete	78 days?	Thu 9/1/05	Mon 12/19/05																																	
204		Underslab Plumbing	63 days?	Mon 9/19/05	Wed 12/14/05																																	
205		Electrical Systems Rough-In	180 days?	Thu 12/15/05	Wed 8/23/06																																	
206		Structural Steel Erection	166 days?	Thu 12/22/05	Thu 8/10/06																																	
207		Install Transformers & Panel Boards	149 days?	Wed 2/1/06	Mon 8/28/06																																	
208		Install Main Switchgear	178 days?	Wed 2/1/06	Fri 10/6/06																																	
209		Metal Decking	126 days?	Mon 2/20/06	Mon 8/14/06																																	
210		Roofing	135 days?	Thu 2/23/06	Wed 8/30/06																																	
211		HVAC Rough-In	132 days?	Wed 3/1/06	Thu 8/31/06																																	
212		Plumbing Rough-In	136 days?	Wed 3/1/06	Wed 9/6/06																																	
213		Fire Alarm Rough-in	139 days?	Wed 3/1/06	Mon 9/11/06																																	
214		Brick Masonry	11 days?	Tue 8/1/06	Tue 8/15/06																																	
215		Fire Protection Rough-In	9 days?	Thu 8/24/06	Tue 9/5/06																																	
216		Trim-out Power	4 days?	Wed 9/6/06	Mon 9/11/06																																	
217		Install Plumbing Fixtures	4 days?	Fri 9/8/06	Wed 9/13/06																																	
218		Install Air Handling Equipment	21 days?	Fri 9/8/06	Fri 10/6/06																																	
219		Trim-out Fire Alarm	9 days?	Wed 9/13/06	Mon 9/25/06																																	
220		Install Security Equip.	9 days?	Tue 10/3/06	Fri 10/13/06																																	
221		Windows & Curtainwalls	4 days?	Thu 10/5/06	Tue 10/10/06																																	
222		Trim-out Communication	9 days?	Fri 10/6/06	Wed 10/18/06																																	
223		Mech. / Elect. Wedge Dry-In	0 days	Wed 10/11/06	Wed 10/11/06																																	
224		Prime & Paint	19 days?	Thu 10/26/06	Tue 11/21/06																																	
225		Floor Finishes	9 days?	Thu 11/2/06	Tue 11/14/06																																	
226		Install Consolidation Boxes	14 days?	Tue 11/7/06	Fri 11/24/06																																	
227		Install Lockers	4 days?	Thu 11/9/06	Tue 11/14/06																																	
228		Hang Doors & Hardware	4 days?	Thu 11/16/06	Tue 11/21/06																																	
229		Install ACT Grid & Drop Tile	9 days?	Tue 11/21/06	Fri 12/1/06																																	
230		Install Grilles & Diffusers	4 days?	Tue 11/28/06	Fri 12/1/06																																	

Project: T.C. Williams High School

Detailed Project Schedule

Date: April 12, 2007

Task

Progress

Summary

External Tasks

Deadline


Split

Milestone

Project Summary

External Milestone


Page 5




APPENDIX C

Phase A Structural Schedule

T.C. Williams High School Replacement Project












APPENDIX D

Phase A Structural Redesign Schedule

**T.C. Williams High School
Replacement Project**


ID		Task Name	Duration	Start					Half 2, 2005					Half 1, 2006					Half 2, 2006					Half 1, 2007					Half 2, 2007							
					M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
1																																				
2		Current Schedule	395 days?	Thu 6/9/05																																
3																																				
4		(3) Concrete Foundations	37 days?	Wed 6/29/05																																
5		(3) Block Masonry	239 days?	Mon 8/1/05																																
6		(3) Structural Steel Erection	48 days?	Wed 12/21/05																																
7																																				
8		(7) Concrete Foundations	183 days?	Wed 6/15/05																																
9		(7) Block Masonry	333 days?	Mon 7/25/05																																
10		(7) Structural Steel Erection	179 days?	Mon 12/12/05																																
11																																				
12		(4) Concrete Foundations	101 days?	Thu 6/9/05																																
13		(4) Block Masonry	259 days?	Mon 8/15/05																																
14		(4) Structural Steel Erection	105 days?	Mon 10/31/05																																
15																																				
16		(5) Concrete Foundations	156 days?	Fri 7/8/05																																
17		(5) Block Masonry	301 days?	Mon 7/18/05																																
18		(5) Structural Steel Erection	159 days?	Wed 12/28/05																																
19																																				
20		(1) Concrete Foundations	46 days?	Mon 8/15/05																																
21		(1) Block Masonry	251 days?	Mon 8/15/05																																
22		(1) Structural Steel Erection	84 days?	Mon 3/6/06																																
23																																				
24		(6) Concrete Foundations	5 days?	Mon 8/1/05																																
25		(6) Block Masonry	283 days?	Wed 8/10/05																																
26		(6) Concrete Foundations	5 days?	Mon 8/22/05																																
27		(6) Structural Steel Erection	166 days?	Thu 12/22/05																																
28																																				
29		(2) Concrete Foundations	2 days	Tue 8/15/06																																
30		(2) Structural Steel Erection	2 days	Thu 8/17/06																																
31		(2) Block Masonry	84 days?	Fri 8/18/06																																
32																																				
33																																				
34																																				
35																																				
36																																				
37																																				
38																																				
39																																				
40																																				
41																																				
42																																				
43																																				
44																																				
45																																				
46																																				

ID		Task Name	Duration	Start	Half 2, 2005												Half 1, 2006					Half 2, 2006					Half 1, 2007					Half 2, 2007				
					M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
47																																				
48		Current Sequence	395 days?	Thu 6/9/05																																
49																																				
50		(4) Concrete Foundations	101 days?	Thu 6/9/05																																
51		(7) Concrete Foundations	183 days?	Wed 6/15/05																																
52		(3) Concrete Foundations	37 days?	Wed 6/29/05																																
53		(5) Concrete Foundations	156 days?	Fri 7/8/05																																
54		(6) Concrete Foundations	5 days?	Mon 8/1/05																																
55		(1) Concrete Foundations	46 days?	Mon 8/15/05																																
56		(2) Concrete Foundations	2 days	Tue 8/15/06																																
57																																				
58		(5) Block Masonry	301 days?	Mon 7/18/05																																
59		(7) Block Masonry	333 days?	Mon 7/25/05																																
60		(3) Block Masonry	239 days?	Mon 8/1/05																																
61		(6) Block Masonry	283 days?	Wed 8/10/05																																
62		(4) Block Masonry	259 days?	Mon 8/15/05																																
63		(1) Block Masonry	251 days?	Mon 8/15/05																																
64		(2) Block Masonry	84 days?	Fri 8/18/06																																
65																																				
66																																				
67		(4) Structural Steel Erection	105 days?	Mon 10/31/05																																
68		(7) Structural Steel Erection	179 days?	Mon 12/12/05																																
69		(3) Structural Steel Erection	48 days?	Wed 12/21/05																																
70		(6) Structural Steel Erection	166 days?	Thu 12/22/05																																
71		(5) Structural Steel Erection	159 days?	Wed 12/28/05																																
72		(1) Structural Steel Erection	84 days?	Mon 3/6/06																																
73																																				
74																																				
75																																				
76																																				
77																																				
78																																				
79																																				
80																																				
81																																				
82																																				
83																																				
84																																				
85																																				
86																																				
87																																				
88																																				
89																																				
90																																				
91																																				
92																																				

Project: T.C. Williams High School
Structural Resequene Scl
Date: April 12, 2007

Task

Split





Progress

Milestone





Summary

Project Summary





External Tasks


External Milestone






Deadline

Page 2



Project: T.C. Williams High School
Structural Resequene ScI
Date: April 12, 2007

Task
Split




Progress
Milestone



Summary
Project Summary




External Tasks
External Milestone



Deadline






ID		Task Name	Duration	Start	Half 2, 2005												Half 1, 2006						Half 2, 2006						Half 1, 2007						Half 2, 2007					
					M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D		
185																																								
186		Proposed - Solarcrete System Schedule	378 days?	Thu 6/9/05																																				
187																																								
188		(7) Concrete Foundations	183 days	Thu 6/9/05																																				
189		(7) Solarcrete Panels	52 days	Wed 3/22/06																																				
190		(7) Structural Steel Erection	55 days	Fri 5/19/06																																				
191																																								
192		(3) Concrete Foundations	37 days	Wed 6/15/05																																				
193		(3) Block Masonry	239 days	Wed 6/22/05																																				
194		(3) Structural Steel Erection	48 days	Wed 6/22/05																																				
195																																								
196		(2) Concrete Foundations	5 days	Thu 8/4/05																																				
197		(2) Block Masonry	84 days	Wed 8/10/05																																				
198		(2) Structural Steel Erection	14 days	Mon 8/29/05																																				
199																																								
200		(4) Concrete Foundations	101 days	Thu 8/4/05																																				
201		(4) Block Masonry	259 days?	Mon 8/15/05																																				
202		(4) Structural Steel Erection	105 days	Mon 8/29/05																																				
203																																								
204		(1) Concrete Foundations	46 days	Wed 8/10/05																																				
205		(1) Block Masonry	251 days	Mon 12/5/05																																				
206		(1) Structural Steel Erection	84 days	Mon 1/23/06																																				
207																																								
208		(6) Concrete Foundations	6 days	Thu 5/25/06																																				
209		(6) Solarcrete Panels	28 days	Thu 6/1/06																																				
210		(6) Structural Steel Erection	20 days	Thu 8/3/06																																				
211																																								
212		(5) Concrete Foundations	156 days	Mon 1/2/06																																				
213		(5) Solarcrete Panels	80 days	Mon 7/10/06																																				
214		(5) Structural Steel Erection	55 days	Wed 8/30/06																																				
215																																								
216																																								
217																																								
218																																								
219																																								
220																																								
221																																								
222																																								
223																																								
224																																								
225																																								
226																																								
227																																								
228																																								
229																																								
230																																								

Project: T.C. Williams High School
Structural Resequce Sci
Date: April 12, 2007

Task

Split





Progress

Milestone





Summary


Project Summary





External Tasks








External Milestone






Deadline

Page 5

ID		Task Name	Duration	Start					Half 2, 2005				Half 1, 2006				Half 2, 2006				Half 1, 2007				Half 2, 2007											
					M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O
231																																				
232		Proposed - Solarcrete Sequence	378 days?	Thu 6/9/05																																
233																																				
234		(7) Concrete Foundations	183 days	Thu 6/9/05																																
235		(3) Concrete Foundations	37 days	Wed 6/15/05																																
236		(2) Concrete Foundations	5 days	Thu 8/4/05																																
237		(4) Concrete Foundations	101 days	Thu 8/4/05																																
238		(1) Concrete Foundations	46 days	Wed 8/10/05																																
239		(6) Concrete Foundations	6 days	Thu 5/25/06																																
240		(5) Concrete Foundations	156 days	Mon 1/2/06																																
241																																				
242		(7) Solarcrete Panels	52 days	Wed 3/22/06																																
243		(3) Block Masonry	239 days	Wed 6/22/05																																
244		(2) Block Masonry	84 days	Wed 8/10/05																																
245		(4) Block Masonry	259 days?	Mon 8/15/05																																
246		(1) Block Masonry	251 days	Mon 12/5/05																																
247		(6) Solarcrete Panels	28 days	Thu 6/1/06																																
248		(5) Solarcrete Panels	80 days	Mon 7/10/06																																
249																																				
250		(7) Structural Steel Erection	55 days	Fri 5/19/06																																
251		(3) Structural Steel Erection	48 days	Wed 6/22/05																																
252		(2) Structural Steel Erection	14 days	Mon 8/29/05																																
253		(4) Structural Steel Erection	105 days	Mon 8/29/05																																
254		(1) Structural Steel Erection	84 days	Mon 1/23/06																																
255		(6) Structural Steel Erection	20 days	Thu 8/3/06																																
256		(5) Structural Steel Erection	55 days	Wed 8/30/06																																




APPENDIX E

Existing Conditions

Site Plan

T.C. Williams High School

Replacement Project




- KEY**
- LIMIT OF DISTURBANCE
 - CONSTRUCTION FENCE
 - STW STORM WATER LINE
 - STORM WATER MANHOLE
 - CIS CISTERN LINE
 - CISTERN MANHOLE
 - SAN SANITARY SEWER LINE
 - SANITARY SEWER MANHOLE
 - W WATER LINE
 - WATER VALVE
 - FH FIRE HYDRANT
 - G GAS LINE
 - E ELECTRIC LINE
 - ELECTRIC MANHOLE
 - PEDESTRIAN FLOW
 - TRAFFIC FLOW
 - CONSTRUCTION TRAFFIC FLOW (ONLY)
- NOTE: BLACK VERSIONS OF SYMBOLS = EXISTING

T.C. WILLIAMS HIGH SCHOOL REPLACEMENT PROJECT

OWNER:
ALEXANDRIA CITY
PUBLIC SCHOOLS


LOCATION:
3330 KING STREET
ALEXANDRIA, VA 22302



MARK	DATE	DESCRIPTION
1	04/12/07	FINAL REPORT
PROJECT NO:		
REVIEWED BY:		
DRAWN BY: KYLE CONRAD		
SCALE: 1/96" = 1'		
SHEET TITLE:		

EXISTING
CONDITIONS
SITE PLAN


C-100



APPENDIX F


Superstructure Site Logistics Plan

T.C. Williams High School Replacement Project



T.C. WILLIAMS
HIGH SCHOOL
REPLACEMENT
PROJECT

OWNER:
ALEXANDRIA CITY
PUBLIC SCHOOLS
LOCATION:
3330 KING STREET
ALEXANDRIA, VA 22302




MARK	DATE	DESCRIPTION
3	04/12/07	FINAL REPORT
2	10/20/06	TECH ASSIGN. #2
1	10/06/06	TECH ASSIGN. #1

PROJECT NO:
REVIEWED BY:
DRAWN BY: **KYLE CONRAD**
SCALE: 1/96" = 1'

SHEET TITLE:
**SUPERSTRUCTURE
SITE PLAN**


C-101



APPENDIX G


Re-Sequenced Superstructure Site Logistics Plan

T.C. Williams High School Replacement Project



T.C. WILLIAMS
HIGH SCHOOL
REPLACEMENT
PROJECT

OWNER:
ALEXANDRIA CITY
PUBLIC SCHOOLS
LOCATION:
3330 KING STREET
ALEXANDRIA, VA 22302




MARK	DATE	DESCRIPTION
3	04/12/07	FINAL REPORT
2	10/20/06	TECH ASSIGN. #2
1	10/06/06	TECH ASSIGN. #1

PROJECT NO:
REVIEWED BY:
DRAWN BY: **KYLE CONRAD**
SCALE: 1/96" = 1'

SHEET TITLE:
**RESEQUENCED
SUPERSTRUCTURE
SITE PLAN**

C-102



APPENDIX H

Area 5

Gymnasium Reverberation Calculations

**T.C. Williams High School
Replacement Project**

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
CMU Walls			Open Gym - Bleachers Retracted			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		S α	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	24,563.00	0.07	0.06	1719.41	1473.78
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Ground Face CMU - Painted	1,365.33	0.06	0.07	81.9198	95.5731
North Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Ground Face CMU - Painted	1,323.33	0.06	0.07	79.3998	92.6331
South Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Ground Face CMU - Painted	4,315.78	0.06	0.07	258.9468	302.1046
West Wall	Acoustical CMU	1,872.66	0.97	0.80	1816.48	1498.128
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Ground Face CMU - Painted	4,105.78	0.06	0.07	246.3468	287.4046
East Wall	Acoustical CMU	1,872.66	0.97	0.80	1816.48	1498.128
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = $\sum S\alpha$		29492.29	31084.53
Room Width (ft) :	121.00	ft	T₆₀ = .05(V/$\sum S\alpha$)		1.39	1.32
Room Height (ft) :	33.33	ft				
Volume (ft³) :	818,685	ft³				

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
---	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
			Open Gym - 3/4 Occupancy			
CMU Walls			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		S α	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	3/4 Students, On Bleachers	9,438.00	0.49	0.84	4624.62	7927.92
Floor	1/4 Wood Bleachers	3,146.00	0.22	0.39	692.12	1226.94
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Ground Face CMU - Painted	1,365.33	0.06	0.07	81.9198	95.5731
North Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
North Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Ground Face CMU - Painted	1,323.33	0.06	0.07	79.3998	92.6331
South Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
South Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Ground Face CMU - Painted	4,315.78	0.06	0.07	258.9468	302.1046
West Wall	Acoustical CMU	1,872.66	1.02	0.72	1910.113	1348.315
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Ground Face CMU - Painted	4,105.78	0.06	0.07	246.3468	287.4046
East Wall	Acoustical CMU	1,872.66	1.02	0.72	1910.113	1348.315
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = $\sum S\alpha$		35178.95	40957.28
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/ $\sum S\alpha$)		1.16	1.00
Room Height (ft) :	33.33	ft				
Volume (ft ³) :		818,685	ft ³			

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
---	-------------------	-------------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
			Open Gym - Full Occupancy			
CMU Walls			King Street - Alexandria, VA			
Surface	Material	Area (ft²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	Students, On Bleachers	12,584.00	0.49	0.84	6166.16	10570.56
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Ground Face CMU - Painted	1,365.33	0.06	0.07	81.9198	95.5731
North Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Ground Face CMU - Painted	1,323.33	0.06	0.07	79.3998	92.6331
South Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Ground Face CMU - Painted	4,315.78	0.06	0.07	258.9468	302.1046
West Wall	Acoustical CMU	1,872.66	1.02	0.72	1910.113	1348.315
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Ground Face CMU - Painted	4,105.78	0.06	0.07	246.3468	287.4046
East Wall	Acoustical CMU	1,872.66	1.02	0.72	1910.113	1348.315
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sα		36382.88	42963.83
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/∑Sα)		1.13	0.95
Room Height (ft) :	33.33	ft				
Volume (ft³) :		818,685	ft³			

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
---	------------	------------

* Target Reverberation Time obtained from the M² Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
			Open Gym - Bleachers Retracted			
Solarcrete System - w/o Acoustic Wall Panels			King Street - Alexandria, VA			
Surface	Material	Area (ft²)	Absorption Coefficient		Sa	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	24,563.00	0.07	0.06	1719.41	1473.78
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sa		25489.83	27607.67
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/∑Sa)		1.61	1.48
Room Height (ft) :	33.33	ft				
Volume (ft³) :		818,685				

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
			Open Gym - 3/4 Occupancy			
Solarcrete System - w/o Acoustic Wall Panels			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		S α	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	3/4 Students, On Bleachers	9,438.00	0.49	0.84	4624.62	7927.92
Floor	1/4 Wood Bleachers	3,146.00	0.22	0.39	692.12	1226.94
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
North Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
South Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = $\sum S\alpha$		30989.22	37780.04
Room Width (ft) :	121.00	ft	$T_{60} = .05(V/\sum S\alpha)$		1.32	1.08
Room Height (ft) :	33.33	ft				
Volume (ft ³) :		818,685				

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
			Open Gym - Full Occupancy			
Solarcrete System - w/o Acoustic Wall Panels			King Street - Alexandria, VA			
Surface	Material	Area (ft²)	Absorption Coefficient		Sa	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	Students, On Bleachers	12,584.00	0.49	0.84	6166.16	10570.56
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sa		32193.15	39786.59
Room Width (ft) :	121.00	ft	T60 = .05(V/∑Sa)		1.27	1.03
Room Height (ft) :	33.33	ft				
Volume (ft³) :		818,685	ft³			

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
			Open Gym - Bleachers Retracted			
Solarcrete System - w/ Soft Sound™ Acoustic Wall Panels			King Street - Alexandria, VA			
Surface	Material	Area (ft²)	Absorption Coefficient		Σa	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	24,563.00	0.07	0.06	1719.41	1473.78
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1" Fabric Impact Resistant Acoustic Panels	2,400.00	0.89	1.07	2136	2568
East Wall	1" Fabric Impact Resistant Acoustic Panels	2,400.00	0.89	1.07	2136	2568
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ΣSa		29761.83	32743.67
Room Width (ft) :	121.00	ft	T₆₀ = .05(V/ΣSa)		1.38	1.25
Room Height (ft) :	33.33	ft				
Volume (ft³) :		818,685	CMU Reverberation Time		1.39	1.32
Target Reverberation Time: Gymnasium for Teaching*					1.5 to 1.8	1.5 to 1.8

* Target Reverberation Time obtained from the M² Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Soft Sound™ Acoustic Wall Panels			Open Gym - 3/4 Occupancy			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	3/4 Students, On Bleachers	9,438.00	0.49	0.84	4624.62	7927.92
Floor	1/4 Wood Bleachers	3,146.00	0.22	0.39	692.12	1226.94
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
North Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
South Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1" Fabric Impact Resistant Acoustic Panels	2,400.00	0.89	1.07	2136	2568
East Wall	1" Fabric Impact Resistant Acoustic Panels	2,400.00	0.89	1.07	2136	2568
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sα		35261.22	42916.04
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/∑Sα)		1.16	0.95
Room Height (ft) :	33.33	ft				
Volume (ft ³) :	818,685	ft ³	CMU Reverberation Time		1.16	1.00

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Soft Sound™ Acoustic Wall Panels			Open Gym - Full Occupancy			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	Students, On Bleachers	12,584.00	0.49	0.84	6166.16	10570.56
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1" Fabric Impact Resistant Acoustic Panels	2,400.00	0.89	1.07	2136	2568
East Wall	1" Fabric Impact Resistant Acoustic Panels	2,400.00	0.89	1.07	2136	2568
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :		203.00 ft	a = ∑Sα		36465.15	44922.59
Room Width (ft) :		121.00 ft	T ₆₀ = .05(V/∑Sα)		1.12	0.91
Room Height (ft) :		33.33 ft				
Volume (ft ³) :		818,685 ft ³	CMU Reverberation Time		1.13	0.95

Target Reverberation Time: Gymnasium for Teaching*				1.5 to 1.8	1.5 to 1.8
--	--	--	--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Fabrisorb™ Acoustic Wall Panels			Open Gym - Bleachers Retracted			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	24,563.00	0.07	0.06	1719.41	1473.78
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1-5/8" Vinyl Impact Resistant Acoustic Panels	1,800.00	1.16	1.16	2088	2088
East Wall	1-5/8" Vinyl Impact Resistant Acoustic Panels	1,800.00	1.16	1.16	2088	2088
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :			a = ∑Sα		29665.83	31783.67
Room Width (ft) :			T ₆₀ = .05(V/∑Sα)		1.38	1.29
Room Height (ft) :						
Volume (ft ³) :			CMU Reverberation Time		1.39	1.32

Target Reverberation Time: Gymnasium for Teaching*			1.5 to 1.8	1.5 to 1.8
--	--	--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Fabrisorb™ Acoustic Wall Panels			Open Gym - 3/4 Occupancy			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	3/4 Students, On Bleachers	9,438.00	0.49	0.84	4624.62	7927.92
Floor	1/4 Wood Bleachers	3,146.00	0.22	0.39	692.12	1226.94
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
North Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
South Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1-5/8" Vinyl Impact Resistant Acoustic Panels	1,800.00	1.16	1.16	2088	2088
East Wall	1-5/8" Vinyl Impact Resistant Acoustic Panels	1,800.00	1.16	1.16	2088	2088
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sα		35165.22	41956.04
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/∑Sα)		1.16	0.98
Room Height (ft) :	33.33	ft				
Volume (ft ³) :	818,685	ft ³	CMU Reverberation Time		1.16	1.00

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Fabrisorb™ Acoustic Wall Panels			Open Gym - Full Occupancy			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	Students, On Bleachers	12,584.00	0.49	0.84	6166.16	10570.56
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1-5/8" Vinyl Impact Resistant Acoustic Panels	1,800.00	1.16	1.16	2088	2088
East Wall	1-5/8" Vinyl Impact Resistant Acoustic Panels	1,800.00	1.16	1.16	2088	2088
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sα		36369.15	43962.59
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/∑Sα)		1.13	0.93
Room Height (ft) :	33.33	ft	CMU Reverberation Time		1.13	0.95
Volume (ft ³) :	818,685	ft ³				

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Fabrisorb™ Acoustic Wall Panels			Open Gym - Bleachers Retracted			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	24,563.00	0.07	0.06	1719.41	1473.78
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Wood Bleachers	2,626.00	0.22	0.39	577.72	1024.14
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1-1/8" Fabric Impact Resistant Acoustic Panels	2,160.00	0.99	1.13	2138.4	2440.8
East Wall	1-1/8" Fabric Impact Resistant Acoustic Panels	2,160.00	0.99	1.13	2138.4	2440.8
					0	0
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :			a = ∑Sα		29766.63	32489.27
Room Width (ft) :			T ₆₀ = .05(V/∑Sα)		1.38	1.26
Room Height (ft) :						
Volume (ft ³) :			CMU Reverberation Time		1.39	1.32
818,685 ft ³						

Target Reverberation Time: Gymnasium for Teaching*			1.5 to 1.8	1.5 to 1.8
--	--	--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.

Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Fabrisorb™ Acoustic Wall Panels			Open Gym - 3/4 Occupancy			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	3/4 Students, On Bleachers	9,438.00	0.49	0.84	4624.62	7927.92
Floor	1/4 Wood Bleachers	3,146.00	0.22	0.39	692.12	1226.94
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
North Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	3/4 Students, On Bleachers	1,969.50	0.49	0.84	965.055	1654.38
South Wall	1/4 Wood Bleachers	656.50	0.22	0.39	144.43	256.035
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1-1/8" Fabric Impact Resistant Acoustic Panels	2,160.00	0.99	1.13	2138.4	2440.8
East Wall	1-1/8" Fabric Impact Resistant Acoustic Panels	2,160.00	0.99	1.13	2138.4	2440.8
					0	0
					0	0
Room Length (ft) :	203.00	ft	a = ∑Sα		35266.02	42661.64
Room Width (ft) :	121.00	ft	T ₆₀ = .05(V/∑Sα)		1.16	0.96
Room Height (ft) :	33.33	ft				
Volume (ft ³) :	818,685	ft ³	CMU Reverberation Time		1.16	1.00

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.


Reverberation Time Calculator

$$T_{60} = .05(V/a) = .05(V/\sum S\alpha)$$

Reverberation Time Calculation for :			T.C. Williams High School Main Gymnasium			
Solarcrete System - w/ Fabrisorb™ Acoustic Wall Panels			Open Gym - Full Occupancy			
			King Street - Alexandria, VA			
Surface	Material	Area (ft ²)	Absorption Coefficient		Sα	
			500 Hz	1000 Hz	500 Hz	1000 Hz
Floor	Athletic Wood Flooring	11,979.00	0.07	0.06	838.53	718.74
Floor	Students, On Bleachers	12,584.00	0.49	0.84	6166.16	10570.56
Ceiling	3" Deep Acoustical Roof Deck	24,563.00	0.89	0.95	21861.07	23334.85
North Wall	Concrete, Troweled	1,365.33	0.02	0.02	27.3066	27.3066
North Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
North Wall	Metal Doors	42.00	0.10	0.10	4.2	4.2
South Wall	Concrete, Troweled	1,323.33	0.02	0.02	26.4666	26.4666
South Wall	Students, On Bleachers	2,626.00	0.49	0.84	1286.74	2205.84
South Wall	Metal Doors	84.00	0.10	0.10	8.4	8.4
West Wall	Concrete, Troweled	6,188.44	0.02	0.02	123.7688	123.7688
West Wall	Metal Doors	168.00	0.10	0.10	16.8	16.8
West Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
West Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
East Wall	Concrete, Troweled	5,978.44	0.02	0.02	119.5688	119.5688
East Wall	Metal Doors	378.00	0.10	0.10	37.8	37.8
East Wall	AT-4 Wall Padding	288.00	0.60	0.62	172.8	178.56
East Wall	Windows	122.22	0.18	0.12	21.9996	14.6664
					0	0
West Wall	1-1/8" Fabric Impact Resistant Acoustic Panels	2,160.00	0.99	1.13	2138.4	2440.8
East Wall	1-1/8" Fabric Impact Resistant Acoustic Panels	2,160.00	0.99	1.13	2138.4	2440.8
					0	0
					0	0
					0	0
					0	0
					0	0
Room Length (ft) :		203.00 ft	a = ∑Sα		36469.95	44668.19
Room Width (ft) :		121.00 ft	T ₆₀ = .05(V/∑Sα)		1.12	0.92
Room Height (ft) :		33.33 ft				
Volume (ft ³) :		818,685 ft ³	CMU Reverberation Time		1.13	0.95

Target Reverberation Time: Gymnasium for Teaching*	1.5 to 1.8	1.5 to 1.8
--	------------	------------

* Target Reverberation Time obtained from the M^c Squared System Design Group, Inc.



APPENDIX J


Area 5

Gymnasium Elevations


T.C. Williams High School Replacement Project

T.C. WILLIAMS
HIGH SCHOOL
REPLACEMENT
PROJECT

OWNER:
ALEXANDRIA CITY
PUBLIC SCHOOLS
LOCATION:
3330 KING STREET
ALEXANDRIA, VA 22302



CURRENT DESIGN
MAIN GYMNASIUM
EAST ELEVATION



CURRENT DESIGN
MAIN GYMNASIUM
WEST ELEVATION


MARK	DATE	DESCRIPTION
1	04/12/2007	FINAL REPORT
PROJECT NO:		
REVIEWED BY:		
DRAWN BY: KYLE CONRAD		
SCALE: 1/16" = 1'		
SHEET TITLE:		

GYMNASIUM
ELEVATIONS


A-400

T.C. WILLIAMS
HIGH SCHOOL
REPLACEMENT
PROJECT

OWNER:
ALEXANDRIA CITY
PUBLIC SCHOOLS
LOCATION:
3330 KING STREET
ALEXANDRIA, VA 22302



SOLARCRETE REDESIGN
W/ FABRISORB ACOUSTIC
WALL PANELS
MAIN GYMNASIUM
EAST ELEVATION




SOLARCRETE REDESIGN
W/ FABRISORB ACOUSTIC
WALL PANELS
MAIN GYMNASIUM
WEST ELEVATION

MARK	DATE	DESCRIPTION
1	04/12/2007	FINAL REPORT


PROJECT NO:
REVIEWED BY:
DRAWN BY: **KYLE CONRAD**
SCALE: 1/16" = 1'

SHEET TITLE:
GYMNASIUM
ELEVATIONS

A-401



SOLARCRETE REDESIGN
W/ SOFT SOUND ACOUSTIC
WALL PANELS
MAIN GYMNASIUM
EAST ELEVATION



SOLARCRETE REDESIGN
W/ SOFT SOUND ACOUSTIC
WALL PANELS
MAIN GYMNASIUM
WEST ELEVATION


T.C. WILLIAMS
HIGH SCHOOL
REPLACEMENT
PROJECT

OWNER:
ALEXANDRIA CITY
PUBLIC SCHOOLS
LOCATION:
3330 KING STREET
ALEXANDRIA, VA 22302

MARK	DATE	DESCRIPTION
1	04/12/2007	FINAL REPORT
PROJECT NO:		
REVIEWED BY:		
DRAWN BY: KYLE CONRAD		
SCALE: 1/16" = 1'		
SHEET TITLE:		

GYMNASIUM
ELEVATIONS

A-402



APPENDIX K

Acoustical Surfaces, Inc.
Fabrisorb™ Acoustic Wall Panel Data

T.C. Williams High School
Replacement Project



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com
Visit our Website: www.acousticalsurfaces.com


We Identify and S.T.O.P. Your Noise Problems



FABRIC PANEL S.T.O.P.™

Decorative Fabric Wrapped Custom Acoustical Wall Panels

- **High Performance**
- **Architecturally Decorative**
- **Custom Engineered & Manufactured**
- **Reduced Noise & Reverberation**



MATERIAL: 6 lb. density glass fiber with woven fabric and microperforated vinyl facings.

PATTERN: Flat faced with square or radiused corners, beveled, radiused or mitered edges.

FEATURES: Custom designed and manufactured to meet every need. Flat or curved panels. Soft or hard edges

APPLICATIONS: Offices, schools, meeting rooms, music rooms, hotels, auditoriums, recording studios, broadcasting studios. Any space where good speech privacy or speech intelligibility is important.

THICKNESS: 1", 1-1/8", 2", 2-1/8" **SIZES:** 2' x 4' and a wide range of custom sizes.

COLOR: A wide range of standard colors for woven fabrics and perforated vinyls.

FLAMMABILITY: ASTM E-84, Class A. Flame Spread: 15, Smoke Developed: 40.

INSTALLATION: Adhesive, hook & loop fasteners, mechanical clips, impaling clips, magnetic clips, splines.




ABSORPTIVE

High performance absorption.



HIGH IMPACT

Absorptive in high traffic areas.



REFLECTIVE

For combined use in studios for absorption and reflection.



MINERAL CORE

multi-purpose panel for absorption and sound blocking.



ABUSE RESISTANT

For gymnasiums, absorption and abuse resistance.



TACKABLE 1

For long lasting and effective tackability.



HI-TACK

High absorption and tackability.



TACKABILITY 2

Tackability where sound absorption is not necessary.



NOISE BARRIER

Barricade vinyl barrier, ideal for areas requiring high STC.



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com
Visit our Website: www.acousticalsurfaces.com

We Identify and **S.T.O.P.** Your Noise Problems

NOISE S.T.O.P. Fabrisorb™ Decorative Fabric Wrapped, Custom Acoustical Wall Panels, 4 Edge Details

Noise S.T.O.P. Fabrisorb™. acoustical panels are generally fabricated using a decorative woven fabric or perforated vinyl over an acoustically absorptive fiberglass core material. The thickness of the absorptive core material is the overriding element that will affect the panel's acoustical performance. Since the fiberglass core is manufactured by relatively few companies such as, Owens Corning, Johns Manville, CertainTeed, Knauf and a few others the acoustical performance should not vary significantly. When comparing one manufacturer to another, it is important to ascertain that the test protocol is the same for a particular application. The densities of the fiberglass used in the manufacture of acoustical wall panels generally will be in the realm of 6 lbs per cubic foot.

Since the various acoustical wall panel manufacturers all purchase their acoustical core materials from the same sources it is highly unlikely that the acoustical performance will vary from one acoustical panel manufacturer to another on a consistent basis. Likewise the decorative fabric coverings are also procured from the same source and thus the performance should be the same or similar.

Acoustical wall panels are used principally for the purpose of reducing the Reverberation Time in a space to make speech more intelligible.

There are a number of applications that can affect the acoustical performance of the panels, using a 2" thickness will improve the overall NRC performance however the performance difference at the voice frequency range of 500 Hz is only in the order of about 8%, therefore it makes no sense to spend 40% in order to gain an 8% improvement. 2" thick acoustical wall panels do provide better acoustical performance at the lower frequencies so if low frequency noise is the problem the thicker panels are appropriate.

Mounting the panels on furring strips will improve the acoustical performance and may be a practical and cost effective feature. In addition using soft edged panels separated by space between the applied panels will also improve the acoustical performance though the "edge effect" and "diffraction".

Most acoustical panels specified by architects employ edge hardening which is not necessary in this day and age with the improvements that have been made in the manufacture of fiberglass core materials. So when comparing acoustical test data be sure to compare the material and test application carefully to determine if you are comparing apples with apples.

The following test results are a typical compilation for various acoustical panels and were conducted at an independent acoustical test laboratory by and under the direction of the author Mike Nixon at Acoustical Surfaces Inc.



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com
Visit our Website: www.acousticalsurfaces.com

We Identify and **S.T.O.P. Your Noise Problems**

TECHNICAL DATA

ACOUSTICAL TESTS – NOISE S.T.O.P. FABRISORB™ WALL PANELS

Material	Mounting	Absorption Coefficient						
Thickness/Core Facing		Octave Band Center Frequency Hz						
		125	250	500	1000	2000	4000	NRC
3/4" fiberglass-fabric	A-Mod	0.10	0.19	0.57	0.97	1.10	1.02	0.70
3/4" fiberglass-perf. vinyl	A-Mod	0.10	0.44	0.56	0.97	0.90	0.71	0.70
1" fiberglass-fabric	A	0.06	0.24	0.71	1.10	1.15	1.02	0.80
1" fiberglass-fabric	A-Mod	0.21	0.41	0.93	1.15	1.00	0.95	0.85
1" fiberglass-fabric-perforated vinyl	A	0.08	0.33	0.84	1.04	1.01	0.77	0.80
1" fiberglass-fabric-perforated vinyl	A-Mod	0.14	0.51	0.90	1.04	0.95	0.90	0.85
1-1/8" H.I.R. fiberglass-fabric	A	0.09	0.50	0.99	1.13	1.08	0.96	0.95
1-1/8" H.I.R. F/G-perf. vinyl	A-Mod	0.14	0.51	0.90	1.04	0.95	0.90	0.85
1-1/2" fiberglass-fabric	A	0.24	0.72	1.10	1.15	1.13	1.08	1.05
1-5/8" H.I.R. F/G-perf	A-Mod	0.23	0.64	1.16	1.16	1.14	1.02	1.05
2" fiberglass-fabric	A-Mod	0.33	0.71	1.23	1.29	1.22	1.24	1.10
2-1/8" H.I.R. F/G-fabric	A-Mod	0.45	0.91	1.09	1.14	1.02	0.98	1.05
2" L.F.T. fiberglass-fabric	A-Mod	0.67	0.62	0.56	0.39	0.33	0.14	0.50
2" ACOUSTI-SAN wall panel	A	0.27	0.68	0.97	0.95	0.85	0.69	0.85
1/2" Mineral Board-fabric	A	0.05	0.18	0.49	0.63	0.71	0.76	0.50
3/4" Mineral Board-fabric	A	0.10	0.26	0.56	0.81	0.93	0.77	0.65
1-1/16" S.H.I.R. F/G-fabric	A-Mod	0.12	0.39	0.91	1.03	0.99	0.99	0.85
2-1/16" S.H.I.R. F/G-fabric	A-Mod	0.33	0.71	1.23	1.29	1.22	1.24	1.10

- NOTE:**
1. All fiberglass (F/G) core tested was 6-7 p.c.f.
 2. Fabric facing tested was 100% woven polyester.
 3. Perforated vinyl facing tested was GenCorp Web Core vinyl.
 4. H.I.R. refers to High Impact Resistance face, 18-20 p.c.f. fiberglass over core.
 5. Mounting referred to as Mod. (modified) is a test with 3/16" air space between panel and substrate to simulate mechanical mounting.
 6. All testing conducted by certified NVLAP independent testing laboratory in accordance with ASTM C-423 – “Sound Absorption and Sound Absorption Coefficients by the Reverberation Room Method”.



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com
Visit our Website: www.acousticalsurfaces.com

We Identify and **S.T.O.P.** Your Noise Problems

TECHNICAL DATA

ACOUSTICAL TESTS – NOISE S.T.O.P. FABRISORB™ CEILING PANELS & CLOUDS

Material	Mounting	Absorption Coefficient						
Thickness/Core Facing		Octave Band Center Frequency Hz						
		125	250	500	1000	2000	4000	NRC
1" ACOUSTI-SAN Ceiling Tile	E	0.65	0.83	0.91	0.98	1.02	1.74	0.95
1" Nubby Ceiling Tile	E	0.69	0.95	0.85	1.06	1.11	1.08	0.95
1-1/2" Nubby Ceiling Tile	E	0.67	0.95	0.97	1.13	1.15	1.08	1.05
3/4" Painted Mat-Euromat	E	0.69	0.62	0.61	0.89	1.91	0.79	0.75
1" Painted Mat-Euromat	E	0.56	0.93	0.96	1.01	1.12	1.20	1.00
2" Painted Mat-Euromat	E	0.50	0.92	0.99	1.09	1.15	1.19	1.05
1/2" F/G - 1/2" Min. Board-Fabric	E	0.40	0.44	0.62	0.86	0.92	1.02	0.70
1" F/G - 1/2" Min. Board-Fabric	E	0.48	0.65	1.00	1.05	1.10	1.15	0.95
1" F/G - Fabric - Ceiling Cloud	E	0.56	0.93	0.96	1.01	1.12	1.20	1.00
2" F/G - Fabric - Ceiling Cloud	E	0.50	0.92	0.99	1.09	1.15	1.19	1.05

- NOTE:**
1. All fiberglass (F/G) core tested was 6-7 p.c.f.
 2. Fabric facing tested was 100% woven polyester.
 3. Perforated vinyl facing tested was GenCorp Web Core vinyl.
 4. All testing conducted by certified NVLAP independent testing laboratory in accordance with ASTM C-423 – “Sound Absorption and Sound Absorption Coefficients by the Reverberation Room Method”.



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com
Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problems

TECHNICAL DATA

ACOUSTICAL TESTS – NOISE S.T.O.P. FABRISORB™ SUSPENDED CEILING BAFFLES

Material	Mounting	Absorption Coefficient						
Thickness/Core Facing		Octave Band Center Frequency Hz						
		125	250	500	1000	2000	4000	NRC
2" F/G Baffle-Fabric	H	2.8	6.5	12.3	15.2	15.2	15.7	12.3
2" ACOUSTI-SAN Baffle	H	2.7	6.2	12.1	14.9	15.1	15.3	12.0
Rectangular Prism- 12"x12"x48"	H	5.6	11.0	13.8	17.5	16.1	12.2	14.6
Triangular Prism- 12"x12"x48"	H	4.4	10.6	15.2	17.6	15.9	12.0	14.8
Cylinder Prism- 9" Long x 36" Long	H	2.0	4.2	6.4	7.0	7.8	5.4	6.3

TECHNICAL DATA

ACOUSTICAL TESTS – DIFFUSERS-ABSORBERS

Material	Mounting	Absorption Coefficient						
Thickness/Core Facing		Octave Band Center Frequency Hz						
		125	250	500	1000	2000	4000	NRC
Barrel Diffuser-Paint Finish	A	0.20	0.22	0.10	0.05	0.04	0.07	0.10
Barrel Diffuser-Fabric Finish	A	0.18	0.27	0.18	0.14	0.19	0.15	0.20
Pyramid Diffuser-Paint Finish	A	0.20	0.22	0.10	0.05	0.04	0.07	0.10
2" F/G-Absorber-Fabric Finish	A-Mold	0.33	0.71	1.23	1.29	1.22	1.24	1.10

- NOTE:**
1. All fiberglass (F/G) core tested was 6-7 p.c.f.
 2. Fabric facing tested was 100% woven polyester.
 3. Perforated vinyl facing tested was GenCorp Web Core vinyl.
 4. All testing conducted by certified NVLAP independent testing laboratory in accordance with ASTM C-423 – “Sound Absorption and Sound Absorption Coefficients by the Reverberation Room Method”.



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problems

QUOTATION ACKNOWLEDGEMENT

This is acknowledgment of a quotation you have requested from Acoustical Surfaces Inc. (ASI). Please verify quantities, description, price and shipping information. Notify us immediately if incorrect. All changes must be confirmed in writing. All Shipments are FOB plant and shipped freight added, collect or 3rd party billed if requested. Custom and prefinished orders require a deposit. Custom, prefinished and fire retardant products are not returnable. All orders are contingent upon approved credit and acceptance. Prices do not include taxes, duty or custom crating and cartoning. All returns are subject to as much as a 50% restocking fee.

Thank You For The Opportunity To Quote

Quote #: 13458

Quoted to: Penn State University Architectural Engineers

Contact: Kyle Conrad

Address: 1618 Plaza Drive, State College, PA 16801

Phone: 814-937-6332

Fax: _____

Email: kac357@psu.edu

Job Name & Shipping Location: Penn State Arch. Engineering

When Required: 5/11/2007

Valid Through: 8/9/2007

Approx. Escalation: Varies

Comments: _____

BEST PRICE GUARANTEE

We appreciate your business and we will do what it takes to earn it. If you did not buy from ASI, you probably paid too much! The more you buy the more you save, volume discounts available. Our goal is to offer the highest quality materials and service at the most competitive price. If you find any competitors identical product at a lower price than ours, please contact your salesperson prior to purchase. We will review your quote and attempt to verify and beat any bona fide price. Quotation adjustments must be made prior to purchase and require written confirmation.

Quantity	Unit	Item No.	Description	Unit Price	Extension
3600	PSF	FWP-HI-11/8	1 1/8" Thickness High Impact Fabric Wrapped Panels constructed with standard 6-7lb density fiberglass core faced with 1/8" thick, compressed fiberglass layer for impact resistance. Panels will have square resin hardened edges and Guilford FR 701 (Style 2100) Fabric Facing. Color: To Be Determined. 100 (4' wide x 9' tall) Panels Total	\$7.59	\$27,324.00
1000	Each	Impaling Clips	Impaling Clips for direct wall mounting - To be used with PSA-29 Acoustical Panel Adhesive.	\$0.50	\$500.00
120	Tube	PSA-29	PSA-29 Acoustical Panel Adhesive for direct surface mounting acoustical panels to a substrate. Approximately 32 square feet of panels per 29oz. Tube. 120 (29 Ounce) Tubes total	\$9.25	\$1,110.00
2	Each	Packing Fee	Packing / Plywood Crating fee for safe delivery of panels	\$125.00	\$250.00
		Shipping	Loading dock to non-commercial delivery location arriving on a truck with a lift gate.		

PAGE 1 of 2



Acoustical Surfaces, Inc.

SOUNDPROOFING, ACOUSTICS, NOISE & VIBRATION CONTROL SPECIALISTS

123 Columbia Court North • Suite 201 • Chaska, MN 55318
(952) 448-5300 • Fax (952) 448-2613 • (800) 448-0121

Email: sales@acousticalsurfaces.com

Visit our Website: www.acousticalsurfaces.com

We Identify and S.T.O.P. Your Noise Problems


Quantity	Unit	Item No.	Description	Unit Price	Extension
☐ Sample ☐ Catalog ☐ Drawing ☐ Specifications				Subtotal:	\$29,184.00
Approx Lead Time:		1 to 2 Weeks		Shipping/Handling:	\$1,844.60
Terms: <i>With Approved Credit</i>		Prepay		Sales Tax:	
Deposit Required:		\$31,028.60		Total:	\$31,028.60
				Quote Date:	5/11/2007
				Quoted By:	Ted Weidman

Major Credit Cards Accepted:



• Soundproofing Products • Sonex™ Ceiling & Wall Panel • Vinyl Noise Barrier • Sound Control Curtains • Equipment Enclosures • Acoustical Baffles & Banners • Solid Wood & Veneer Acoustical Ceiling & Wall Systems
• Professional Audio Acoustics • Vibration & Damping Control • Fire Retardant Acoustics • Hearing Protection • Moisture & Impact Resistant Products • Floor Impact Noise Reduction
• Sound Absorbers • Noise Barriers • Fabric Wrapped Wall Panels • Acoustical Foam (Egg Crate) • Acoustical Sealants & Adhesives • Outdoor Noise Control • Assistive Listening Devices
• OSHA, FDA, ADA Compliance • On-Site Acoustical Analysis • Acoustical Design & Consulting • Large Inventory • Fast Shipment • No Project too Large or Small • Major Credit Cards Accepted

PAGE 2 of 2



APPENDIX L

Areas 5, 6, & 7

CMU Wall Schedule

**T.C. Williams High School
Replacement Project**

CMU Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
10" Masonry	Gymnasium	28	2' - 7 5/8"	0' - 9 5/8"	22.55
10" Masonry	Gymnasium	145	9' - 5 11/32"	0' - 9 5/8"	116.17
10" Masonry	Gymnasium	40	2' - 7 5/8"	0' - 9 5/8"	32.41
10" Masonry	Gymnasium	49	2' - 7 5/8"	0' - 9 5/8"	38.96
10" Masonry	Gymnasium	124	8' - 9 5/8"	0' - 9 5/8"	99.41
8" Masonry	Gymnasium	240	14' - 4 3/8"	0' - 7 5/8"	152.50
10" Masonry	Mech/Elec Wedge - Auto Strip	2,444	121' - 8"	0' - 9 5/8"	1,960.43
10" Masonry	Mech/Elec Wedge - Auto Strip	51	3' - 4"	0' - 9 5/8"	41.00
10" Masonry	Mech/Elec Wedge - Auto Strip	215	14' - 10 5/8"	0' - 9 5/8"	172.18
10" Masonry	Mech/Elec Wedge - Auto Strip	51	3' - 4"	0' - 9 5/8"	41.00
10" Masonry	Mech/Elec Wedge - Auto Strip	2,929	145' - 4 9/32"	0' - 9 5/8"	2,344.65
10" Masonry	Mech/Elec Wedge - Auto Strip	423	20' - 11 5/16"	0' - 9 5/8"	334.44
10" Masonry	Mech/Elec Wedge - Auto Strip	491	25' - 4 3/8"	0' - 9 5/8"	393.52
10" Masonry	Mech/Elec Wedge - Auto Strip	876	43' - 9 5/8"	0' - 9 5/8"	702.66
10" Masonry	Mech/Elec Wedge - Auto Strip	1,158	57' - 11"	0' - 9 5/8"	929.08
10" Masonry	Mech/Elec Wedge - Auto Strip	582	28' - 6 3/8"	0' - 9 5/8"	467.12
10" Masonry	Auditorium	51	4' - 0"	0' - 9 5/8"	41.04
10" Masonry	Auditorium	142	9' - 0"	0' - 9 5/8"	114.03
10" Masonry	Auditorium	64	4' - 0"	0' - 9 5/8"	51.33
10" Masonry	Auditorium	757	38' - 1"	0' - 9 5/8"	607.49
10" Masonry	Auditorium	147	7' - 4"	0' - 9 5/8"	117.64
10" Masonry	Auditorium	803	39' - 7"	0' - 9 5/8"	644.42
10" Masonry	Auditorium	48	4' - 0"	0' - 9 5/8"	38.50
10" Masonry	Auditorium	98	8' - 2 1/8"	0' - 9 5/8"	78.70
10" Masonry	Auditorium	38	4' - 0"	0' - 9 5/8"	30.78
10" Masonry	Auditorium	721	35' - 8 1/4"	0' - 9 5/8"	578.49
10" Masonry	Auditorium	65	4' - 5 3/16"	0' - 9 5/8"	51.73
10" Masonry	Auditorium	131	8' - 2 1/8"	0' - 9 5/8"	104.94
10" Masonry	Auditorium	51	4' - 0"	0' - 9 5/8"	41.04
10" Masonry	Auditorium	652	32' - 9 7/8"	0' - 9 5/8"	523.10
10" Masonry	Auditorium	96	8' - 0"	0' - 9 5/8"	77.00
10" Masonry	Auditorium	110	10' - 0 5/8"	0' - 9 5/8"	88.23
10" Masonry	Auditorium	96	8' - 0"	0' - 9 5/8"	77.00
10" Masonry	Gymnasium	148	7' - 4 5/8"	0' - 9 5/8"	118.47
10" Masonry	Gymnasium	205	10' - 1 17/32"	0' - 9 5/8"	162.67
10" Masonry	Gymnasium	193	9' - 7 15/16"	0' - 9 5/8"	155.00
10" Masonry	Gymnasium	153	8' - 5 11/16"	0' - 9 5/8"	122.62
10" Masonry	Gymnasium	1,543	76' - 4 19/32"	0' - 9 5/8"	1,237.26
10" Masonry	Gymnasium	872	26' - 8 3/8"	0' - 9 5/8"	699.52
10" Masonry	Gymnasium	449	13' - 4"	0' - 9 5/8"	360.50
10" Masonry	Gymnasium	140	8' - 8 13/16"	0' - 9 5/8"	112.35
10" Masonry	Gymnasium	339	12' - 0"	0' - 9 5/8"	271.63
10" Masonry	Gymnasium	136	9' - 9"	0' - 9 5/8"	109.02
10" Masonry	Gymnasium	43	2' - 0"	0' - 9 5/8"	34.46
10" Masonry	Gymnasium	123	8' - 9 5/8"	0' - 9 5/8"	98.39
10" Masonry	Gymnasium	43	2' - 0"	0' - 9 5/8"	34.46
10" Masonry	Gymnasium	851	55' - 6 3/8"	0' - 9 5/8"	682.96

CMU Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
10" Masonry	Gymnasium	118	7' - 8"	0' - 9 5/8"	94.29
10" Masonry	Gymnasium	118	7' - 8"	0' - 9 5/8"	94.29
10" Masonry	Gymnasium	118	7' - 8"	0' - 9 5/8"	94.29
10" Masonry	Gymnasium	190	12' - 0 1/8"	0' - 9 5/8"	152.66
8" Masonry	Gymnasium	886	55' - 8 3/16"	0' - 7 5/8"	562.87
10" Masonry	Gymnasium	940	59' - 1"	0' - 9 5/8"	754.17
10" Masonry	Gymnasium	799	49' - 11 3/8"	0' - 9 5/8"	641.00
10" Masonry	Gymnasium	629	31' - 5 3/8"	0' - 9 5/8"	504.48
8" Masonry	Gymnasium	907	31' - 5 3/8"	0' - 7 5/8"	576.23
10" Masonry	Gymnasium	2,103	74' - 1"	0' - 9 5/8"	1,686.88
10" Masonry	Gymnasium	5,901	205' - 5 3/16"	0' - 9 5/8"	4,732.74
8" Masonry	Gymnasium	3,322	207' - 4"	0' - 7 5/8"	2,111.12
10" Masonry	Gymnasium	1,008	63' - 0"	0' - 9 5/8"	808.50
8" Masonry	Gymnasium	860	54' - 5 3/8"	0' - 7 5/8"	546.25
8" Masonry	Gymnasium	820	51' - 6 13/16"	0' - 7 5/8"	521.04
8" Masonry	Mech/Elec Wedge - Auto Strip	937	59' - 4"	0' - 7 5/8"	595.07
10" Masonry	Auditorium	579	28' - 9 9/32"	0' - 9 5/8"	460.14
12" Masonry	Gymnasium	127	3' - 11 3/16"	0' - 11 5/8"	122.65
6" Masonry	Gymnasium	128	4' - 10 3/16"	0' - 5 5/8"	59.77
6" Masonry	Gymnasium	158	10' - 9"	0' - 5 5/8"	73.98
10" Masonry	Gymnasium	420	13' - 9"	0' - 9 5/8"	337.07
8" Masonry	Gymnasium	977	61' - 9"	0' - 7 5/8"	620.48
10" Masonry	Gymnasium	305	15' - 6 19/32"	0' - 9 5/8"	242.79
10" Masonry	Gymnasium	157	9' - 6 13/16"	0' - 9 5/8"	125.79
14" Masonry	Gymnasium	7,411	205' - 10 3/8"	1' - 1 5/8"	8,414.71
10" Masonry	Gymnasium	6,686	203' - 10 3/8"	0' - 9 5/8"	5,362.55
10" Masonry	Gymnasium	3,955	121' - 10 3/8"	0' - 9 5/8"	3,172.01
14" Masonry	Gymnasium	4,459	123' - 9 3/8"	1' - 1 5/8"	5,062.96
12" Masonry	Gymnasium	7,411	205' - 10 3/8"	0' - 11 5/8"	7,179.53
10" Masonry	Gymnasium	6,660	203' - 10 3/8"	0' - 9 5/8"	5,341.54
12" Masonry	Gymnasium	2,667	92' - 11 3/8"	0' - 11 5/8"	2,583.56
12" Masonry	Gymnasium	1,664	59' - 0"	0' - 11 5/8"	1,611.58
8" Masonry	Gymnasium	49	1' - 10 3/8"	0' - 7 5/8"	30.93
8" Masonry	Gymnasium	202	7' - 10"	0' - 7 5/8"	128.08
8" Masonry	Gymnasium	49	1' - 10 3/8"	0' - 7 5/8"	30.93
8" Masonry	Gymnasium	215	8' - 3 5/8"	0' - 7 5/8"	136.61
10" Masonry	Gymnasium	63	1' - 8 5/16"	0' - 9 5/8"	48.43
10" Masonry	Gymnasium	1,726	60' - 6 29/32"	0' - 9 5/8"	1,383.25
10" Masonry	Mech/Elec Wedge - Auto Strip	4,293	268' - 4"	0' - 9 5/8"	3,443.61
8" Masonry	Mech/Elec Wedge - Auto Strip	1,004	63' - 6 3/8"	0' - 7 5/8"	637.75
8" Masonry	Mech/Elec Wedge - Auto Strip	1,239	62' - 8"	0' - 7 5/8"	787.22
10" Masonry	Mech/Elec Wedge - Auto Strip	77	4' - 9 3/4"	0' - 9 5/8"	61.77
8" Masonry	Mech/Elec Wedge - Auto Strip	990	62' - 8"	0' - 7 5/8"	628.96
6" Masonry	Mech/Elec Wedge - Auto Strip	48	3' - 2"	0' - 5 5/8"	22.50
6" Masonry	Mech/Elec Wedge - Auto Strip	118	7' - 4 3/8"	0' - 5 5/8"	55.23
6" Masonry	Mech/Elec Wedge - Auto Strip	41	3' - 2"	0' - 5 5/8"	18.98
6" Masonry	Mech/Elec Wedge - Auto Strip	27	1' - 10"	0' - 5 5/8"	12.50

CMU Wall Schedule


Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
6" Masonry	Mech/Elec Wedge - Auto Strip	118	7' - 4 3/8"	0' - 5 5/8"	55.23
6" Masonry	Mech/Elec Wedge - Auto Strip	19	1' - 10"	0' - 5 5/8"	8.98
8" Masonry	Gymnasium	688	43' - 3 13/16"	0' - 7 5/8"	437.17
10" Masonry	Gymnasium	670	41' - 10 1/4"	0' - 9 5/8"	537.13
8" Masonry	Gymnasium	625	39' - 0 5/8"	0' - 7 5/8"	397.03
12" Masonry	Auditorium	93	13' - 6 17/32"	0' - 11 5/8"	90.48
10" Masonry	Auditorium	437	20' - 3 3/32"	0' - 9 5/8"	350.37
6" Masonry	Auditorium	1,805	112' - 11 3/8"	0' - 5 5/8"	845.86
12" Masonry	Auditorium	3,635	111' - 3 3/8"	0' - 11 5/8"	3,521.59
14" Masonry	Auditorium	4,489	136' - 8 13/32"	1' - 1 5/8"	5,083.02
6" Masonry	Auditorium	2,147	134' - 10 7/16"	0' - 5 5/8"	1,005.45
8" Masonry	Auditorium	1,374	85' - 10 7/32"	0' - 7 5/8"	872.82
8" Masonry	Auditorium	283	17' - 10"	0' - 7 5/8"	179.61
8" Masonry	Auditorium	457	29' - 2"	0' - 7 5/8"	290.07
8" Masonry	Auditorium	457	29' - 2"	0' - 7 5/8"	290.07
8" Masonry	Auditorium	326	20' - 9 3/16"	0' - 7 5/8"	207.04
8" Masonry	Auditorium	285	17' - 8"	0' - 7 5/8"	181.31
10" Masonry	Auditorium	832	29' - 7 3/16"	0' - 9 5/8"	667.52
10" Masonry	Auditorium	971	72' - 6 13/16"	0' - 9 5/8"	775.45
14" Masonry	Auditorium	260	9' - 0 1/32"	1' - 1 5/8"	293.05
6" Masonry	Auditorium	1,295	45' - 8 3/4"	0' - 5 5/8"	606.86
14" Masonry	Auditorium	55	3' - 11"	1' - 1 5/8"	54.73
14" Masonry	Auditorium	1,872	41' - 6 7/32"	1' - 1 5/8"	2,125.96
6" Masonry	Auditorium	1,374	86' - 1 13/32"	0' - 5 5/8"	644.12
14" Masonry	Auditorium	1,130	39' - 11 23/32"	1' - 1 5/8"	1,282.71
10" Masonry	Mech/Elec Wedge - Auto Strip	1,218	76' - 6 15/32"	0' - 9 5/8"	970.18
10" Masonry	Mech/Elec Wedge - Auto Strip	259	16' - 2"	0' - 9 5/8"	207.47
10" Masonry	Mech/Elec Wedge - Auto Strip	339	21' - 2"	0' - 9 5/8"	271.64
10" Masonry	Mech/Elec Wedge - Auto Strip	141	8' - 10"	0' - 9 5/8"	113.36
10" Masonry	Mech/Elec Wedge - Auto Strip	123	7' - 8"	0' - 9 5/8"	98.39
10" Masonry	Mech/Elec Wedge - Auto Strip	848	53' - 0"	0' - 9 5/8"	680.17
12" Masonry	Auditorium	464	14' - 11 3/32"	0' - 11 5/8"	442.29
12" Masonry	Auditorium	429	28' - 8 23/32"	0' - 11 5/8"	411.80
12" Masonry	Auditorium	38	5' - 3 5/32"	0' - 11 5/8"	36.23
10" Masonry	Auditorium	129	8' - 3 3/8"	0' - 9 5/8"	103.12
8" Masonry	Auditorium	841	36' - 9 7/8"	0' - 7 5/8"	524.29
8" Masonry	Auditorium	194	8' - 4 23/32"	0' - 7 5/8"	121.21
8" Masonry	Auditorium	127	5' - 8 31/32"	0' - 7 5/8"	72.90
8" Masonry	Auditorium	227	10' - 6 3/8"	0' - 7 5/8"	142.81
8" Masonry	Auditorium	66	2' - 11"	0' - 7 5/8"	42.01
8" Masonry	Auditorium	173	8' - 3 3/8"	0' - 7 5/8"	109.65
8" Masonry	Auditorium	234	10' - 6 1/2"	0' - 7 5/8"	147.65
10" Masonry	Auditorium	82	3' - 8 3/8"	0' - 9 5/8"	66.09
10" Masonry	Auditorium	149	6' - 4 3/8"	0' - 9 5/8"	119.11
10" Masonry	Auditorium	64	3' - 8 3/8"	0' - 9 5/8"	51.08
8" Masonry	Auditorium	132	5' - 8"	0' - 7 5/8"	84.02
10" Masonry	Auditorium	702	30' - 7 9/16"	0' - 9 5/8"	562.60

CMU Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
8" Masonry	Auditorium	89	4' - 0 25/32"	0' - 7 5/8"	55.45
8" Masonry	Auditorium	841	36' - 9 7/8"	0' - 7 5/8"	524.29
8" Masonry	Auditorium	194	8' - 4 23/32"	0' - 7 5/8"	121.21
8" Masonry	Auditorium	127	5' - 8 31/32"	0' - 7 5/8"	72.90
8" Masonry	Auditorium	227	10' - 6 3/8"	0' - 7 5/8"	142.81
8" Masonry	Auditorium	323	14' - 5 5/8"	0' - 7 5/8"	205.10
8" Masonry	Auditorium	234	10' - 6 1/2"	0' - 7 5/8"	147.65
10" Masonry	Auditorium	82	3' - 8 3/8"	0' - 9 5/8"	66.09
10" Masonry	Auditorium	149	6' - 4 3/8"	0' - 9 5/8"	119.11
10" Masonry	Auditorium	64	3' - 8 3/8"	0' - 9 5/8"	51.08
8" Masonry	Auditorium	132	5' - 8"	0' - 7 5/8"	84.02
10" Masonry	Auditorium	273	12' - 0 7/16"	0' - 9 5/8"	215.08
6" Masonry	Auditorium	300	13' - 1 3/8"	0' - 5 5/8"	140.71
8" Masonry	Auditorium	355	15' - 2 3/8"	0' - 7 5/8"	225.33
8" Masonry	Auditorium	141	6' - 9"	0' - 7 5/8"	89.42
6" Masonry	Auditorium	285	13' - 1 3/8"	0' - 5 5/8"	133.76
6" Masonry	Auditorium	173	8' - 3 3/8"	0' - 5 5/8"	80.89
8" Masonry	Auditorium	121	5' - 3 1/4"	0' - 7 5/8"	75.41
8" Masonry	Auditorium	71	3' - 10"	0' - 7 5/8"	44.94
8" Masonry	Auditorium	121	5' - 3 1/4"	0' - 7 5/8"	75.41
8" Masonry	Auditorium	71	3' - 10"	0' - 7 5/8"	44.94
14" Masonry	Gymnasium	4,437	123' - 9 3/8"	1' - 1 5/8"	5,038.19
10" Masonry	Gymnasium	3,981	121' - 10 3/8"	0' - 9 5/8"	3,193.02
10" Masonry	Gymnasium	2,504	88' - 3"	0' - 9 5/8"	2,008.78
10" Masonry	Gymnasium	1,529	89' - 0"	0' - 9 5/8"	1,226.20
6" Masonry	Gymnasium	1,397	87' - 11"	0' - 5 5/8"	654.61
14" Masonry	Gymnasium	236	10' - 3 13/16"	1' - 1 5/8"	267.96
8" Masonry	Gymnasium	325	16' - 8 7/32"	0' - 7 5/8"	205.56
14" Masonry	Gymnasium	2,897	89' - 2"	1' - 1 5/8"	3,289.25
10" Masonry	Gymnasium	613	25' - 6 5/8"	0' - 9 5/8"	491.88
8" Masonry	Gymnasium	3,975	248' - 9 5/8"	0' - 7 5/8"	2,526.09
10" Masonry	Gymnasium	82	9' - 5 11/32"	0' - 9 5/8"	65.66
10" Masonry	Gymnasium	78	8' - 9 1/16"	0' - 9 5/8"	62.86
8" Masonry	Gymnasium	76	5' - 0 13/16"	0' - 7 5/8"	47.97
8" Masonry	Mech/Elec Wedge - Auto Strip	1,003	63' - 1"	0' - 7 5/8"	637.27
6" Masonry	Mech/Elec Wedge - Auto Strip	1,254	63' - 1"	0' - 5 5/8"	587.65
10" Masonry	Mech/Elec Wedge - Auto Strip	69	14' - 9 5/8"	0' - 9 5/8"	55.41
10" Masonry	Gymnasium	83	4' - 10 9/16"	0' - 9 5/8"	66.71
8" Masonry	Gymnasium	46	3' - 3 3/16"	0' - 7 5/8"	29.12
8" Masonry	Mech/Elec Wedge - Auto Strip	44	11' - 8"	0' - 7 5/8"	28.21
6" Masonry	Gymnasium	113	4' - 5 7/16"	0' - 5 5/8"	52.73
6" Masonry	Gymnasium	345	14' - 4 3/8"	0' - 5 5/8"	161.60
6" Masonry	Gymnasium	1,481	62' - 4"	0' - 5 5/8"	694.10
10" Masonry	Gymnasium	517	21' - 0 3/4"	0' - 9 5/8"	414.90
8" Masonry	Gymnasium	260	21' - 8 3/8"	0' - 7 5/8"	165.45
10" Masonry	Gymnasium	934	38' - 10 27/32"	0' - 9 5/8"	748.66
8" Masonry	Gymnasium	477	39' - 8 9/16"	0' - 7 5/8"	302.81

CMU Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
12" Masonry	Gymnasium	2,959	90' - 0 3/16"	0' - 11 5/8"	2,866.59
10" Masonry	Gymnasium	811	47' - 2 13/32"	0' - 9 5/8"	643.38
10" Masonry	Gymnasium	505	15' - 5 11/32"	0' - 9 5/8"	392.11
8" Masonry	Gymnasium	930	29' - 11 1/32"	0' - 7 5/8"	566.78
10" Masonry	Auditorium	95	8' - 10 5/8"	0' - 9 5/8"	76.02
10" Masonry	Auditorium	87	8' - 2 1/8"	0' - 9 5/8"	69.96
10" Masonry	Auditorium	87	8' - 2 1/8"	0' - 9 5/8"	69.96
10" Masonry	Auditorium	1,327	65' - 8 3/8"	0' - 9 5/8"	1,063.98
8" Masonry	Auditorium	798	66' - 6"	0' - 7 5/8"	507.06
8" Masonry	Auditorium	493	41' - 1 13/32"	0' - 7 5/8"	313.52
10" Masonry	Auditorium	836	40' - 6 21/32"	0' - 9 5/8"	663.49
10" Masonry	Auditorium	86	9' - 11 5/8"	0' - 9 5/8"	69.30
10" Masonry	Auditorium	1,268	63' - 5 9/32"	0' - 9 5/8"	1,016.21
10" Masonry	Auditorium	64	3' - 7 3/16"	0' - 9 5/8"	51.30
6" Masonry	Auditorium	169	11' - 4"	0' - 5 5/8"	78.98
6" Masonry	Auditorium	521	35' - 0 3/16"	0' - 5 5/8"	240.94
12" Masonry	Auditorium	1,155	40' - 11 3/16"	0' - 11 5/8"	1,117.93
12" Masonry	Auditorium	1,151	40' - 1 1/4"	0' - 11 5/8"	1,094.96
14" Masonry	Auditorium	1,294	44' - 6 3/4"	1' - 1 5/8"	1,468.93
6" Masonry	Auditorium	295	22' - 1 5/8"	0' - 5 5/8"	138.34
10" Masonry	Auditorium	649	22' - 1 7/16"	0' - 9 5/8"	520.43
14" Masonry	Auditorium	295	22' - 1 15/32"	1' - 1 5/8"	334.90
6" Masonry	Auditorium	297	9' - 8 13/16"	0' - 5 5/8"	130.79
10" Masonry	Auditorium	2,345	52' - 6"	0' - 9 5/8"	1,880.89
10" Masonry	Auditorium	973	61' - 1 13/16"	0' - 9 5/8"	780.69
8" Masonry	Auditorium	434	22' - 1 3/16"	0' - 7 5/8"	275.74
14" Masonry	Auditorium	3,739	114' - 11 5/32"	1' - 1 5/8"	4,244.80
14" Masonry	Auditorium	847	29' - 6 3/4"	1' - 1 5/8"	962.22
10" Masonry	Auditorium	629	21' - 9 13/16"	0' - 9 5/8"	504.71
8" Masonry	Auditorium	130	14' - 4 11/32"	0' - 7 5/8"	79.84
8" Masonry	Auditorium	130	14' - 4 11/32"	0' - 7 5/8"	79.84
8" Masonry	Auditorium	109	8' - 6"	0' - 7 5/8"	69.22
8" Masonry	Auditorium	109	8' - 6"	0' - 7 5/8"	69.22
12" Masonry	Auditorium	619	26' - 7 31/32"	0' - 11 5/8"	598.83
8" Masonry	Auditorium	308	19' - 3 1/4"	0' - 7 5/8"	194.21
8" Masonry	Auditorium	123	9' - 4 15/16"	0' - 7 5/8"	76.84
Generic - 2' 0"		20	0' - 8 15/16"	2' - 0"	32.92
Generic - 2' 0"		25	1' - 5 1/4"	2' - 0"	32.81
12" Masonry	Auditorium	38	5' - 3 5/32"	0' - 11 5/8"	36.23
12" Masonry	Auditorium	619	26' - 7 31/32"	0' - 11 5/8"	598.83
10" Masonry	Auditorium	2,017	45' - 8 3/4"	0' - 9 5/8"	1,617.97
12" Masonry	Auditorium	40	13' - 2 3/4"	0' - 11 5/8"	38.31
8" Masonry	Gymnasium	3,078	192' - 4 3/16"	0' - 7 5/8"	1,955.55
6" Masonry	Gymnasium	3,847	192' - 4 3/16"	0' - 5 5/8"	1,803.27
Total:		194,871			159,335



APPENDIX M

Areas 5, 6, & 7

Solarcrete™ Wall Schedule

**T.C. Williams High School
Replacement Project**

Solarcrete Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
Generic - 12"	Gymnasium	28	2' - 10"	1' - 0"	28.11
Generic - 12"	Gymnasium	148	9' - 7 23/32"	1' - 0"	147.86
Generic - 12"	Gymnasium	43	2' - 10"	1' - 0"	43.44
Generic - 12"	Gymnasium	46	2' - 9 15/16"	1' - 0"	45.53
Generic - 12"	Gymnasium	152	9' - 10 21/32"	1' - 0"	151.60
Generic - 12"	Mech/Elec Wedge - Auto Strip	2,454	121' - 10"	1' - 0"	2,454.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	51	3' - 4"	1' - 0"	51.11
Generic - 12"	Mech/Elec Wedge - Auto Strip	215	15' - 0"	1' - 0"	214.67
Generic - 12"	Mech/Elec Wedge - Auto Strip	51	3' - 4"	1' - 0"	51.11
Generic - 12"	Mech/Elec Wedge - Auto Strip	2,933	145' - 3 11/16"	1' - 0"	2,926.19
Generic - 12"	Mech/Elec Wedge - Auto Strip	423	20' - 10 23/32"	1' - 0"	415.52
Generic - 12"	Mech/Elec Wedge - Auto Strip	503	25' - 2"	1' - 0"	503.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	860	44' - 0"	1' - 0"	860.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	1,155	57' - 9"	1' - 0"	1,155.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	588	28' - 5"	1' - 0"	588.44
Generic - 12"	Auditorium	119	8' - 5"	1' - 0"	118.67
Generic - 12"	Auditorium	64	4' - 0"	1' - 0"	64.00
Generic - 12"	Auditorium	756	38' - 1"	1' - 0"	756.33
Generic - 12"	Auditorium	147	7' - 4"	1' - 0"	146.67
Generic - 12"	Auditorium	802	39' - 4 5/8"	1' - 0"	802.38
Generic - 12"	Auditorium	48	4' - 0"	1' - 0"	48.00
Generic - 12"	Auditorium	101	8' - 4 1/2"	1' - 0"	100.50
Generic - 12"	Auditorium	36	4' - 0"	1' - 0"	36.00
Generic - 12"	Auditorium	719	35' - 5 7/8"	1' - 0"	719.13
Generic - 12"	Auditorium	56	4' - 0"	1' - 0"	56.00
Generic - 12"	Auditorium	134	8' - 4 1/2"	1' - 0"	134.00
Generic - 12"	Auditorium	48	4' - 0"	1' - 0"	48.00
Generic - 12"	Auditorium	647	32' - 7 1/2"	1' - 0"	647.17
Generic - 12"	Auditorium	96	8' - 0"	1' - 0"	96.00
Generic - 12"	Auditorium	110	10' - 2"	1' - 0"	110.00
Generic - 12"	Auditorium	96	8' - 0"	1' - 0"	96.00
Generic - 12"	Gymnasium	148	7' - 5"	1' - 0"	148.33
Generic - 12"	Gymnasium	206	10' - 1 25/32"	1' - 0"	203.34
Generic - 12"	Gymnasium	193	9' - 7 15/16"	1' - 0"	193.25
Generic - 12"	Gymnasium	149	8' - 5 11/16"	1' - 0"	148.78
Generic - 12"	Gymnasium	1,505	75' - 2 3/4"	1' - 0"	1,504.60
Generic - 12"	Gymnasium	871	26' - 8"	1' - 0"	871.11
Generic - 12"	Gymnasium	501	14' - 10 1/16"	1' - 0"	501.03
Generic - 12"	Gymnasium	128	8' - 10"	1' - 0"	127.78
Generic - 12"	Gymnasium	281	10' - 5 31/32"	1' - 0"	280.62
Generic - 12"	Gymnasium	146	9' - 6"	1' - 0"	145.67
Generic - 12"	Gymnasium	46	2' - 0"	1' - 0"	46.00
Generic - 12"	Gymnasium	123	9' - 0"	1' - 0"	122.67
Generic - 12"	Gymnasium	46	2' - 0"	1' - 0"	46.00
Generic - 12"	Gymnasium	848	55' - 4"	1' - 0"	848.44
Generic - 12"	Gymnasium	118	7' - 8"	1' - 0"	117.56
Generic - 12"	Gymnasium	118	7' - 8"	1' - 0"	117.56

Solarcrete Wall Schedule


Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
Generic - 12"	Gymnasium	118	7' - 8"	1' - 0"	117.56
Generic - 12"	Gymnasium	190	11' - 11 15/16"	1' - 0"	190.33
Generic - 12"	Gymnasium	897	56' - 6 3/8"	1' - 0"	896.50
Generic - 12"	Gymnasium	934	59' - 4 1/16"	1' - 0"	933.81
Generic - 12"	Gymnasium	799	49' - 11 3/8"	1' - 0"	799.17
Generic - 12"	Gymnasium	625	31' - 3"	1' - 0"	625.00
Generic - 12"	Gymnasium	915	31' - 3"	1' - 0"	915.13
Generic - 12"	Gymnasium	2,088	73' - 10"	1' - 0"	2,087.89
Generic - 12"	Gymnasium	995	62' - 2"	1' - 0"	994.67
Generic - 12"	Gymnasium	867	55' - 2 3/8"	1' - 0"	867.17
Generic - 12"	Gymnasium	831	52' - 5"	1' - 0"	830.67
Generic - 12"	Mech/Elec Wedge - Auto Strip	931	59' - 2"	1' - 0"	930.67
Generic - 12"	Auditorium	580	28' - 9 3/32"	1' - 0"	572.91
Generic - 12"	Gymnasium	127	4' - 5"	1' - 0"	126.61
Generic - 12"	Gymnasium	446	13' - 8"	1' - 0"	446.44
Generic - 12"	Gymnasium	335	16' - 2 17/32"	1' - 0"	332.22
Generic - 12"	Gymnasium	7,404	205' - 8"	1' - 0"	7,404.00
Generic - 12"	Gymnasium	4,452	123' - 8"	1' - 0"	4,452.00
Generic - 12"	Gymnasium	7,368	205' - 8"	1' - 0"	7,368.00
Generic - 12"	Gymnasium	2,690	93' - 10"	1' - 0"	2,689.89
Generic - 12"	Gymnasium	1,663	59' - 0"	1' - 0"	1,662.67
Generic - 12"	Gymnasium	57	2' - 0"	1' - 0"	57.33
Generic - 12"	Gymnasium	201	8' - 0"	1' - 0"	200.67
Generic - 12"	Gymnasium	57	2' - 0"	1' - 0"	57.33
Generic - 12"	Gymnasium	215	8' - 6"	1' - 0"	215.00
Generic - 12"	Gymnasium	65	1' - 7 3/8"	1' - 0"	61.13
Generic - 12"	Gymnasium	1,720	60' - 5 3/4"	1' - 0"	1,718.98
Generic - 12"	Mech/Elec Wedge - Auto Strip	4,304	269' - 0"	1' - 0"	4,304.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	1,232	62' - 6"	1' - 0"	1,232.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	984	62' - 6"	1' - 0"	984.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	53	3' - 4"	1' - 0"	53.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	125	7' - 10"	1' - 0"	125.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	37	3' - 4"	1' - 0"	37.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	32	2' - 0"	1' - 0"	32.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	125	7' - 10"	1' - 0"	125.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	16	2' - 0"	1' - 0"	16.00
Generic - 12"	Gymnasium	699	44' - 2"	1' - 0"	698.67
Generic - 12"	Gymnasium	670	41' - 10 1/4"	1' - 0"	669.67
Generic - 12"	Gymnasium	625	39' - 0 5/8"	1' - 0"	624.83
Generic - 12"	Auditorium	92	13' - 8 7/16"	1' - 0"	91.62
Generic - 12"	Auditorium	469	21' - 0 11/16"	1' - 0"	463.52
Generic - 12"	Auditorium	3,640	111' - 5"	1' - 0"	3,639.61
Generic - 12"	Auditorium	4,462	135' - 3 5/16"	1' - 0"	4,452.46
Generic - 12"	Auditorium	461	29' - 10"	1' - 0"	461.33
Generic - 12"	Auditorium	461	29' - 10"	1' - 0"	461.33
Generic - 12"	Auditorium	323	20' - 8"	1' - 0"	322.67
Generic - 12"	Auditorium	293	18' - 4"	1' - 0"	293.33

Solarcrete Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
Generic - 12"	Auditorium	836	29' - 8"	1' - 0"	836.11
Generic - 12"	Auditorium	970	72' - 6 1/4"	1' - 0"	964.46
Generic - 12"	Auditorium	44	3' - 0 7/32"	1' - 0"	38.47
Generic - 12"	Auditorium	1,173	41' - 5 1/32"	1' - 0"	1,173.03
Generic - 12"	Mech/Elec Wedge - Auto Strip	1,236	77' - 10 11/16"	1' - 0"	1,224.64
Generic - 12"	Mech/Elec Wedge - Auto Strip	259	16' - 2"	1' - 0"	258.67
Generic - 12"	Mech/Elec Wedge - Auto Strip	339	21' - 2"	1' - 0"	338.67
Generic - 12"	Mech/Elec Wedge - Auto Strip	141	8' - 10"	1' - 0"	141.33
Generic - 12"	Mech/Elec Wedge - Auto Strip	123	7' - 8"	1' - 0"	122.67
Generic - 12"	Mech/Elec Wedge - Auto Strip	848	53' - 0"	1' - 0"	848.00
Generic - 12"	Auditorium	464	14' - 10 25/32"	1' - 0"	456.79
Generic - 12"	Auditorium	428	28' - 8 7/32"	1' - 0"	423.96
Generic - 12"	Auditorium	51	6' - 9 9/32"	1' - 0"	50.04
Generic - 12"	Auditorium	128	8' - 2"	1' - 0"	127.78
Generic - 12"	Auditorium	870	37' - 2"	1' - 0"	845.00
Generic - 12"	Auditorium	201	8' - 4 1/8"	1' - 0"	195.84
Generic - 12"	Auditorium	131	6' - 1 11/32"	1' - 0"	112.15
Generic - 12"	Auditorium	228	10' - 8 13/16"	1' - 0"	226.51
Generic - 12"	Auditorium	66	2' - 10"	1' - 0"	66.11
Generic - 12"	Auditorium	167	8' - 2"	1' - 0"	167.22
Generic - 12"	Auditorium	237	10' - 6 13/16"	1' - 0"	234.63
Generic - 12"	Auditorium	86	3' - 8"	1' - 0"	85.56
Generic - 12"	Auditorium	144	6' - 2"	1' - 0"	143.89
Generic - 12"	Auditorium	62	3' - 8"	1' - 0"	62.22
Generic - 12"	Auditorium	132	5' - 8"	1' - 0"	132.22
Generic - 12"	Auditorium	738	32' - 1 3/32"	1' - 0"	737.04
Generic - 12"	Auditorium	870	37' - 2"	1' - 0"	845.00
Generic - 12"	Auditorium	201	8' - 4 1/8"	1' - 0"	195.84
Generic - 12"	Auditorium	131	6' - 1 11/32"	1' - 0"	112.15
Generic - 12"	Auditorium	228	10' - 8 13/16"	1' - 0"	226.51
Generic - 12"	Auditorium	323	14' - 10"	1' - 0"	322.78
Generic - 12"	Auditorium	237	10' - 6 13/16"	1' - 0"	234.63
Generic - 12"	Auditorium	86	3' - 8"	1' - 0"	85.56
Generic - 12"	Auditorium	144	6' - 2"	1' - 0"	143.89
Generic - 12"	Auditorium	62	3' - 8"	1' - 0"	62.22
Generic - 12"	Auditorium	132	6' - 0 25/32"	1' - 0"	129.53
Generic - 12"	Auditorium	286	12' - 6 17/32"	1' - 0"	279.61
Generic - 12"	Auditorium	303	13' - 0"	1' - 0"	303.33
Generic - 12"	Auditorium	342	14' - 8"	1' - 0"	342.22
Generic - 12"	Auditorium	140	7' - 0"	1' - 0"	140.00
Generic - 12"	Auditorium	280	13' - 0"	1' - 0"	280.00
Generic - 12"	Auditorium	167	8' - 2"	1' - 0"	167.22
Generic - 12"	Auditorium	131	5' - 5 13/16"	1' - 0"	127.57
Generic - 12"	Auditorium	70	4' - 0"	1' - 0"	70.00
Generic - 12"	Auditorium	131	5' - 5 13/16"	1' - 0"	127.57
Generic - 12"	Auditorium	70	4' - 0"	1' - 0"	70.00
Generic - 12"	Gymnasium	4,472	123' - 8"	1' - 0"	4,471.67

Solarcrete Wall Schedule

Type	Mark	Area (ft ²)	Length	Width	Volume (ft ³)
Generic - 12"	Gymnasium	1,528	89' - 1"	1' - 0"	1,528.22
Generic - 12"	Gymnasium	2,896	89' - 2"	1' - 0"	2,896.44
Generic - 12"	Gymnasium	834	35' - 0 5/8"	1' - 0"	833.58
Generic - 12"	Gymnasium	84	9' - 7 23/32"	1' - 0"	83.58
Generic - 12"	Gymnasium	81	9' - 10 1/16"	1' - 0"	80.59
Generic - 12"	Mech/Elec Wedge - Auto Strip	1,250	63' - 0"	1' - 0"	1,250.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	70	15' - 0"	1' - 0"	70.00
Generic - 12"	Mech/Elec Wedge - Auto Strip	45	11' - 10"	1' - 0"	45.33
Generic - 12"	Gymnasium	125	4' - 8 5/8"	1' - 0"	125.25
Generic - 12"	Gymnasium	332	13' - 10"	1' - 0"	332.00
Generic - 12"	Gymnasium	1,468	62' - 2"	1' - 0"	1,468.00
Generic - 12"	Gymnasium	516	20' - 8 3/8"	1' - 0"	516.42
Generic - 12"	Gymnasium	930	38' - 8 27/32"	1' - 0"	929.37
Generic - 12"	Gymnasium	2,921	89' - 5"	1' - 0"	2,920.94
Generic - 12"	Gymnasium	795	46' - 6 3/16"	1' - 0"	783.32
Generic - 10"	Gymnasium	504	15' - 7 31/32"	0' - 10"	405.40
Generic - 12"	Gymnasium	937	29' - 3 7/16"	1' - 0"	882.41
Generic - 12"	Auditorium	96	9' - 0"	1' - 0"	96.00
Generic - 12"	Auditorium	89	8' - 4 1/2"	1' - 0"	89.33
Generic - 12"	Auditorium	89	8' - 4 1/2"	1' - 0"	89.33
Generic - 12"	Auditorium	1,326	65' - 6"	1' - 0"	1,325.67
Generic - 12"	Auditorium	839	40' - 5"	1' - 0"	828.40
Generic - 12"	Auditorium	88	10' - 2"	1' - 0"	88.11
Generic - 12"	Auditorium	1,268	63' - 5 3/16"	1' - 0"	1,266.42
Generic - 12"	Auditorium	212	11' - 4"	1' - 0"	212.00
Generic - 12"	Auditorium	1,219	42' - 11 1/2"	1' - 0"	1,181.51
Generic - 12"	Auditorium	1,297	44' - 9 1/32"	1' - 0"	1,297.23
Generic - 12"	Auditorium	293	22' - 0"	1' - 0"	293.33
Generic - 12"	Auditorium	1,271	44' - 7 31/32"	1' - 0"	1,271.38
Generic - 12"	Auditorium	976	61' - 6"	1' - 0"	976.00
Generic - 12"	Auditorium	430	22' - 6"	1' - 0"	430.00
Generic - 12"	Auditorium	3,738	114' - 10 31/32"	1' - 0"	3,737.52
Generic - 12"	Auditorium	637	22' - 0"	1' - 0"	636.67
Generic - 12"	Auditorium	133	14' - 9 9/16"	1' - 0"	126.16
Generic - 12"	Auditorium	133	14' - 9 9/16"	1' - 0"	126.16
Generic - 12"	Auditorium	106	8' - 7"	1' - 0"	106.17
Generic - 12"	Auditorium	106	8' - 7"	1' - 0"	106.17
Generic - 12"	Auditorium	618	26' - 7 9/16"	1' - 0"	617.26
Generic - 12"	Auditorium	290	19' - 9 1/2"	1' - 0"	286.84
Generic - 12"	Auditorium	141	10' - 0 1/4"	1' - 0"	137.96
Generic - 12"	Auditorium	16	0' - 5 5/32"	1' - 0"	14.52
Generic - 12"	Auditorium	37	1' - 6 3/16"	1' - 0"	32.09
Generic - 12"	Auditorium	51	6' - 9 9/32"	1' - 0"	50.04
Generic - 12"	Auditorium	618	26' - 7 9/16"	1' - 0"	617.26
Generic - 12"	Gymnasium	3,847	192' - 4"	1' - 0"	3,846.67
Total:		129,917			129,467



APPENDIX N


Areas 5, 6, & 7

CMU Estimate

**T.C. Williams High School
Replacement Project**

T.C. Williams High School																					
CMU Estimate																					
QTO - Current Construction			Schedule Impact				Labor				Cost Impact										
Wall Area	Units		Daily Output*	Units	Duration	Units	Rate	Units	Labor Hours	Units	Material	Units	Cost	Labor	Units	Cost	Total Cost				
Gymnasium			Gymnasium				Gymnasium				Gymnasium										
10" CMU	49,827 sf		280 sf / day		178.0 days		0.143	hours / sf	7,125 mhrs		6.35 \$ / sf		316,401	5.31 \$ / sf		264,581	580,983				
12" CMU	14,828 sf		265 sf / day		56.0 days		0.181	hours / sf	2,684 mhrs		6.95 \$ / sf		103,055	6.05 \$ / sf		89,709	192,764				
14" CMU	19,440 sf		255 sf / day		76.2 days		0.188	hours / sf	3,655 mhrs		7.45 \$ / sf		144,828	6.95 \$ / sf		135,108	279,936				
6" CMU	7,469 sf		325 sf / day		23.0 days		0.123	hours / sf	919 mhrs		4.94 \$ / sf		36,897	4.22 \$ / sf		31,519	68,416				
8" CMU	19,007 sf		300 sf / day		63.4 days		0.133	hours / sf	2,528 mhrs		5.75 \$ / sf		109,290	4.57 \$ / sf		86,862	196,152				
Sub-Total:	110,571 sf				396.5 days				16,910 mhrs				\$710,471			\$607,780	\$1,318,251				
Auditorium			Auditorium				Auditorium				Auditorium										
10" CMU	19,046 sf		280 sf / day		68.0 days		0.143	hours / sf	2,724 mhrs		6.35 \$ / sf		120,942	5.31 \$ / sf		101,134	222,076				
12" CMU	8,281 sf		265 sf / day		31.2 days		0.181	hours / sf	1,499 mhrs		6.95 \$ / sf		57,553	6.05 \$ / sf		50,100	107,653				
14" CMU	13,981 sf		255 sf / day		54.8 days		0.188	hours / sf	2,628 mhrs		7.45 \$ / sf		104,158	6.95 \$ / sf		97,168	201,326				
6" CMU	8,661 sf		325 sf / day		26.6 days		0.123	hours / sf	1,065 mhrs		4.94 \$ / sf		42,785	4.22 \$ / sf		36,549	79,335				
8" CMU	10,857 sf		300 sf / day		36.2 days		0.133	hours / sf	1,444 mhrs		5.75 \$ / sf		62,428	4.57 \$ / sf		49,616	112,044				
Sub-Total:	60,826 sf				216.9 days				9,360 mhrs				\$387,867			\$334,568	\$722,435				
Mech/Elec Wedge - Auto Strip			Mech/Elec Wedge - Auto Strip				Mech/Elec Wedge - Auto Strip				Mech/Elec Wedge - Auto Strip										
10" CMU	16,587 sf		280 sf / day		59.2 days		0.143	hours / sf	2,372 mhrs		6.35 \$ / sf		105,327	5.31 \$ / sf		88,077	193,404				
6" CMU	1,625 sf		325 sf / day		5.0 days		0.123	hours / sf	200 mhrs		4.94 \$ / sf		8,028	4.22 \$ / sf		6,858	14,885				
8" CMU	5,217 sf		300 sf / day		17.4 days		0.133	hours / sf	694 mhrs		5.75 \$ / sf		29,998	4.57 \$ / sf		23,842	53,839				
Sub-Total:	23,429 sf				81.6 days				3,266 mhrs				\$143,353			\$118,776	\$262,129				
Total: 194,826 sf			695.0 days				29,536 mhrs				\$1,241,690 \$1,061,124 \$2,302,815										
Note: * Based on Labor Output Displayed in Labor Column											City Cost Index**										
											Alexandria, Virginia							0.923		0.713	
											\$1,146,080							\$756,582		\$1,902,662	

Note:
* Based on Labor Output Displayed in Labor Column
** City Cost Index for Masonry



APPENDIX P

Areas 5, 6, & 7


Solarcrete™ Estimate

**T.C. Williams High School
Replacement Project**

T.C. Williams High School																				
Solarcrete Estimate																				
QTO - Solarcrete System					Schedule Impact - EPS				Schedule Impact - Shotcrete				Labor - EPS				Labor - Shotcrete			
Wall Area	Units	Wall Length	Units		Daily Output*	Units	Duration	Units	Daily Output*	Units	Duration	Units	Rate	Units	Labor Hours	Units	Rate	Units	Labor Hours	Units
Gymnasium					Gymnasium				Gymnasium				Gymnasium				Gymnasium			
12" Panel	66,167 sf		2,595 lf		200 lf / day		13.0 days		2000 sf / day		66.2 days		0.48 hours / lf		1,246 mhrs		0.048 hours / sf		3,176 mhrs	
Sub-Total:	66,167 sf		2,595 lf				13.0 days				66.2 days				1,246 mhrs				3,176 mhrs	
Auditorium					Auditorium				Auditorium				Auditorium				Auditorium			
12" Panel	42,367 sf		1,900 lf		200 lf / day		9.5 days		2000 sf / day		42.4 days		0.48 hours / lf		912 mhrs		0.048 hours / sf		2,034 mhrs	
Sub-Total:	42,367 sf		1,900 lf				9.5 days				42.4 days				912 mhrs				2,034 mhrs	
Mech/Elec Wedge - Auto Strip					Mech/Elec Wedge - Auto Strip				Mech/Elec Wedge - Auto Strip				Mech/Elec Wedge - Auto Strip				Mech/Elec Wedge - Auto Strip			
12" Panel	21,383 sf		1,220 lf		200 lf / day		6.1 days		2000 sf / day		21.4 days		0.48 hours / lf		586 mhrs		0.048 hours / sf		1,026 mhrs	
Sub-Total:	21,383 sf		1,220 lf				6.1 days				21.4 days				586 mhrs				1,026 mhrs	
Total:	129,917 sf		5,715 lf				28.6 days				129.9 days				2,743 mhrs				6,236 mhrs	
					Total Schedule Impact: 158.5 days								Total Labor: 8,979 mhrs							

Note:
* Based on Labor Output Displayed in Labor Column
** City Cost Index for Concrete

T.C. Williams High School															
Solarcrete Estimate															
QTO - Solarcrete System						Cost Impact									
Wall Area	Units	Wall Length	Units			Material	Units	Cost	Labor	Units	Cost	Equip.	Units	Cost	Total Cost
Gymnasium						Gymnasium									
12" Panel	66,167 sf		2,595 lf			9.8 \$ / sf		648,437	5.23 \$ / sf		346,053	1.06 \$ / sf		70,137	1,064,627
Sub-Total:	66,167 sf		2,595 lf					\$648,437			\$346,053			\$70,137	\$1,064,627
Auditorium						Auditorium									
12" Panel	42,367 sf		1,900 lf			9.8 \$ / sf		415,197	5.23 \$ / sf		221,579	1.06 \$ / sf		44,909	681,685
Sub-Total:	42,367 sf		1,900 lf					\$415,197			\$221,579			\$44,909	\$681,685
Mech/Elec Wedge - Auto Strip						Mech/Elec Wedge - Auto Strip									
12" Panel	21,383 sf		1,220 lf			9.8 \$ / sf		209,553	5.23 \$ / sf		111,833	1.06 \$ / sf		22,666	344,052
Sub-Total:	21,383 sf		1,220 lf					\$209,553			\$111,833			\$22,666	\$344,052
Total: 129,917 sf						5,715 lf									



APPENDIX S

Area 5

Gymnasium Structural Steel Estimate

T.C. Williams High School

Replacement Project

T.C. Williams High School																												
Gymnasium Structural Steel Estimate																												
Quantity Take-Off						Schedule Impact				Labor				Cost														
Count	Member	Size	Length	Converted	Units	Daily Output*	Units	Duration	Units	Rate	Units	Labor Hours	Units	Material	Units	Cost	Labor	Units	Cost	Equip.	Units	Cost	Total Cost					
18	W-Wide Flange-Column	W14X145	32' - 8"	32.667	lf	940	lf / day	0.63	days	0.059	hours / lf	34.69	mhrs	151.34	\$ / lf	\$88,988.83	2.32	\$ / lf	\$1,364.17	1.52	\$ / lf	\$893.77	\$91,246.77					
4	W-Wide Flange-Column	W10X49	32' - 8"	32.667	lf	1024	lf / day	0.13	days	0.055	hours / lf	7.19	mhrs	51.17	\$ / lf	6,686.28	2.13	\$ / lf	278.32	1.39	\$ / lf	181.63	7,146.23					
2	W-Wide Flange	W14X48	29' - 11"	29.91667	lf	805	lf / day	0.07	days	0.070	hours / lf	4.19	mhrs	50.25	\$ / lf	3,006.63	2.71	\$ / lf	162.15	1.77	\$ / lf	105.91	3,274.68					
3	W-Wide Flange	W24X68	36' - 0"	36	lf	1110	lf / day	0.10	days	0.072	hours / lf	7.78	mhrs	71.00	\$ / lf	7,668.00	2.84	\$ / lf	306.72	1.37	\$ / lf	147.96	8,122.68					
2	W-Wide Flange	W21X62	36' - 0"	36	lf	1036	lf / day	0.07	days	0.077	hours / lf	5.54	mhrs	65.00	\$ / lf	4,680.00	3.04	\$ / lf	218.88	1.46	\$ / lf	105.12	5,004.00					
1	W-Wide Flange	W24X68	36' - 5 15/16"	36.49479	lf	1110	lf / day	0.03	days	0.072	hours / lf	2.63	mhrs	71.00	\$ / lf	2,591.13	2.84	\$ / lf	103.65	1.37	\$ / lf	50.00	2,744.77					
1	W-Wide Flange	W24X68	35' - 6 1/16"	35.50521	lf	1110	lf / day	0.03	days	0.072	hours / lf	2.56	mhrs	71.00	\$ / lf	2,520.87	2.84	\$ / lf	100.83	1.37	\$ / lf	48.64	2,670.35					
2	W-Wide Flange	W12X50	29' - 11"	29.91667	lf	750	lf / day	0.08	days	0.075	hours / lf	4.49	mhrs	52.50	\$ / lf	3,141.25	2.90	\$ / lf	173.52	1.90	\$ / lf	113.68	3,428.45					
4	W-Wide Flange	W8X21	24' - 11"	24.91667	lf	600	lf / day	0.17	days	0.093	hours / lf	9.27	mhrs	22.00	\$ / lf	2,192.67	3.63	\$ / lf	361.79	2.38	\$ / lf	237.21	2,791.66					
6	W-Wide Flange	W8X18	24' - 0"	24	lf	600	lf / day	0.24	days	0.093	hours / lf	13.39	mhrs	18.85	\$ / lf	2,714.40	3.63	\$ / lf	522.72	2.38	\$ / lf	342.72	3,579.84					
1	W-Wide Flange	W24X68	35' - 6 1/16"	35.50521	lf	1110	lf / day	0.03	days	0.072	hours / lf	2.56	mhrs	71.00	\$ / lf	2,520.87	2.84	\$ / lf	100.83	1.37	\$ / lf	48.64	2,670.35					
14	DLH-Series Bar Joist	68DLH19	121' - 10"	121.833	lf	2200	lf / day	0.78	days	0.036	hours / lf	61.40	mhrs	51.20	\$ / lf	87,329.89	1.43	\$ / lf	2,439.10	0.73	\$ / lf	1,245.13	91,014.12					
30	W-Wide Flange	W12X26	23' - 11"	23.91667	lf	880	lf / day	0.82	days	0.064	hours / lf	45.92	mhrs	27.00	\$ / lf	19,372.50	2.48	\$ / lf	1,779.40	1.62	\$ / lf	1,162.35	22,314.25					
Sub-Total:				499.34	lf	Sub-Total Schedule Impact:			3.17 days	Sub-Total Labor:			201.60 mhrs	Sub-Total Cost:			\$233,413	\$7,912			\$4,683	\$246,008						
***Total:				353.59	lf	***Total Schedule Impact:			1.58 days	***Total Labor:			94.28 mhrs	***Total Cost:			\$126,711	\$3,694			\$2,275	\$132,680						
Note:														City Cost Index**														
														Alexandria, Virginia									1.000			0.964		
														\$126,711									\$3,561			\$2,275		

Note:

- * Based on Labor Output Displayed in Labor Column
- ** City Cost Index for Metals
- *** Grey Shaded Region is Part of the Existing Design