


The Pennsylvania State University HUB-Robeson Addition and Renovation University Park, PA



Work In Progress

- Temporary Partitions on 2nd Floor of HUB-Robeson Center
- Core Drill in Food Service
- Form and Place Rebar for Courtyard Foundations
- Form and Place Rebar in Crawlspace
- Weld Base Plates for Columns in Courtyard
- Demolition of Bookstore Walls and Courtyard Facade
- Demolition in Bookstore Lobby
- Demolition in 1st Floor Meeting Room
- Grange Building Water Infiltration
- Grange Parking Lot Excavation
- Excavate Coolers in Level B2 Crawlspace
- Complete Sawcut Opening on East Corner

Top of Parking Deck View



HUB EXPANSION

FOR THE STUDENTS
THROUGH COMMUNITY
COLLABORATION & SAFETY



South Entrance View



Loading Dock View



Bookstore Wall Demo



Courtyard Demolition



Cooler Excavation in Basement



Planned Work

- Begin Forming Shear Walls in Meeting Room
- Begin Layout for Bookstore Mezzanine Steel Erection
- Begin Forming and Placing Rebar for New Concrete Columns in Food Service Area
- Begin Temporary Roof Protection Work Above 2nd Floor Offices
- Continue Welding Base Plates in Courtyard
- Continue Forming and Placing Rebar in crawlspace
- Continue Courtyard Foundations
- Continue Core Drilling in Food Service Area
- Continue Demolition of Bookstore Walls
- Continue Demolition of Courtyard Façade
- Continue Demolition in 1st Floor Meeting Room
- Continue Relocation of Mechanical, Electrical, Plumbing, and Sprinkler near Ceramic Studio
- Continue Crawlspace Excavation