

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA



PENN STATE AE SENIOR CAPSTONE PROJECT
CHRIS DILORENZO | CONSTRUCTION OPTION
ADVISOR: DR. CHIMAY ANUMBA



PRESENTATION OUTLINE:

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. CASE STUDIES
 - III. OPTIMAL DETERMINED USES
 - IV. VIRTUAL MOCK-UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA



PENN STATE AE SENIOR CAPSTONE PROJECT
CHRIS DILORENZO | CONSTRUCTION OPTION
ADVISOR: DR. CHIMAY ANUMBA

BREADTH TOPICS

- PHOTOVOLTAIC ANALYSIS
- STRUCTURAL IMPACT ANALYSIS
- RENEWABLE ENERGY/ELECTRICAL BREADTH



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

PROJECT BACKGROUND

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM DESIGN AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

PROJECT LOCATION


- ONE HOSPITAL WAY, BUTLER, PA
- 35 MILES NORTH OF PITTSBURGH

BUILDING SIZE

- AREA : 209,678 SF
- 7 STORIES

PROJECT PARAMETERS:

- COST: \$80 MILLION GMP
- SEPTEMBER 2008 - JULY 2010



ORIGINAL SITE



FINAL SITE



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

PROJECT BACKGROUND

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS RE: PHOTOVOLTAIC ARRAY
 - 1. SITE AND BUILDING ANALYSIS
 - 2. ENERGY REDUCTION STUDIES
 - 3. SYSTEM DESIGN AND DESIGN
 - 4. STRUCTURAL IMPACT
 - 5. ENERGY IMPACT
 - 6. FINANCIAL FEASIBILITY
- III. ANALYSIS RE: MEP PREFABRICATION
 - 1. CASE STUDIES
 - 2. INITIAL PREFABRICATION PLANNING
 - 3. SCHEDULE AND COST REDUCTION
 - 4. SCHEDULE COMPRESSION
 - 5. MODULAR DESIGN
- IV. ANALYSIS RE: INCREASED BIM USAGE
 - 1. BIM EXECUTION GUIDE
 - 2. BIM STANDARDS
 - 3. OPTIMAL BIDDING STRATEGIES
 - 4. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



PROJECT PARTICIPANTS

- OWNER: BUTLER HEALTHCARE PROVIDERS
- GENERAL CONTRACTOR: TURNER CONSTRUCTION
- OWNER'S REPRESENTATIVE: RITTER CM
- ARCHITECT: DESIGN GROUP

FACILITY LAYOUT

- GROUND- 1ST FLOORS: SUPPORT SPACES
- 2ND FLOOR: OFFICES, EDUCATION, PUBLIC SPACES
- 3^{RD-7TH} FLOORS: PROCEDURAL SPACES



2nd Floor Layout



Upper Floor Layout



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

PROJECT BACKGROUND

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - C. SYSTEM DESIGN AND DESIGN
 - D. STRUCTURAL IMPACT
 - E. ENERGY IMPACT
 - F. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - C. SCHEDULE AND COST REDUCTION
 - D. SCHEDULE COMPRESSION
 - E. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
 - D. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

BUILDING SYSTEMS

- STRUCTURAL SYSTEM
 - STEEL STRUCTURE
 - CAST-IN-PLACE CONCRETE FLOOR SLABS
- MECHANICAL SYSTEM
 - SEVEN AIR-HANDLING UNITS, VAV SYSTEM
- ELECTRICAL SYSTEM
 - TIES INTO GRID FROM EXISTING HOSPITAL CONNECTION
 - EACH FLOOR HAS DEDICATED ELECTRICAL ROOMS



Image Courtesy of Turner

BUILDING SYSTEMS

- FAÇADE DETAILS
 - MASONRY
 - GLAZING



Image Courtesy of Turner



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION


PHOTOVOLTAIC ARRAY

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM DESIGN AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



Kyocera Solar Panel

PROBLEM BACKGROUND

- STATE-OF-THE-ART FACILITY
- SUSTAINABILITY NOT ADDRESSED
- LARGE ENERGY CONSUMPTION (\$100,000/MONTH)

POTENTIAL SOLUTION

- ROOF-MOUNTED PHOTOVOLTAIC ARRAY
- TWO AVAILABLE ROOFS (5TH FLOOR, 8TH FLOOR)



8th Floor Roof Space



5th Floor Roof Space



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

PHOTOVOLTAIC ARRAY

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION




PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - C. SYSTEM DESIGN AND DESIGN
 - D. STRUCTURAL IMPACT
 - E. ENERGY IMPACT
 - F. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - C. SCHEDULED AND COST REDUCTION
 - D. SCHEDULE COMPRESSION
 - E. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
 - D. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

SITE SHADOWING ANALYSIS

SPRING/FALL EQUINOX



9:00 AM



4:00 PM

SUMMER SOLSTICE



9:00 AM



4:00 PM


WINTER SOLSTICE



9:00 AM



4:00 PM




OPTIMAL PHOTOVOLTAIC LAYOUT



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM DESIGN AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



ENERGY REDUCTION STUDIES

- DAILY ENERGY USE: 56,000 kwh
- INITIAL PLANS: POWER THE LIGHTING IN THE NEW TOWER
 - ALL LIGHTING = 3,276 kwh/day (4,000 PANELS NEEDED)
 - CORRIDOR LIGHTING: 1,224 kwh/day (1,500 PANELS NEEDED)
- REVISED PLAN: # OF PANELS BASED ON AVAILABLE SPACE


Light Type	Description	Wattage	# of Lamps	Total Watts
CF1	4' Staggered Strip-Corridors	58	351	20358
DF1	Fluorescent Downlight 7" Aperture	52	316	16432
LF3	4' Raked Downlight	28	8	224
JF2	4' Wall Bracket	58	10	580
LF2	2x4 Lens Troffer	58	20	1160
MF4	2x2 Basket Style	31	208	6448
MF6	2x4 Basket Style	58	81	4698
NF1	6"x4" Industrial Wrap Around	58	8	464
TH3	Lobby Track Lighting	48	12	576
Total Energy Usage per Hour (kw)				50.94

Corridor Lighting Calculations




PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
- III. SYSTEM LAYOUT AND DESIGN
 - A. STRUCTURAL IMPACT
 - B. ENERGY IMPACT
 - C. FINANCIAL FEASIBILITY
- IV. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - C. SCHEDULE AND COST REDUCTION
 - D. RESOURCE COMPRESSION
 - E. MODULAR DESIGN
- V. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
 - D. VIRTUAL MOCK UPS
- VI. LESSONS LEARNED
- VII. ACKNOWLEDGEMENTS



4' PANEL SPACING



2' PANEL SPACING

REVISED PHOTOVOLTAIC PLAN

- ARRAY BASED ON DESIGN OF THE ROOF
 - AVAILABLE AREA
 - OPTIMAL TILT OF THE PANELS
 - SPACING BETWEEN ROWS
- SPACING: DETERMINES THE NUMBER OF PANELS TO BE INSTALLED
 - BASED ON SHADOWING
 - OPTIMAL: 4' BETWEEN ROWS



EQUINOX: 10:00 AM SHADOWS



EQUINOX: 4:00 SHADOWS



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

PHOTOVOLTAIC ARRAY

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
- III. SYSTEM LAYOUT AND DESIGN
 - I. STRUCTURAL IMPACT
 - II. ENERGY IMPACT
 - III. FINANCIAL FEASIBILITY
- IV. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULED AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- V. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- VI. LESSONS LEARNED
- VII. ACKNOWLEDGEMENTS




KYOCERA KD210GX-LP




UNIRAC MOUNTING SYSTEM

FINAL ARRAY DESIGN

- KYOCERA KD210GX-LP PANELS
- SPACED AT 4' BETWEEN ROWS
- UNIRAC ADJUSTABLE ROOF MOUNT



PLAN VIEW OF PV LAYOUT



ISOMETRIC VIEW OF PV LAYOUT



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - C. SYSTEM DESIGN AND DESIGN
 - D. STRUCTURAL IMPACT
 - E. ENERGY IMPACT
 - F. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - C. SCHEDULE AND COST REDUCTION
 - D. SCHEDULE COMPRESSION
 - E. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
 - D. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



TYPICAL 5TH FLOOR ROOF BAY

STRUCTURAL BREADTH: STRUCTURAL SYSTEM IMPACT

- 5TH FLOOR ROOF CALCULATED: DENSEST PV LAYOUT
 - ROOF LIVE LOAD: 115 PSF
 - MINIMUM ROOF DESIGN LOAD: 30 PSF
- W 18X40 STEEL BEAMS
 - SPAN 30', SPACED AT 7'
- W 24X62 GIRDERS
 - SPAN 28', SPACED AT 30'



PV ARRAY IMPOSED ON STRUCTURAL SYSTEM

Weight of PV Panels	# of Panels/Beam Trib. Area	Total Load Added to Area	Total PV PSF
40.8 lbs	10	408 lbs	2.0

LOAD PRODUCED BY PHOTOVOLTAIC PANELS

- INCLUDE 0.6 PSF FOR BACKING SYSTEM

Steel Member	Deflection	Max Deflection	Result
W18x40 Beam	1.06"	1.5"	PASS
W 24x62 Girder	1.00"	1.4"	PASS

DEFLECTION CALCULATION RESULTS

Steel Member	Bending Moment (K-FT)	Max Bending Moment (K-FT)	Result
W 18x40 Beam	175.5	294	PASS
W 24x62 Girder	670.32	574	FAIL

MOMENT CALCULATION RESULTS

- BENDING MOMENT CONTROLS DESIGN: GIRDER RESIZED TO W 24X76



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

PHOTOVOLTAIC ARRAY

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - C. SYSTEM ENERGY AND DESIGN
 - D. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - C. SCHEDULE AND COST REDUCTION
 - D. SCHEDULE COMPRESSION
 - E. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
 - D. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

Station Identification	
City:	Pittsburgh
State:	Pennsylvania
Latitude:	40.50° N
Longitude:	80.22° W
Elevation:	373 m
PV System Specifications	
DC Rating:	51.2 kW
DC to AC Derate Factor:	0.77
AC Rating:	39.5 kW
Array Type:	Fixed Tilt
Array Tilt:	41.0°
Array Azimuth:	180.0°

PVWATTS - INPUTS

ENERGY IMPACT

- SYSTEM SIZE OF 51,240 WATTS
- 244 PANELS
- 210 WATT PANELS
- PV WATTS FACTOR: 1098
- USED FOR FINANCIAL FEASIBILITY CALCULATIONS



Month	Results		
	Solar Radiation kWh/m ² /hr	AC Energy kWh	Energy Value \$
1	2.66	3344	267.52
2	3.51	3983	318.64
3	4.24	5043	403.84
4	4.90	5616	449.44
5	5.16	5818	465.44
6	5.38	5688	455.04
7	5.24	5720	457.60
8	5.40	5913	473.04
9	4.64	5093	402.64
10	4.15	4827	386.16
11	2.64	3042	243.36
12	1.89	2205	176.40
Year	4.15	56235	4498.80

PVWATTS - RESULTS



PHOTOVOLTAIC ARRAY



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULED AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

INITIAL SYSTEM COST

- COST OF SYSTEM: \$7/WATT (ENGINEERING NEWS-RECORD)
- REBATES AND INCENTIVES
 - FEDERAL TAX CREDIT: 30% OF GROSS INSTALLATION
 - PA SUNSHINE SOLAR: 35% OF COST (UP TO \$5,000)
 - PA ALTERNATIVE ENERGY PRODUCTION: 15% AFTER ALL OTHER INCENTIVES
- FINAL INSTALLATION COST: \$208,998.00

Initial Cost of PV System		
Size (kW)	Price/Watt	Cost
11.2	\$7.00	\$358,400.00

INITIAL SYSTEM COST

Initial Cost of PV System After Incentives			
Incentive Name	Description	Cost Reduction	Adjusted Cost
	Initial Cost		\$358,400.00
Federal Tax Credit	30% of Gross Installation	\$107,520.00	\$250,880.00
PA Sunshine Solar	35% of Cost (up to \$5,000)	\$5,000.00	\$245,880.00
PA Alternative Energy Production	15% After All Other Incentives	\$36,882.00	\$208,998.00
	Final Cost		\$208,998.00

COST INCORPORATING INCENTIVES




PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

PAYBACK PERIOD

- CALCULATED USING REBATE AND LOAN CALCULATOR
 - CREATED BY ANDREW MACKAY (M.S. CONSTRUCTION MANAGEMENT)
- ASSUMED COST WILL BE TIED INTO GMP
 - BANK LOAN
- 25-YEAR VALUE: \$745,127.93
- PAYBACK PERIOD: APPROXIMATELY 2 YEARS






PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

SUMMARY & RECOMMENDATION

- SHORT PAYBACK PERIOD, OPTIMAL TO INSTALL THE SYSTEM
- 244 PANEL SYSTEM, 51.5 KWH SYSTEM
- DESIGN AS SPECIFIED
 - 4' SPACING
 - SOUTH-ORIENTED





PRESENTATION OUTLINE


- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - 1. SITE AND BUILDING ANALYSIS
 - 2. ENERGY REDUCTION STUDIES
 - 3. SYSTEM LAYOUT AND DESIGN
 - 4. STRUCTURAL IMPACT
 - 5. ENERGY IMPACT
 - 6. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 - 1. CONCEPT STUDIES
 - 2. INITIAL PREFABRICATION PLANNING
 - 3. SCHEDULE AND COST REDUCTION
 - 4. SCHEDULE COMPRESSION
 - 5. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - 1. BIM EXECUTION GUIDE
 - 2. BIM STANDARDS
 - 3. OPTIMAL BIDDING STRATEGIES
 - 4. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

PROBLEM BACKGROUND

- SCHEDULE THE MAIN DRIVING FACTOR
- COMPLEX MEP SYSTEMS
- SMALL CEILING PLENUMS

POTENTIAL SOLUTION

- SYSTEM ALREADY MODELED FOR 3D CLASH DETECTION
- PREFABRICATED MEP RACKS
- REDUCE COST AND SCHEDULE
- REDUCE CONSTRUCTION WASTE



OVERHEAD MEP WORK



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

MEP PREFABRICATION

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - A. INITIAL PREFABRICATION PLANNING
 - B. SCHEDULE AND COST REDUCTION
 - C. SCHEDULE COMPRESSION
 - D. MODULAR DESIGN
 - II. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
 - D. VIRTUAL MOCK UPS
 - IV. LESSONS LEARNED
 - VI. ACKNOWLEDGEMENTS

CASE STUDIES

- MIAMI VALLEY HOSPITAL
 - 500,000 SF, 12-STORY ADDITION
 - LARGE GC/CM LED THE PROJECT (SKANSKA)
 - MEP SUBCONTRACTORS BROUGHT ON BOARD EARLY
 - PREFABRICATED CORRIDOR SPACES



COURTESY OF URBANOHIIO.COM

- BENEFITS
 - ALL WORK DONE AT BENCH-HEIGHT
 - PRODUCTIVITY TRIPLED
 - LOWER WAGES FOR SHOP EMPLOYEES
 - INCREASED SAFETY: NO INJURIES
- SIMILAR CASE STUDY: WALSGRAVE (COVENTRY) HOSPITAL



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

MEP PREFABRICATION

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
 - IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
 - V. LESSONS LEARNED
 - VI. ACKNOWLEDGEMENTS

INITIAL PREFABRICATION PLANNING

- BIM ALREADY UTILIZED FOR 3D CLASH DETECTION
- CORRIDORS TO BE PREFABRICATED
 - PROCEDURAL SPACES TOO COMPLEX
 - 1ST FLOOR: MAIN CORRIDOR
 - 3RD FLOOR: CENTRAL CORRIDORS, O.R. CORRIDOR, PACU AREA
 - 5TH, 7TH FLOORS: CENTRAL PATIENT HALLWAY CORRIDORS



1ST FLOOR PREFABRICATION



3RD FLOOR PREFABRICATION



5TH-7TH FLOORS PREFABRICATION



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

MEP PREFABRICATION

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - 1. SITE AND BUILDING ANALYSIS
 - 2. ENERGY REDUCTION STUDIES
 - 3. SYSTEM LAYOUT AND DESIGN
 - 4. STRUCTURAL IMPACT
 - 5. ENERGY IMPACT
 - 6. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 - 1. COST STUDIES
 - 2. INITIAL PREFABRICATION PLANNING
 - 3. SCHEDULE AND COST REDUCTION
 - 4. RESOURCE COMPRESSION
 - 5. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - 1. BIM EXECUTION GUIDE
 - 2. OPEN BIDDING
 - 3. OPTIMAL BIDDING STRATEGIES
 - 4. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



ACTIVITY DURATION REDUCTION

- CONSERVATIVELY, PRODUCTIVITY DOUBLED
- ONLY MAIN MEP SYSTEMS REDUCED, BRANCH SYSTEMS UNCHANGED
- REDUCTIONS CALCULATED BY CONTRACTOR

Contractor	Original Duration	Prefabricated Duration	Reduction in Duration
Mechanical	221 Days	120 Days	101 Days
Electrical	228 Days	119 Days	109 Days
Plumbing	339 Days	175 Days	164 Days
Fire Protection	130 Days	69 Days	61 Days

DURATION COMPARISON BY CONTRACTOR

COST REDUCTIONS

Contractor	Hourly Rate
Mechanical	\$31.38/Hour
Electrical	\$38/Hour
Plumbing	\$34.75/Hour
Fire Protection	\$30.84/Hour

HOURLY CONTRACTOR RATES

Contractor	Hourly Rate	Number of Workers	Number of Days	Total Cost Savings
Mechanical	\$31.38/Hr	9	101 Days	\$228,195
Electrical	\$38/Hr	12	109 Days	\$397,632
Plumbing	\$34.75/Hr	7	164 Days	\$319,144
Fire Protection	\$30.84/Hr	2	61 Days	\$30,100
Total				\$975,071

TOTAL COST SAVINGS BY TRADE

- TOTAL COST SAVINGS = \$975,071 (3% MEP CONTRACT SAVINGS)




PRESENTATION OUTLINE


- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 1. SITE AND BUILDING ANALYSIS
 2. ENERGY REDUCTION STUDIES
 3. SYSTEM LAYOUT AND DESIGN
 4. STRUCTURAL IMPACT
 5. ENERGY IMPACT
 6. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 1. CASE STUDIES
 2. INITIAL PREFABRICATION PLANNING
 3. SCHEDULE AND COST REDUCTION
 4. SCHEDULE COMPRESSION
 5. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 1. BIM EXECUTION GUIDE
 2. BIM STANDARDS
 3. OPTIMAL BIDDING STRATEGIES
 4. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

SCHEDULE COMPRESSION

- MEP PREFABRICATION CAN BEGIN AS STRUCTURE IS ERECTED
- ACTUAL MEP INSTALLATION START: JUNE 2ND, 2009
- PREFABRICATED MEP START DATE: OCTOBER, 2008
- APPROXIMATELY 9 MONTHS IN ADVANCE



ORIGINAL MEP START



PREFABRICATED MEP START



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

MEP PREFABRICATION

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION




PRESENTATION OUTLINE


- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

MODULAR DESIGN CONCEPT

- MODULES: 8' WIDE X 20' LONG
- MOST HALLWAYS: 8' WIDTH



MODULAR CONCEPT (MIAMI VALLEY)



TYPICAL CORRIDOR MODULE



INDIVIDUAL MODEL (MIAMI VALLEY)

MODULE INSTALLATION





PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL RESULTS
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

SUMMARY & RECOMMENDATION

- PROCEED WITH MEP PREFABRICATION
- USE EXISTING 3D COORDINATION MODEL
- CORRIDORS TO BE PREFABRICATED
- JUST-IN-TIME DELIVERY
- CONSTRUCTION WASTE REDUCED
- NEARLY \$1 MILLION IN SAVINGS
- EARLIER MEP START DATE


- MOST IMPORTANT, NEARLY ELIMINATE SAFETY CONCERNS





PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINISHES FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULED AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



3D COORDINATION



4D MODELING

PROBLEM BACKGROUND

- BIM REQUESTED BY THE OWNER, NO STRICT REQUIREMENTS
- EXISTING BIM USES
 - 3D COORDINATION
 - 4D SCHEDULING MODELS
- SIGNIFICANT AREAS TO EXTEND BIM USAGE

POTENTIAL SOLUTIONS

- INCREASE BIM IMPLEMENTATION ON THE PROJECT
- BRING BIM INTO THE PROJECT EARLIER
- BIM EXECUTION GUIDE
- CASE STUDIES



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINISH/FACILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. CASE STUDIES
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

BIM EXECUTION GUIDE

- CREATED BY THE COMPUTER INTEGRATED CONSTRUCTION (CIC) RESEARCH PROGRAM
- PROVIDES A PROCEDURE TO IMPLEMENT BIM ON A PROJECT
- 21 BIM USES INCLUDED IN THE GUIDE



Building Maintenance Scheduling	Design Authoring
Building Systems Analysis	Engineering Analysis
Asset Management	Sustainability Evaluation (LEED)
Space Management and Tracking	Code Validation
Disaster Planning	Design Reviews
Record Modeling	Programming
Site Utilization Planning	Site Analysis
Construction System Design (Virtual Mock-up)	Phase Planning (4D Modeling)
Digital Fabrication	Cost Estimation
3D Control and Planning (Digital Layout)	Existing Conditions Modeling
3D Coordination	

BIM EXECUTION GUIDE: BIM USES



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

BIM USAGE

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ABRAV
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINISH/FACILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. CASE STUDIES
 - III. OPERATIONAL BENCHMARKING
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

CASE STUDIES

- RESEARCH: HEALTHCARE PROJECTS
 - *"A UNIFIED APPROACH TO HEALTHCARE PROJECT DELIVERY: SYNERGIES BETWEEN GREENING STRATEGIES, LEAN PRINCIPLES, AND BIM"*
 - *"CASE STUDIES IN BIM IMPLEMENTATION FOR PROGRAMMING OF HEALTHCARE FACILITIES"*
- WRITTEN BY PENN STATE FACULTY MEMBERS



ISSUES DISCUSSED

- ELIMINATING WASTE
- FACILITY OPERATIONS
- SCENARIO SIMULATIONS
- FACILITY LAYOUT
- EARLY IMPLEMENTATION
- PREFABRICATION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. CASE STUDIES
 - III. OPTIMAL DETERMINED USES
 - IV. VIRTUAL MOCK-UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

OPTIMAL DETERMINED USES

Building Maintenance Scheduling	Design Authoring
Building Systems Analysis	Engineering Analysis
Asset Management	Sustainability Evaluation (LEED)
Space Management and Tracking	Code Validation
Disaster Planning	Design Reviews
Record Modeling	Programming
Site Utilization Planning	Site Analysis
Construction System Design (Virtual Mock-up)	Phase Planning (4D Modeling)
Digital Fabrication	Cost Estimation
3D Control and Planning (Digital Layout)	Existing Conditions Modeling
3D Coordination	

OPTIMAL BIM USES

REASONS FOR DECISIONS

- 3D COORDINATION ALREADY IN PLACE
- AWARE OF MAINTENANCE ISSUES PRIOR TO PROBLEMS
- DISCUSSIONS WITH TURNER PERSONNEL
- STRICT CODE REQUIREMENTS AND INSPECTIONS
- QUICK BUDGET REVISIONS
- MAIN FOCUS: VIRTUAL MOCK-UPS



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

BIM USAGE

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULED AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. CASE STUDIES
 - III. OPTIMAL DETERMINED USES
 - IV. VIRTUAL MOCK-UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

VIRTUAL MOCK-UPS

- PROJECT TEAM: MOST BENEFICIAL USE
- COMMUNICATE DESIGN TO THE OWNER
- MOST PROBLEMATIC AREAS: OPERATING ROOMS
 - DISPLAY MONITORS
 - CLASHES BETWEEN OVERHEAD BOOMS AND LIGHTS/DIFFUSERS
 - POWER OUTLETS



OPERATING ROOM



PATIENT CARE ROOM



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BETTERMENT DUES
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



PRODUCING THE MOCK-UP

- FOCUS ON CYSTOSCOPY AND ENDOSCOPY OPERATING ROOMS
- PRINCIPLE CAN BE APPLIED TO REST OF BUILDING
- MODEL ORIGINALLY PRODUCED IN REVIT
- EXPORTED TO UNITY THROUGH 3D STUDIO MAX
 - GAME ENGINE
 - 3D AUTHORING TOOL
 - INTERACTIVE MODEL



CYSTO/ENDO HALLWAY



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINISH/FACILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BETTERMENT STUDIES
- V. VIRTUAL MOCKUPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

REVIT MODEL

• CREATE FLOORPLAN

- LIGHTING FIXTURES
- DIFFUSERS AND REGISTERS
- ELECTRICAL POWER OUTLETS
- DATA OUTLETS
- MEDICAL BOOM LOCATION
- MOBILE MEDICAL EQUIPMENT
- PLUMBING FIXTURES



CYSTO/ENDO REVIT MODEL



ENDOSCOPY ROOM



CYSTOSCOPY ROOM



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - C. SYSTEM LAYOUT AND DESIGN
 - D. STRUCTURAL IMPACT
 - E. ENERGY IMPACT
 - F. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. LOMA STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - C. SCHEDULE AND COST REDUCTION
 - D. SCHEDULE COMPRESSION
 - E. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - C. OPTIMAL BIDDING STRATEGIES
- V. VIRTUAL MOCK-UPS
- VI. LESSONS LEARNED
- VII. ACKNOWLEDGEMENTS

UNITY MODEL

- INTERACTIVE
- FIRST PERSON CONTROLLER



REVIT



UNITY



REVIT



UNITY



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

BIM USAGE

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL DETERMINED USES
- IV. VIRTUAL MOCK-UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

UNITY WALKTHROUGH



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

BIM USAGE

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ABAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINISH/FACILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK-UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

SUMMARY & RECOMMENDATION

- INCORPORATE BIM AS EARLY AS POSSIBLE
- FULL TEAM COLLABORATION
- PROVIDES BENEFITS TO THE ENTIRE PROJECT TEAM
- VIRTUAL MOCK-UP PROVIDES THE MOST BENEFIT

MAE RESEARCH

- AE 598C: SUSTAINABLE CONSTRUCTION PROJECT MANAGEMENT
 - PHOTOVOLTAIC APPLICATIONS
- AE 597G: BIM EXECUTION PLANNING
 - BIM EXECUTION GUIDE
- AE 597F: VIRTUAL FACILITY PROTOTYPING
 - UNITY APPLICATIONS
 - INTERACTIVE MODELS




PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK-UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

FINAL SUMMARY

- ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - REBATES AND INCENTIVES ALLOW THE SYSTEM TO BE FEASIBLE
 - 2-YEAR PAYBACK PERIOD
- ANALYSIS #2: MEP PREFABRICATION
 - REDUCES COST AND SHORTENS SCHEDULE
 - IMPROVES SAFETY AND PRODUCTIVITY
 - REDUCES CONSTRUCTION WASTE



- ANALYSIS #3: INCREASED BIM USAGE
 - EARLY IMPLEMENTATION PRODUCES THE MOST BENEFIT
 - VIRTUAL MOCK-UP DEEMED AS MOST BENEFICIAL





BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION


ACKNOWLEDGEMENTS

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULED AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS



INDUSTRY

- **TURNER CONSTRUCTION**
 - MEGAN CORRIE (WORTMAN) : AE CLASS OF 2008
 - RYAN LUDWIG
- **DESIGN GROUP**
- **DR. CHIMAY ANUMBA: ADVISOR**
- **SONALI KUMAR: AE GRADUATE STUDENT**
- **DR. JOHN MESSNER**

ACADEMIC

SPECIAL THANKS

- **TURNER CONSTRUCTION**
- **BUTLER HEALTH SYSTEM**
- **PACE INDUSTRY MEMBERS**
- **FAMILY & FRIENDS**





PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

ELECTRICAL LOAD CALCULATIONS

- TOTAL ENERGY USAGE PER DAY: 3,276 KWH
- PER MONTH: 98,290 KWH
- WATTAGE OF PANELS: 300 W
- TOTAL PANELS NEEDED: APPROXIMATELY 4,000

Light Type	Description	Wattage	# of Lamps	Total Watts
AF1	4' Cylinder Custom Stair Pendant	58	2	116
AF2	2' Cylinder Custom Stair Pendant	36	2	72
AF3	2' Drum Custom Stair Pendant	85	3	255




PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - I. SITE AND BUILDING ANALYSIS
 - II. ENERGY DEMAND STUDIES
- III. SYSTEM LAYOUT AND DESIGN
 - I. STRUCTURAL IMPACT
 - II. ENERGY IMPACT
 - III. FINANCIAL FEASIBILITY
- IV. ANALYSIS #2: MEP PREFABRICATION
 - I. CASE STUDIES
 - II. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULED AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- V. ANALYSIS #3: INCREASED BIM USAGE
 - I. BIM EXECUTION GUIDE
 - II. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- VI. LESSONS LEARNED
- VII. ACKNOWLEDGEMENTS

SYSTEM TIE-IN

- EXISTING HOSPITAL TIED INTO GRID
- SUPPLY-SIDE INTERCONNECTION
- NATIONAL ELECTRIC CODE
 - PV GENERATED POWER MUST TIE-IN PRIOR TO REACHING MAIN DISTRIBUTION PANEL
 - TIES-IN AT A METER BOX
- REMAINING POWER STILL PULLED FROM THE GRID



SUPPLY SIDE INTERCONNECTION
- COURTESY OF ALLSTAR ELECTRIC



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS


STRUCTURAL LOAD CALCULATIONS

Beam Loading Calculations (W18x40)

Factored Load: $1.2 (30 \text{ PSF} + 2.6 \text{ PSF}) + 1.6 (115 \text{ PSF}) = 223.12 \text{ PSF}$
 Load (PLF) = $(223.12 \text{ PSF}) \times (7' \text{ Tributary Area}) = 1561.9 \text{ plf} = 1.56 \text{ klf}$
 Load per Support = $(1.56 \text{ klf}) \times (30') / 2 \text{ Supports} = 23.4 \text{ k}$
 Bending Moment = $wL^2/8 = (1.56 \text{ klf}) (30')^2/8 = 175.5 \text{ kip-ft}$
 W18x40: Max Bending Moment = $294 > 175.5$, OK (AISC Steel Construction Manual)

Deflection Calculations

Load: $32.6 \text{ PSF} + 115 \text{ PSF} = 147.6 \text{ PSF}$, $147.6 \text{ PSF} \times 7' \text{ Trib. Width} = 1033.2 \text{ PLF}$
 Deflection Max: $L/240 = (30' \times 12'/1') / 240 = 1.5"$
 Deflection = $(5wL^4) / (384EI) = 5 (1033.2 \text{ PLF}) (30')^4 (1728 \text{ Conversion}) = 1.06' < 1.5'$, OK
 (384)(29,000,000 psi) (612 in⁴)






PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

PAYBACK CALCULATOR



Metric	
Year Cost of Electricity	\$0.1416/kWh
Disc. Rate Interest	3.00%
Array Value	400,570.00
Loan	
Percentage Borrowed	100.00%
Loan Value	\$400,570.00
Interest Rate	3.50% / Yr
Period	25 Years
Cost	\$0.00000000
Incentives/Incentives	
PA Solar Subsidy	16.15%
PA Tax Rebate	15.00%
Federal Tax Credits	30.00%
DCED Grant	\$50,000.00
PSIA Grant	\$50,000.00
System	
Cost	\$1,200,000
Cost / kW	\$1,500.00 / kW
Total Cost	\$150,400.00
Performance Factor	1.000
Annual AC production	96,000 kWh
Roof Area Needed	33,000 sq. ft.
Net Present Expense	
Loan Cost	\$150,400.00
Total Expenses	\$150,400.00
25 yr Value	\$1745,127.00



BUTLER HEALTH SYSTEM
 NEW INPATIENT TOWER
 BUTLER, PA
 CHRIS DILORENZO | CONSTRUCTION OPTION

APPENDICES

BUTLER HEALTH SYSTEM
 NEW INPATIENT TOWER
 BUTLER, PA
 CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

PV SPECIFICATIONS

- 244 PANELS
- 210 WATTS

THE NEW VALUE FRONTIER
KYOCERA
KD210GX-LP
 210W MONOCRYSTALLINE SILICON PERC
 MONOCRYSTALLINE PERC
 MONOCRYSTALLINE PERC

Key Features:

- **LONG-DURATION** - 25-year warranty
- **PERFORMANCE** - 210W
- **STABILITY** - 25-year warranty
- **RELIABILITY** - 25-year warranty
- **SAFETY** - 25-year warranty
- **ENVIRONMENTAL** - 25-year warranty

Electrical Characteristics:

Maximum Power (Pmax)	210W
Maximum Power Voltage (Vmp)	38.8V
Maximum Power Current (Imp)	5.41A
Open Circuit Voltage (Voc)	47.1V
Short Circuit Current (Is)	5.77A
Temperature Coefficient (Pmax)	-0.45%/°C
Temperature Coefficient (Voc)	+0.025%/°C
Temperature Coefficient (Is)	+0.05%/°C

Specifications

Physical Specifications:

- **Dimensions:** 1652mm x 992mm
- **Weight:** 22.5kg
- **Mounting:** Standard
- **Material:** Monocrystalline Silicon
- **Color:** Black

Electrical Specifications:

Maximum Power (Pmax)	210W
Maximum Power Voltage (Vmp)	38.8V
Maximum Power Current (Imp)	5.41A
Open Circuit Voltage (Voc)	47.1V
Short Circuit Current (Is)	5.77A
Temperature Coefficient (Pmax)	-0.45%/°C
Temperature Coefficient (Voc)	+0.025%/°C
Temperature Coefficient (Is)	+0.05%/°C

KYOCERA
 KYOCERA Corporation

Global Headquarters:

- KYOCERA Group (Kyocera Group)
- KYOCERA America, Inc.
- KYOCERA Europe, Ltd.
- KYOCERA India Pvt. Ltd.
- KYOCERA Brazil, Ltd.
- KYOCERA Mexico, S. de CV.
- KYOCERA Chile, S.A.
- KYOCERA Peru, S.A.
- KYOCERA Colombia, S.A.
- KYOCERA Argentina, S.A.
- KYOCERA Uruguay, S.A.
- KYOCERA Venezuela, S.A.
- KYOCERA Ecuador, S.A.
- KYOCERA Costa Rica, S.A.
- KYOCERA Panama, S.A.
- KYOCERA Dominican Republic, S.A.
- KYOCERA Haiti, S.A.
- KYOCERA Guatemala, S.A.
- KYOCERA Honduras, S.A.
- KYOCERA Nicaragua, S.A.
- KYOCERA El Salvador, S.A.
- KYOCERA Honduras, S.A.
- KYOCERA Guatemala, S.A.
- KYOCERA El Salvador, S.A.
- KYOCERA Honduras, S.A.
- KYOCERA Guatemala, S.A.
- KYOCERA El Salvador, S.A.
- KYOCERA Honduras, S.A.
- KYOCERA Guatemala, S.A.
- KYOCERA El Salvador, S.A.
- KYOCERA Honduras, S.A.
- KYOCERA Guatemala, S.A.
- KYOCERA El Salvador, S.A.
- KYOCERA Honduras, S.A.
- KYOCERA Guatemala, S.A.
- KYOCERA El Salvador, S.A.



BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION

APPENDICES

BUTLER HEALTH SYSTEM
NEW INPATIENT TOWER
BUTLER, PA
CHRIS DILORENZO | CONSTRUCTION OPTION



PRESENTATION OUTLINE

- I. PROJECT BACKGROUND
- II. ANALYSIS #1: PHOTOVOLTAIC ARRAY
 - A. SITE AND BUILDING ANALYSIS
 - B. ENERGY REDUCTION STUDIES
 - III. SYSTEM LAYOUT AND DESIGN
 - IV. STRUCTURAL IMPACT
 - V. ENERGY IMPACT
 - VI. FINANCIAL FEASIBILITY
- III. ANALYSIS #2: MEP PREFABRICATION
 - A. CASE STUDIES
 - B. INITIAL PREFABRICATION PLANNING
 - III. SCHEDULE AND COST REDUCTION
 - IV. SCHEDULE COMPRESSION
 - V. MODULAR DESIGN
- IV. ANALYSIS #3: INCREASED BIM USAGE
 - A. BIM EXECUTION GUIDE
 - B. BIM STANDARDS
 - III. OPTIMAL BIDDING STRATEGIES
 - IV. VIRTUAL MOCK UPS
- V. LESSONS LEARNED
- VI. ACKNOWLEDGEMENTS

MEP SYSTEM DURATION REDUCTION

Contractor	Original Duration	Prefabricated Duration	Reduction in Duration
Mechanical	221 Days	120 Days	101 Days
Electrical	228 Days	119 Days	109 Days
Plumbing	339 Days	175 Days	164 Days
Fire Protection	130 Days	69 Days	61 Days

Contractor	Hourly Rate	Number of Workers	Number of Days	Total Cost	Savings
Mechanical	\$31.38/Hr	9	101 Days	\$228,195	
Electrical	\$38/Hr	12	109 Days	\$397,632	
Plumbing	\$34.75/Hr	7	164 Days	\$319,144	
Fire Protection	\$30.84/Hr	2	61 Days	\$30,100	
Total					\$975,071

Activity Name	Original Duration (Days)	Prefabricated Duration (Days)	Reduction in Schedule (Days)
First Floor MEP Work			
First Floor Ductwork			
Install S.A. Main Duct-AHJ01	10	5	5
Install R.A. Main Duct-AHJ01	10	5	5
Install R.A. Main Duct-AHJ02	5	3	2
Install S.A. Main Duct-AHJ06	3	2	1
Install S.A. Main Duct-AHJ07	3	2	1