

**PROJECT
BACKGROUND**

FAÇADE DESIGN AND
PREFABRICATION
ANALYSIS

STRUCTURAL SLAB
SYSTEM ANALYSIS

PUNCHING SHEAR
STRUCTURAL ANALYSIS

CONCLUSION AND
ACKNOWLEDGEMENTS

ST. JOSEPH'S WOMEN'S HOSPITAL



PROJECT BACKGROUND INFORMATION...

**ST. JOSEPH'S WOMEN'S HOSPITAL
NEONATAL INTENSIVE CARE UNIT (NICU)**



**3030 W. MARTIN LUTHER KING, JR. BLVD.
TAMPA, FL 33607**

PROJECT LOCATION



PROJECT DELIVERY TEAM

OWNER

St. Joseph's Hospital Women's Hospital
Neonatal Intensive Care Unit (NICU) Expansion
Operated by Baycare Health Systems
3030 West Dr. Martin Luther King, Jr. Boulevard
Tampa, FL 33607

CONSTRUCTION MANAGER

Barton Malow Company
8529 South Park Circle, Suite 140
Orlando, FL

ARCHITECT

HKS Architects, Inc.
225 East Robinson Street, Suite 405
Orlando, FL 32801

STRUCTURAL ENGINEER

HKS, Inc.
1919 McKinney Avenue
Dallas, TX 75201

MEP ENGINEER

Smith Seckman Reid, Inc.
6948 Professional Parkway East
Sarasota, FL 34240

CIVIL ENGINEER

Mills & Associates
3242 Henderson Boulevard, Suite 300
Tampa, FL 33609

MEDICAL EQUIPMENT PLANNER

HKS Architects, Inc.
113 Seaboard Lane
Franklin, TN 37067

LANDSCAPE ARCHITECT

**Graham Booth Landscape
Architecture**
646 Second Avenue South
St. Petersburg, FL 33701

**PENN STATE ARCHITECTURAL ENGINEERING
SENIOR THESIS PRESENTATION - APRIL 11, 2011**

**DENNIS GIBSON
CONSTRUCTION MANAGEMENT**

PROJECT BACKGROUND	ST. JOSEPH'S WOMEN'S HOSPITAL
FAÇADE DESIGN AND PREFABRICATION ANALYSIS	
STRUCTURAL SLAB SYSTEM ANALYSIS	
PUNCHING SHEAR STRUCTURAL ANALYSIS	
CONCLUSION AND ACKNOWLEDGEMENTS	

FAÇADE REDESIGN AND PREFABRICATION...

HOW IS IT BEING DONE?

- PRECAST CONCRETE PANELS WELDED TO STEEL EMBED PLATES IN TWO-WAY FLAT PLATE SLAB
- GLAZING "STICK-BUILT" IN THE FIELD AFTER PRECAST HAS BEEN ERECTED



WHAT ISSUES HAVE SURFACED?

- CRANE PICK LIMITATIONS
- NOA RATING FOR GLAZING ASSEMBLY
- EXTENSIVE FIELD WELDING




WHAT DO WE HOPE TO GAIN?

- REDUCE WELDING AND INSTALLATION TIME
- INCLUDE WINDOW INSTALLATION IN PREFABRICATION STAGE
- NOA RATING CERTIFICATION
- COST SAVINGS

HOW CAN IT BE DONE?



TONGUE AND GROOVE TYPE PRECAST SYSTEM



CREATE A REPEATABLE CONSISTENT DESIGN THAT REQUIRES FEWER PANELS AND CONNECTIONS!

PROJECT BACKGROUND
FAÇADE DESIGN AND PREFABRICATION ANALYSIS
STRUCTURAL SLAB SYSTEM ANALYSIS
PUNCHING SHEAR STRUCTURAL ANALYSIS
CONCLUSION AND ACKNOWLEDGEMENTS

ST. JOSEPH'S WOMEN'S HOSPITAL

POST TENSION SLAB PUNCHING SHEAR...

WHAT IS THE PROBLEM?

- REDUCING CONCRETE SLAB THICKNESS SHIFTS THE CRITICAL DESIGN ISSUE TOWARD PUNCHING SHEAR AT COLUMN SUPPORTS

WHAT NEEDS TO BE DONE?

- EVALUATE PUNCHING SHEAR ACCORDING TO ACI 318-08-11
- DETERMINE IF ADDITIONAL PROVISIONS ARE NEEDED TO RESIST SHEAR
- DESIGN REINFORCING TO CORRECT THE ISSUE IF IT IS FOUND THAT CONCRETE ALONE CANNOT RESIST THE LOADS.



STRUCTURAL GRID LAYOUT AND LOADING PARAMETERS




LOAD PARAMETERS

- SELF WEIGHT OF CONCRETE – 93.75PSF
- SUPERIMPOSED DEAD LOAD – 15PSF
- LIVE LOAD – 80PSF

CRITICAL DIMENSIONS

- SLAB DEPTH – 7.5”
- MAX SPAN – 28’
- COLUMN DIMENSIONS – 24” x 24”
- $d = 6.75”$
- $B_0 = XXXX$



FACTORED LOADS

$$W_u = 1.2(DL) + 1.6(LL)$$

ACI 318-08-11.11.2.1 CALCULATION OF V_c

- V_c SHOULD BE TAKEN AS THE LESSER OF THE FOLLOWING THREE EQUATIONS:

- $V_c = (2 + 4/B) \dots$
- $V_c =$
- $V_c =$

CALCULATION OF V_u

- VALUE MUST BE LESS THAN V_c DETERMINED ABOVE OTHERWISE ADDITIONAL SHEAR REINFORCING MUST BE DESIGNED
- EQUATION FOR V_u