

Activity ID	Activity Description	Orig Dur	Early Start	Early Finish	6	2	3	4	5	6	7	8	9	10	11	12	13	14
					8	9	10	11	12	13	14	15	16	17	18	19	20	21
1430	Window Glazing W2F	1	05APR02	05APR02														
790	Brick Stair W2	1	08APR02	08APR02														
960	Curtain Frames Horiz 1	1	08APR02	08APR02														
800	Brick Stair W3	1	09APR02	09APR02														
970	Curtain Frames Horiz 2	1	09APR02	09APR02														
810	Brick Stair W4	1	10APR02	10APR02														
980	Curtain Frames Horiz 3	1	10APR02	10APR02														
820	Brick Stair W5	1	11APR02	11APR02														
990	Curtain Frames Curve	1	11APR02	11APR02														
830	Brick Stair W6	1	12APR02	12APR02														
1360	Curtain Glazing 1	1	12APR02	12APR02														
840	Brick Stair W7	1	15APR02	15APR02														
1370	Curtain Glazing 2	1	15APR02	15APR02														
470	CMU N1	1	16APR02	16APR02														
850	Brick Stair S1	1	16APR02	16APR02														
1380	Curtain Glazing 3	1	16APR02	16APR02														
480	CMU N2	1	17APR02	17APR02														
860	Brick Stair S2	1	17APR02	17APR02														
1390	Curtain Glazing 4	1	17APR02	17APR02														
490	CMU N3	1	18APR02	18APR02														
870	Brick Stair S3	1	18APR02	18APR02														
1400	Curtain Glazing 5	1	18APR02	18APR02														
590	Insul N1	1	19APR02	19APR02														
880	Brick Stair S4	1	19APR02	19APR02														
600	Insul N2	1	22APR02	22APR02														
1520	Doors - Curtain	1	22APR02	22APR02														
610	Insul W	1	23APR02	23APR02														
1530	Doors - N	1	23APR02	23APR02														
890	Brick N1	1	24APR02	24APR02														
900	Brick N2	1	25APR02	25APR02														
910	Brick N3	1	26APR02	26APR02														
920	Brick N4	1	29APR02	29APR02														
500	Metal Studs	1	30APR02	30APR02														
930	Brick W1	1	01MAY02	01MAY02														
940	Brick W2	1	02MAY02	02MAY02														
1080	Sills W1F	1	03MAY02	03MAY02														
1130	Window Frames W1F	1	06MAY02	06MAY02														
1440	Window Glazing W1F	1	07MAY02	07MAY02														
1560	Basic Enclosure	0		07MAY02														

Start Date
Finish Date
Data Date
Run Date

08FEB02
07MAY02
08FEB02
26MAR03 17:36

Early Bar

Progress Bar

Critical Activity

FCDE

Sheet 3 of 3

Pottruck Detailed Facade Schedule

Classic Schedule Layout

Date	Revision	Checked	Approved

© Primavera Systems, Inc.